

## BIDHAYAK ELAKA UNNAYAN PRAKALPA

NAME OF ASSEMBLY CONSTITUENCY : 69-KARIMPUR

NAME OF BIDHAYAK : SRI PRAFULLA KR. BHOWMICK.

Fund Released vide G.O. No. 2977/DP/BEUP/1H-1/2001  
G.O. No. 3790/DP/BEUP/1M-1/2002

dated : 27-09-2001 (1<sup>st</sup> Instalment)  
dated : 15-11-2002 (2<sup>nd</sup> Instalment)

**Rs. 12.50 Lakh**  
**Rs. 12.50 Lakh**

**Total : Rs. 25.00 Lakh**

NAME OF THE DISTRICT : NADIA.

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	WBSEB	1.	Electrification at Bousmari	01-01-02	0.51293	13-03-02	-	-	-	
	Do	2.	Electrification at Khanpur	01-01-02	0.76574	13-03-02	26-10-04	1.19587	12-11-04	Completed
	Do	3.	Electrification at Mahishbathan	01-01-02	0.98405	13-03-02	12-01-04	2.04427	12-01-04	-do-
	Do	4.	Electrification at Thanarpara Daspara	01-01-02	1.01026	13-03-02	22-01-05	1.40136	12-11-04	-do-
	Do	5.	Electrification at Char Nabingang	01-01-02	2.23370	13-03-02	07-0-9-04	5.73618	12-11-04	-do-
	Do	6.	Electrification at Kumri Mathpara	01-01-02	0.69553	13-03-02	23-12-04	1.10732	12-01-05	-do-
	Do	7.	Electrification at Gopalpara Purbapara	01-01-02	0.68755	13-03-02	19-05-04	1.2322	12-11-04	-do-
	Do	8.	Electrification at Dahapara	01-01-02	0.19348	13-03-02	-	-	-	
	Do	9.	Electrification at Baruipara	01-01-02	0.05933	13-03-02	28-10-04	0.21369	12-11-04	-do-
	Do	10.	Electrification at Avoypur Muslimpara	01-01-02	0.13350	13-03-02	28-10-04	0.14261	12-11-04	-do-
	Do	11.	Electrification at Shikarpur Mathpara	01-01-02	0.14763	13-03-02	28-10-04	0.14261	12-11-04	-do-
	Do	12.	Electrification at Shikarpur Beldangapara	01-01-02	0.61658	13-03-02	-	0.41	12-11-04	
	Do	13.	Electrification at Bajitpur Purbapara	01-01-02	1.09642	13-03-02	-	-	-	
	Do	14.	Electrification at Laxmipur Natidanga	01-01-02	2.1134	13-03-02	-	-	-	
	Do	15.	Electrification at Murutia Bhugaipur	01-01-02	2.7249	13-03-02	18-02-05	2.75432	12-11-04	Completed
	Do	16.	Electrification at Dighalkandi Paschimpara	01-01-02	0.83292	13-03-02, 09-12-03	-	-	-	
	Do	17.	Electrification at Rashidpur	01-01-02	3.379	13-03-02, 23-06-03	09-02-05	2.50812	12-11-04	Completed
	Do	18.	Electrification at Pipulberia	01-01-02	2.62438	13-03-02, 09-01-03	02-02-05	2.62438	12-11-04	Completed
	Do	19.	Electrification at Ragnathpur	01-01-02	1.07572	13-03-02	-	-	-	
	Do	20.	Electrification at Teipur Uttarpara	01-01-02	0.39475	13-03-02	09-02-05	0.56657	12-11-04	Completed
	Do	21.	Electrification at Bajitpur	01-01-02	1.99335	03-04-03	12-01-05	1.99335	12-01-05	Completed
	Do	22.	Additional Fund for 14 Nos. Electrification Schemes	01-01-02	0.34631	31-12-02	-	-	-	

Contd. Page-2.

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Karimpur-I PS	23.	WBM Road from Gopalpur Ghat towards Deeptubewell	22-09-03 26-09-03	1.00	06-11-03	07-01-05	1.00	10-01-05	Completed
	Do	24.	WBM Road from Bathanpara Chowrastha towards Mustafa Sk's House	22-09-03 26-09-03	1.00	06-11-03	May, 04	1.00	02-06-04	Completed
	Do	25.	WBM Road from Haripada Majumder's House to Poraghati	22-09-03 26-09-03	1.50	06-11-03	07-01-05	1.50	10-01-05	Completed
	Do	26.	WBM Road from Kuchiadanga More to Asadul Khan's House	22-09-03 26-09-03	1.00	06-11-03	May, 04	1.00	02-06-04	Completed
	Do	27.	Constn. of class room of Darermath High School	22-09-03 26-09-03	1.00624	06-11-03	31-7-04	1.00624	10-01-05	Completed
	Do	28.	Constn. of class room of Berramchandrapur Jr. High School	22-09-03 26-09-03	1.05007	06-11-03	31-7-04	1.05007	10-01-05	Completed
	Do	29.	Constn. of drinking water tank of Karimpur J.N. High School	22-09-03 26-09-03	0.57108	06-11-03	31-7-04	0.57108	10-01-05	Completed
2001-2002	Karimpur-II PS	30.	WBM Road from Doulat Haldana's House to Gharbhanga PWD More	22-09-03 26-09-03	1.03542	06-11-03	March,04	1.03542	March,04	Completed
	Do	31.	WBM Road from Charnabinganj to Ramnagar	22-09-03 26-09-03	1.06222	06-11-03	March,04	1.06222	March,04	Completed
	Do	32.	WBM Road from Gomokhali Jamala Dhar to Pukurtala	22-09-03 26-09-03	3.00011	06-11-03	March,04	3.00011	March,04	Completed
<b>Total :-</b>					<b>38.68515</b>			<b>37.43721</b>		

Contd. Page-3.

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**NAME OF ASSEMBLY CONSTITUENCY : **70-PALASHIPARA**NAME OF BIDHAYAK : **SRI KAMALENDU SANNYAL.**Fund Released vide G.O. No. 2977/DP/BEUP/1H-1/2001  
G.O. No. 3250/DP/BEUP/1H-1/2000 Ptdated : 27-09-2001 (1<sup>st</sup> Instalment) **Rs. 12.50 Lakh**  
dated : 23-09-2002 (2<sup>nd</sup> Instalment) **Rs. 12.50 Lakh**  
**Total : Rs. 25.00 Lakh**NAME OF THE DISTRICT : **NADIA.**

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	KMP-II PS	1.	Constn. of Jhamabats road from Garaimari to the house of Badal Ch. Sarkar	04-03-02	0.65	08-04-02	Oct., 02	0.65		Completed
	Do	2.	Constn. of Jhamabats road from Rest room attached Brickfield of Ramnagar to the house of Birendra Mondal.	04-03-02	0.60	08-04-02	Oct., 02	0.60		Completed
	Do	3.	Constn. of Jhamabats road from the house of Forman Mondal to the house of Kumor Mondal	04-03-02	0.90	29-03-03	March,04	0.90		Do
	Do	4.	Constn. of Jhamabats road from the H/O. Buddhadev biswas to the H/O. Gani Biswas (Pukurpar)	04-03-02	0.55	29-03-03	March,04	0.55		Do
	Do	5.	Constn. of Jhamabats road from Pearpur to Fazilnagar.	04-03-02	1.50	29-03-03	March, 04	1.50		Do
	Tht-II PS	6.	Constn. of class room of Rudranagar Dakshinpara Pry. School	04-03-02	0.50	08-04-02	28-6-04	0.50		Completed
	Do	7.	Constn. of Jhamabats road at Satikhali Village.	04-03-02	2.50	08-04-02	15-01-04	2.50		Completed
	Do	8.	Constn. of Palashipara Sishu Uddyan.	04-03-02	0.50	08-04-02	15-01-04	0.50		Completed
	Do	9.	Constn. of Library room at Baranaldaha.	04-03-02	1.00	08-04-02	28-6-04	1.00		Completed
	Do	10.	Earth work road from the H/O. Ammanullah Sk. to Burial Ground.	04-03-02	0.9353	08-04-02	15-01-04	0.9353		Completed
	Do	11.	Constn. of Jhamabats road Ujirpur Pry. School towards South Side	04-03-02	1.00	29-03-03	28-6-04	1.00		Completed
	WBSEB	12.	Electrification at Barnia Haritala	04-03-02, 13-09-03	0.70747	26-09-03	05-11-04	0.70747		Completed
	Tht-II PS	13.	Constn. of class room of Komthana Sardarpara Pry. School	04-03-02	0.60 + 0.31523 0.5647	29-03-03 06-02-04	31-8-04	1.1647		Completed
	Do	14.	Constn. of new class room at Ground floor of Palsunda Paschimpara Pry. School	04-03-02	1.20	29-03-03 10-02-04	19.12.05	1.20		Completed
	Do	15.	Constn. of class room at Ground floor of Palsunda High School	04-03-02, 06-11-03	0.80	29-12-03	May, 04	0.80		Completed

Memo. No. 1069/Dev. dt. 19-09-2002  
(For Sl. No. 1,2,6,7,8,9,10, 11,15)

KMP-II PS – Karimpur-II PS / Tht-II PS – Tehatta-II PS.

Contd. Page-4.

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Hanspukuria GP	16.	Constn. of Jhama bats road from Hanspukuria High School to Kapalick Para	06-11-03	1.70	29-12-03	15-03-05	1.70	Memo. No. 1069/Dev. dt. 19-09-2002 (Except Sl. No. 16)	Completed
	Tehatta-I PS	17.	Constn. of Jhama bats road from Dhopotta Muslimpara to Brahmanitala.	04-03-02	2.75	08-04-02	Dec.,03	2.75		Completed
	Do	18.	Constn. of Jhama bats road from Jitpur Muslimpara towards Daspara	04-03-02	1.75	29-03-03	May, 04	1.75		Completed,
	Do	19.	Constn. of Jhama bats road from Nischintapur Barawaritala towards Dakshinpara	04-03-02	1.00	29-03-03	10-8-04	1.00		Completed
	Do	20.	Constn. of floor and plastering work of class room at ground floor of Binodnagar High School	04-03-02, 06-11-03	0.70	29-03-03, 29-12-03	02-06-05	0.70		Work in prog.
	Do	21.	Constn. of Nazirpur Sarada Balika Vidyalaya	04-03-02	1.00	08-04-02	April, 04	1.00		Completed
	Do	22.	Development of Mobarakpur Colony High School	04-03-02	0.50	08-04-02	Dec., 02	0.50		Completed
	Do	23.	Constn. of Jhamabats road from Asrafpur Muslimpara Feeding Centre towards the H/O. arman Sk Via Maidan	04-03-02	1.00	08-04-02, 27-09-02	March, 03	1.00		Completed
<b>Total :-</b>					<b>25.2234</b>			<b>24.90747</b>		

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**NAME OF ASSEMBLY CONSTITUENCY : **71-NAKASHIPARA**NAME OF BIDHAYAK : **SRI KALLOL KHAN.**Fund Released vide G.O. No. 2977/DP/BEUP/1H-1/2001  
G.O. No. 3790/DP/BEUP/1H-2/2002dated : 27-09-2001 (1<sup>st</sup> Instalment) **Rs. 12.50 Lakh**  
dated : 15-11-2002 (2<sup>nd</sup> Instalment) **Rs. 12.50 Lakh**  
**Total : Rs. 25.00 Lakh**NAME OF THE DISTRICT : **NADIA.**

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Nakashipara PS	1.	Renovation of Pucca road from NH34 to Office of Animal Research Development	18-12-01	3.260	26-12-01	30-09-03	3.260	Memo. No. 1177/Dev. dt. 28-10-02361/Dev. dt. 25-03-03, 1102/Dev. dt. 14-10-03. (Except Sl. No. 7, 8, 9 & 12)	Completed
	Do	2.	Conversion & Expansion of Malumgachha road to pucca road	18-12-01	6.190	26-12-01	30-09-03	6.190		Do
	Do	3.	Constn. of class room of Metchpota High School	18-12-01	1.03	26-12-01	30-09-03	1.03		Do
	Do	4.	Constn. of class room of Haranagar Chandipur High Madrasa	18-12-01	1.25	26-12-01	30-09-03	1.25		Do
	Do	5.	Constn. of jhamabats road from Arpara to Maszid	18-12-01	0.335	26-12-01	30-09-03	0.335		Do
	WBSEB	6.	Electrification at Mathpara (Hospitalpara Railgate area)	18-12-01	0.31095 0.0166	26-12-01, 09-01-03	30-09-03	0.31095 0.0166		Do
	Nakashipara PS	7.	Constn. of jhamabats road from Dayalnagar to Bangaria Pry. School	18-12-01	2.50	09-01-03	04.05.04	2.43358		Completed
	Do	8.	Boundary wall of Basudevpur Pry. School	18-12-01	0.3043	09-01-03	21.06.04	0.26754		Do
	Do	9.	Constn. of jhamabats road including earth work in front of Bhandarkhola Pry. School to the entrance of Haranagar Village.	18-12-01	0.97975	09-01-03, 13-02-04	12.11.04	0.97627		Do
	Do	10.	Guard wall of road from Saligram to NH34	18-12-01	1.00	09-01-03	06.10.04	0.90371		Do
	Do	11.	Repair of Arbetai Vill. road with culvert	18-12-01	2.93	09-01-03	06.10.04	2.84406		Do

Contd. Page-6.

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Nakashipara PS	13.	Constn. of brick soling road from Nowbhanga village of Sricharan Biswas & Mukunda Baidya	18-12-01	2.35	09-01-03	20.02.06	2.35	02.03.06	Completed
	Do	14.	Constn. of culvert of Nischintapur	18-12-01	0.96	09-01-03	11.02.05	0.92948	Do	Do
	Do	15.	Constn. of roof of Akandapur High Madrasa	18-12-01	0.31	09-01-03	26.11.04	0.26625	Do	Do
			<b>Total :-</b>		<b>23.7266</b>			<b>23.36351</b>		

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**

NAME OF ASSEMBLY CONSTITUENCY : 72-KALIGANJ

NAME OF BIDHAYAK : SRI DHANANJOY MODAK.

Fund Released vide G.O. No. 2977/DP/BEUP/1H-1/2001  
G.O. No. 3790/DP/BEUP/1H-2/2002dated : 27-09-2001 (1<sup>st</sup> Instalment) **Rs. 12.50 Lakh**  
dated : 15-11-2002 (2<sup>nd</sup> Instalment) **Rs. 12.50 Lakh**  
**Total : Rs. 25.00 Lakh**

NAME OF THE DISTRICT : NADIA.

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Kaliganj PS	1.	Cross drain at Kaliganj Palpara	19-03-02	0.25	05-04-02	07-08-02	0.25	Memo. No. 844/Dev. dt. 12-08-03	Completed
	Do	2.	Road at Bagdebipara	19-03-02	0.25	05-04-02	07-08-02	0.25		Completed
	Do	3.	Constn. of latrine and Bathroom at Barakulberia Kalitala (Modified)	01.11.04	0.20	23.12.04	24.03.05	0.20		Completed
	Do	4.	Jhamabats road from Palashi Bus stand to Baruipara	19-03-02, 03-02-03	0.80	05-04-02, 06-03-03	August, 03	0.80		Completed
	Do	5.	High drain from Atin Chakraborty house to Kamal Dey house	19-03-02, 03-02-03	0.55	05-04-02, 06-03-03	August, 03	0.55		Completed
	Do	6.	Jhamabats road from Charchara to Natunpara Maszid	19-03-02, 03-02-03	0.70	05-04-02, 06-03-03	August, 03	0.70		Completed
	Do	7.	Jhamabats road from Charchara to Jagatkhal road	19-03-02, 03-02-03	1.50	05-04-02, 06-03-03	August, 03	1.50		Completed
	Do	8.	Road from NH34 to Mira Dighir Dhar	19-03-02,	0.10	05-04-02	August, 03	0.10		Completed
	Do	9.	Brick soling road from Vivekananda Pally Mandir to Ashoke Cinema Hall	19-03-02,	0.10	05-04-02	August, 03	0.10		Completed
	Do	10.	Road from Roypara Rabi Saha house to Roypara Dighi	19-03-02	0.10	05-04-02	August, 03	0.10		Completed
	Do	11.	Earth filling at Mira Azad Smriti Pry. School	19-03-02	0.10	05-04-02	August, 03	0.10		Completed
	Do	12.	Road infront of Nimat Sk. house.	19-03-02	0.05	05-04-02	August, 03	0.05		Completed
	Do	13.	Road infront of Habib Mondal house.	19-03-02	0.05	05-04-02	August, 03	0.05		Completed

Contd. Page-8.

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Kaliganj PS	14.	Road from behind of Palashi Rail Station to Hazrapota Railgate.	19-03-02	0.20	05-04-02	August, 03	0.20	Do	Completed
	Do	15.	Drain in front of Achal Das house	19-03-02, 03-02-03	0.30	05-04-02, 06-03-03	August, 03	0.30	Do	Completed
	Do	16.	Road from NH34 to ONGC Para	19-03-02	0.20	05-04-02	August, 03	0.20	Do	Completed
	Do	17.	Road from Ajijul Sk. house to Amanullah Sk. house	19-03-02, 03-02-03	0.50	05-04-02, 06-03-03	August, 03	0.25	Do	To be refunded
	Do	18.	Guard wall from Hazrapota Pry. School to Jagatkhalī embankment	19-03-02, 03-02-03	0.675	05-04-02, 06-03-03	August, 03	0.675	Do	Completed
	Do	19.	Jhamabats road from Harindanga Maszid to Pasupati Barman house	19-03-02, 03-02-03	0.725	05-04-02, 06-03-03	August, 03	0.725	Do	Completed
	Do	20.	Jhamabats road from Matary Barakhali to Parikshit Das house	19-03-02, 03-02-03	0.475	05-04-02, 06-03-03	August, 03	0.475	Do	Completed
	Do	21.	Jhamabats road from Atagi Dakshinpara to Bhutnath Das house	19-03-02, 03-02-03	0.20	05-04-02, 06-03-03	August, 03	0.20	Do	Completed
	Do	22.	Jhamabats road from Debu Prasad Dey house to Jiban Hazra house	19-03-02, 03-02-03	0.25	05-04-02, 06-03-03	August, 03	0.25	Do	Completed
	Do	23.	Jhamabats road from Uttarpara Maszid to Mozammel Sk. house	19-03-02, 03-02-03	0.50	05-04-02, 06-03-03	August, 03	0.50	Do	Completed
	Do	24.	Jhamabats road from Doyat Mollik house to Sifur Sk. house	19-03-02, 03-02-03	0.50	05-04-02, 06-03-03	August, 03	0.50	Do	Completed
	Do	25.	Jhamabats road at Chotokulberia	19-03-02, 03-02-03	0.50	05-04-02, 06-03-03	August, 03	0.50	Do	Completed
	Do	26.	Jhamabats road at Gokulnagar Hazrapara	19-03-02, 03-02-03	1.00	05-04-02, 06-03-03	August, 03	1.00	Do	Completed
	Do	27.	Jhamabats road at Paloitbegia	19-03-02, 03-02-03	0.20	05-04-02, 06-03-03	August, 03	0.20	Do	Completed
	Do	28.	Constn. of class room of Chakundi Pry. School	19-03-02, 03-02-03	0.70	05-04-02, 06-03-03	August, 03	0.70	Do	Completed
	Do	29.	Jhamabats road at Debogram Prativa Store	19-03-02, 03-02-03	0.20	05-04-02, 06-03-03	August, 03	0.20	Do	Completed
	Do	30.	Jhamabats road from Juranpur Maszid to Khagen Ghosh house	19-03-02, 03-02-03	1.00	05-04-02, 06-03-03	August, 03	1.00	Do	Completed
	Do	31.	Jhamabats road at Kuthuria	19-03-02, 03-02-03	0.50	05-04-02, 06-03-03	August, 03	0.50	Do	Completed

Contd. Page-9.

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Kaliganj PS	32.	Constn. of a Gents bathroom at Debogram (infront of RSP Office)	19-03-02, 03-02-03	0.10	05-04-02, 06-03-03	06.08.05	0.10	11.08.05	Completed
	Do	33.	Constn. of two bathroom at Palashi Bus Stand	19-03-02, 03-02-03	0.15	05-04-02, 06-03-03	24.03.05	0.15	24.03.05	Completed
	Do	34.	Jhamabats road nearest of Roypur Maszid	19-03-02, 03-02-03	0.50	05-04-02, 06-03-03	August, 03	0.50	Do	Completed
	Do	35.	Jhamabats road at Kamari	19-03-02, 03-02-03	0.85	05-04-02, 06-03-03	August, 03	0.85	Do	Completed
	Do	36.	Jhamabats road at Mirjapur	19-03-02, 03-02-03	0.40	05-04-02, 06-03-03	August, 03	0.40	Do	Completed
	Do	37.	Jhamabats road Radhakantapur	19-03-02, 03-02-03	0.25	05-04-02, 06-03-03	August, 03	0.25	Do	Completed
	Do	38.	Jhamabats road at Debagram Kuluitaqla Bazar	19-03-02, 03-02-03	0.25	05-04-02, 06-03-03	August, 03	0.25	Do	Completed
	Do	39.	Constn. of class room at Mariary Girls' Accademy	19-03-02, 03-02-03	0.80	05-04-02, 06-03-03	Dec, 04	0.80	Do	Completed
	Do	40.	Jhamabats road Gobra	19-03-02, 03-02-03	0.45	05-04-02, 06-03-03	August, 03	0.45	Do	Completed
	Do	41.	Jhamabats road at Dubtalapara	19-03-02, 03-02-03	1.00	05-04-02, 06-03-03	August, 03	1.00	Do	Completed
	Do	42.	Jhamabats road from Loteb Sk. house to lalu Das house.	19-03-02, 03-02-03	0.10	05-04-02, 06-03-03	August, 03	0.10	Do	Completed
	Do	43.	Jhamabats road at Mondalpara	19-03-02, 03-02-03	0.10	05-04-02, 06-03-03	August, 03	0.10	Do	Completed
	Do	44.	Jhamabats road from Abdul Sk house to Sabuddin Sk. house	19-03-02, 03-02-03	0.40	05-04-02, 06-03-03	August, 03	0.40	Do	Completed
	Do	45.	Earthwork from Earsad Sk. house to Battala	19-03-02	0.10	05-04-02	August, 03	0.10	Do	Completed
	Do	46.	Earthwork from Earsad Sk. house to Achu Peada house	19-03-02	0.10	05-04-02	August, 03	0.10	Do	Completed
	Do	47.	Imp. of road at Mira to Sardarpara	19-03-02	0.10	05-04-02	August, 03	0.10	Do	Completed
	Do	48.	Imp. of road at Basorkhola	19-03-02	0.275	05-04-02	August, 03	0.275	Do	Completed
	Do	49.	Constn. of Latrine & bathroom at Mira Dighir Dhar	03-02-03	0.20	06-03-03	August, 03	0.20	Do	Completed

Contd. Page-10.

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Kaliganj PS	50.	Jhamabats road Sahabuddin house to Abu Ohab's house	03-02-03	0.40	06-03-03	03-03-05	0.40	Do	Completed
	Do	51.	Jhamabats road at Gobra (from Sushanta Das shop)	03-02-03	0.40	06-03-03	Dec., 03	0.40	Do	Completed
	Do	52.	Constn. of Passenger shed at Barakjulberia Ghoshpara More	03-02-03	0.40	06-03-03	01.07.05	0.40	15.07.05	Completed
	Do	53.	Jhamabats road from Mira Dakshinpara to Kablichara road	03-02-03	0.50	06-03-03	Dec., 03	0.50	Do	Completed
	Do	54.	Constn. of single lair brick soling road from Baganpara Office to Subrata Sarkar house	03-02-03	0.40	06-03-03	Dec., 03	0.40	Do	Completed
	Do	55.	Constn. of single lair brick soling road at Debagram Kaliganj pucca road	03-02-03	0.30	06-03-03	Dec., 03	0.30	Do	Completed
	Do	56.	Constn. of single lair brick soling road near Debogram RSP office	03-02-03	0.10	06-03-03	Dec., 03	0.10	Do	Completed
	Do	57.	Hume pipe culvert at Mirzapur	03-02-03	0.30	06.03.03	-	-		To be refunded
	Do	58.	Constn. of Kanralia Pry. School	03-02-03	0.40	06.03.03	07.10.05	0.40	24.10.05	Completed
	Do	59.	Cross drain with slab from Daluipur Alam Sk. house to Aulat Sk. house	03-02-03	0.30	06-03-03	Dec., 03	0.30	Do	Completed
	Do	60.	Imp. of Pry. School at Bhurulia Karbalapara	03-02-03	0.25	06-03-03	Dec., 03	0.25		Completed
	WBSEB	61.	Electrification at Kaliganj Daspara	03-02-03, 22-10-03	0.64297	03-11-03	22.02.05	0.64297	24.03.05	Completed
	Do	62.	Electrification at Mira-I G.P. Para	03-02-03, 22-10-03	1.03858	03-11-03	11.12.04	1.03858	1288 dt. 14.02.05	Completed
<b>Total :-</b>					<b>24.93155</b>			<b>24.38155</b>		

Contd. Page-11.

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**

NAME OF ASSEMBLY CONSTITUENCY : 73-CHAPRA

NAME OF BIDHAYAK : SRI SHAMSUL ISLAM MOLLAH.

Fund Released vide G.O. No. 2977/DP/BEUP/1H-1/2001  
G.O. No. 3790/DP/BEUP/1H-2/2002dated : 27-09-2001 (1<sup>st</sup> Instalment) **Rs. 12.50 Lakh**  
dated : 15-11-2002 (2<sup>nd</sup> Instalment) **Rs. 12.50 Lakh**  
**Total : Rs. 25.00 Lakh**

NAME OF THE DISTRICT : NADIA.

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Chapra PS	1.	Jhamabats road from the H/O. of Mohan Ghosh to Bagmara Bahirgachhi High School	14-02-02	1.50	26-02-02	Nov., 03	1.50	Memo. No. 674/Dev. dt. 27-06-03, 1210/Dev. dt. 06-11-03	Completed
	Do	2.	Jhamabats road from 7 Mile to Mahatpur G.P. Office	14-02-02	1.50	26-02-02	Nov., 03	1.50		Completed
	Do	3.	Jhamabats road from Bangalji Kanthaltala to the Mill of Nashir	14-02-02	1.50	26-02-02	Nov., 03	1.50		Completed
	Do	4.	Jhamabats road from Huda Vidyapith to Ghashikhali	14-02-02	1.00	26-02-02	01.03.06	1.00		Completed
	Do	5.	Constn. of Passenger shed at Palianpur Ghat	14-02-02	0.25	26-02-02	Nov., 03	0.25		Completed
	Alfa GP	6.	Jhamabats road from Dompukur Bus Stand to Purbapara	14-02-02	1.25	26-02-02	June, 03	1.25		Completed
	Hridaypur GP	7.	Jhamabats road from Batberia to Jidha	14-02-02	1.00	26-02-02	-	-		Work in progress
	Hatisala GP	8.	Jhamabats road from Bara Andulia to Jidha	14-02-02	1.00	26-02-02	Nov., 03	1.00		Completed
		9.	Jhamabats road from Bara Andulia Kalitala to Halderpara`	14-02-02	1.00	26-02-02	Nov., 03	1.00		Completed
	Chapra PS	10.	Supply of Sports materials to 36 Nos. Clubs under Chapra P.S.	14-02-02	1.0258	22-07-02	17-06-03	1.0258		Completed
	Betai-II GP	11.	Constn. of class room of Parimal Bagchi Smriti Vidyalaya	04-12-02	3.00	02-01-03	18-04-05	3.00		Completed
	Natna GP	12.	Constn. of class room of Sahabuddin Mondal Jr. High School	04-12-02	1.00	02-01-03	June, 03	1.00		Completed
	Do	13.	Constn. of class room of Natna High School	04-12-02	1.00	02-01-03	Do	1.00		Completed
	Do	14.	Brick bats road from the H/O. Khobed Ali Mondal to the H/O. Mafijuddin Mallick at Vitarpara	04-12-02	1.50	02-01-03	Do	1.50		Completed
	Do	15.	Constn. of class room of Kuthirpara Rural High School	04-12-02	1.50	02-01-03	Do	1.50		Completed
	Do	16.	Brick bats road from the H/O. Mafijuddin Mallick to Vitarpara BOP Camp	04-12-02	1.50	02-01-03	Do	1.50		Completed

Contd. Page-12.

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Tehatta GP	17.	Repair of brick bats road from the H/O. Auj Sk. to the H/O. Jalal Mallick	04-12-02	0.50	02-01-03	21.12.06	0.50	21.12.06	Completed
	Do	18.	Repair of brick bats road from Nowdapara Daspara to Dafadarpara	04-12-02	0.50	02-01-03	21.12.06	0.50	21.12.06	Completed
	Do	19.	Repair of brick bats road from the H/O. Khudiram Ghosh. to Dakshinpara	04-12-02	0.50	02-01-03	21.12.06	0.50	21.12.06	Completed
	Betai-I GP	20.	Pucca drain from Doba near the H/O. Harekrishna Halder to Doba of Niranjan Halder at Vitarpara	04-12-02	0.70	02-01-03	-	-	-	Work in progress
	Do	21.	Purchase of sports material for Nafarchandrapur Adibashi Sidhu Kanu Birsa Smriti Sangha	04-12-02	0.05	02-01-03	June, 03	0.04244	June, 03	Completed
<b>Total :-</b>					<b>22.7758</b>			<b>21.06824</b>		

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**NAME OF ASSEMBLY CONSTITUENCY : **74-KRISHNAGANJ (SC)**NAME OF BIDHAYAK : **SRI SUSHIL BISWAS.**Fund Released vide G.O. No. 2977/DP/BEUP/1H-1/2001  
G.O. No. 3790/DP/BEUP/1H-2/2002dated : 27-09-2001 (1<sup>st</sup> Instalment) **Rs. 12.50 Lakh**  
dated : 15-11-2002 (2<sup>nd</sup> Instalment) **Rs. 12.50 Lakh**  
**Total : Rs. 25.00 Lakh**NAME OF THE DISTRICT : **NADIA.**

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Krishnagar-1 PS	1.	Constn. of room at Ashannagar Hospital	12-04-02	1.00	14-05-02	Dec., 02	1.00	Dec., 02	Completed
	Do	2.	Brick bats road from Naikura Musalmanpara to Radhanagar	12-04-02	1.00	14-05-02	Dec., 02	1.00	Dec., 02	Completed
	Do	3.	Earth work of road from Sakdaha More to Netnai Mondal's Shallow	12-04-02	0.70	14-05-02	Dec., 02	0.70	Dec., 02	Completed
	Do	4.	Brick bats road from Pakurgachhi Kata Khal to Pakurgachhi Pry. School	12-04-02	1.00	14-05-02	Dec., 02	0.99152	Dec., 02	Completed
	Do	5.	Earth work of road from Bhimpur Daspara More to Bhimpur Khaspara	12-04-02	0.20	14-05-02	Dec., 02	0.20	Dec., 02	Completed
	Chapra PS	6.	Brick bats road from slope of Padmamala to Padmamala Pry. School	12-04-02	1.00	14-05-02	July, 03	1.00	July, 03	Completed
	Do	7.	Brick bats road from Tangra More to Gantra Gourhari Battala	12-04-02	2.00	14-05-02	Do	2.00	Do	Completed
	Do	8.	Jhama bats road from Sikra Pry., School to Hatkhola Battala	12-04-02	3.00	14-05-02	25-01-05	3.00	25-01-05	Completed
	Krishnaganj PS	9.	Constn. of Boundary wall of Majdia College ( <b>Modified</b> )	12-04-02, 01-01-04	1.20	14-05-02, 07-01-04	23-05-05	1.20	23-05-05	Completed
	Do	10.	Constn. of one room of Majdia Rabindra Sangha ( <b>Modified</b> )	12-04-02, 01-01-04	0.30	14-05-02, 07-01-04	14-01-05	0.30	14-01-05	Completed
	Bhajanghat Tungi GP	11.	Constn. of culvert on Putikhali road ( <b>Modified</b> )	12-04-02, 01-01-04	0.50	14-05-02, 07-01-04	-	-	-	-
	Do	12.	Constn. of Jhamabats road from Shibnibash Rajbari to Halderpara ( <b>Modified</b> )	06-01-03, 01-01-04	0.80	30-06-03, 07-01-04	-	-	-	-

Contd. Page-14.

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Krishnaganj PS	13.	Constn. of Jhamabats road at Adityapur Village <b>(Modified)</b>	06-01-03, 01-01-04	1.50	30-06-03, 07-01-04	09.08.05	1.50	09.08.05	Completed
	Do	14.	Constn. of Jhamabats road from Chowgacha Police Camp to Daspara <b>(Modified)</b>	06-01-03, 01-01-04	1.00	30-06-03, 07-01-04	21-02-05	1.00	23-05-05	Completed
	Do	15.	Constn. of Jhamabats road from Kadaghata DTW to Kandipur High School <b>(Modified)</b>	06-01-03, 01-01-04	1.50	30-06-03, 07-01-04	14-01-05	1.50	14-01-05	Completed
	Do	16.	Constn. of Jhamabats road from Sakdaha Culvert to Monoharpur Pry. School <b>(Modified)</b>	06-01-03, 01-01-04	1.80	30-06-03, 07-01-04	27-04-05	1.42315	23-05-05	Completed
	Do	17.	Constn. of Jhamabats road from Nidhirpota More to the H/O. Dijen Sikder Via H/O. Ramesh Biswas <b>(Modified)</b>	06-01-03, 01-01-04	1.00	30-06-03, 07-01-04	09.08.05	1.00	09.08.05	Completed
	Do	18.	Repair of club building of Sakdaha Youth & Cultural Forum <b>(Modified)</b>	06-01-03, 01-01-04	0.10	30-06-03, 07-01-04, 31-05-04	30-8-04	0.10	30-8-04	Completed
	Chapra PS	19.	Repair of Tangra Wooden Bridge	06-01-03	1.00	30-06-03	30-8-04	1.00	30-8-04	Completed
	Do	20.	Constn. of Rangirpota Gayer Beel culvert	06-01-03	1.00	30-06-03	30-8-04	1.00	30-8-04	Completed
	Bhajanghat Tungi GP	21.	Constn. of Putikhali culvert <b>(Modified)</b>	06-01-03	0.40	30-06-03, 16-09-03	-	-	-	Work in progress
	Do	22.	Constn. of Black top road from the entrance of Majdia College to Office building <b>(Modified)</b>	06-01-03	1.50	30-06-03, 16-09-03	-	-	-	Work in progress
<b>Total :-</b>					<b>23.50</b>			<b>19.91467</b>		

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**

NAME OF ASSEMBLY CONSTITUENCY : 75-KRISHNAGAR EAST

NAME OF BIDHAYAK : SRI SIBDAS MUKHERJEE.

Fund Released vide G.O. No. 2977/DP/BEUP/1H-1/2001  
G.O. No. 2289/DP/BEUP/1H-1/2000dated : 27-09-2001 (1<sup>st</sup> Instalment) **Rs. 12.50 Lakh**  
dated : 08-07-2002 (2<sup>nd</sup> Instalment) **Rs. 12.50 Lakh**  
**Total : Rs. 25.00 Lakh**

NAME OF THE DISTRICT : NADIA.

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	WBSEB	1.	Electrification at Java Halderpara	02-11-01	1.95	26-11-01	28-08-02	1.95	Memo. No. 1069/Dev. dt. 19-09-02., 361/Dev. dt. 25-03-03, 679/Dev. dt. 27-06-03, 844/Dev. dt. 12-08-03.	Completed
	WBSEB	2.	Electrification at Hat Boalia	02-11-01	2.1277	26-11-01		1.03		Pole erection completed on 01-11-02
	WBSEB	3.	Electrification at Bansberia	02-11-01	1.91	26-11-01	30-07-03	1.91		Completed
	WBSEB	4.	Electrification at Tarakdaspur	02-11-01	1.53	26-11-01	30-07-03	1.53		Completed
	WBSEB	5.	Electrification at Baliadanga	02-11-01, 05-07-02	1.279 0.71004	26-11-01, 30-07-02	20-01-04	2.21298		Pole erection completed on 02-10-02
	WBSEB	6.	Electrification at Nicherpara Manickpara, Ward No. 24	02-11-01	1.68	26-11-01	28-03-04	1.68		Completed
	Kgr M	7.	Constn. of Cement Concrete Road at Harinath Kr. Bar, Ward No. 23	02-11-01	1.68639	26-11-01	28-08-02	1.68693		Completed
	Bhatjungla GP	8.	Addl. & alteration of Shailabala Pry. School	02-11-01	0.82422	26-11-01	28-08-02	0.82422		Completed
	Krishnagar Municipality	9.	Extension of Players' room at 1 <sup>st</sup> floor at District Stadium Complex	05-07-02	1.25069	30-07-02	29-08-03	1.25069		Completed
	Do	10.	Addition & alteration of Saktimandir "Durgamandir" Community Hall at Saktinagar	05-07-02	1.00	30-07-02	29-08-03	1.00		Completed
	Do	11.	Addition & alteration of 1 <sup>st</sup> floor of Saktinagar High School	05-07-02	1.43916	30-07-02	29-08-03	1.24477		Completed
	Do	12.	Wooden material for Saktinagar Girls' High School	05-07-02	1.3136	30-07-02	29-08-03	1.0179		Completed
	Do	13.	Existing ground floor of Saktimandir Dwijendra Nath Das Pry. School	05-07-02	0.90	30-07-02	29-08-03	0.90		Completed
	Do	14.	Work of plastering, flooring and work of door and window of Kalinagar Vidyasagar Pathya Pustak Pathagar	05-07-02	1.00139	30-07-02	29-08-03	1.00139		Completed

Contd. Page-16.

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Krishnagar Municipality	15.	Constn. of building of Aurobinda Bhavan	05-07-02	1.00	30-07-02	29-08-03	1.00	Do	Completed
		16.	Constn. of Open Stage at South Block of Krishnagar A.V. High School	05-07-02	0.99	30-07-02	29-08-03	0.99	Do	Completed
		17.	Existing building maintenance work of Krishnagar Netaji Homeopathy Cancer Society, Netaji Bhavan	05-07-02	0.18	30-07-02	29-08-03	0.18	Do	Completed
	Bhatjungla GP	18.	Reconstn. of boundary wall and preparation n of wooden materials at Baruihuda Pry. School	05-07-02	1.03941	30-07-02	29-08-03	1.03941	Do	Completed
	Krishnagar Municipality	19.	Work of Glass Steel window and sanitary plumbing work for water supply of Ramkrishna Pathagar	05-07-02	0.57571	30-07-02	29-08-03	0.57571	Do	Completed
		20.	High & Low benches of Krishnagar High School	05-07-02	0.60	30-07-02	29-08-03	0.60	Do	Completed
		21.	Constn. of Srikrishna Vidyapith, Ghurni	05-07-02	0.50	30-07-02	29-08-03	0.49105	Do	Completed
			<b>Total :-</b>		<b>25.00</b>			<b>24.11505</b>		

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**NAME OF ASSEMBLY CONSTITUENCY : **76-KRISHNAGAR WEST**NAME OF BIDHAYAK : **SRI SUNIL KR. GHOSH.**Fund Released vide G.O. No. 2977/DP/BEUP/1H-1/2001  
G.O. No. 3790/DP/BEUP/1H-2/2002dated : 27-09-2001 (1<sup>st</sup> Instalment) **Rs. 12.50 Lakh**  
dated : 15-11-2002 (2<sup>nd</sup> Instalment) **Rs. 12.50 Lakh**  
**Total : Rs. 25.00 Lakh**NAME OF THE DISTRICT : **NADIA.**

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	WBSEB	1.	Electrification at Dhubulia Battala	05-12-01	1.00855	18-12-01	30.09.03	1.00855	30.09.03	Completed
	Do	2.	Electrification at Banagrom Adibashipara	05-12-01	0.79689	18-12-01	-	0.78883	12.01.03	Completed
	Do	3.	Electrification at Village Bonogram	05-12-01	1.12821	18-12-01	26.01.05	1.19743	26.01.05	Completed
	Do	4.	Electrification at Muragachha Daspara	15-02-02	1.41	14-03-02	04-06-03	1.41		Completed
	Krishnagar-I PS	5.	Constn. of boundary wall of Jahangirpur Surya Sen High School	15-02-02	2.18307	14-03-02	14-11-03	2.12205	Memo. No. 1236/Dev. dt. 11-11-03	Completed
	Do	6.	Constn. of building of Santibhusan Girls' Jr. High School	15-02-02	1.49957	14-03-02	08-09-03	1.49957		Completed
	Do	7.	Constn. of class room of Amghata Shyampur Girls' High School	15-02-02	1.99985	14-03-02	08-09-03	1.99971		Completed
	Krishnagar -II PS	8.	Constn. of Cycle stand in the premises of Dhubulia Shyamaprosad Sikshayatan	15-02-02	0.81836	14-03-02	28-05-02	0.81836		Completed
	Do	9.	Constn. of Passenger shed at Polta	15-02-02	0.76851	14-03-02	15-09-02	0.76851		Completed
	Do	10.	Constn. of Cycle stand of Nivedita Balika Vidyalaya	15-02-02	0.81836	14-03-02	20-05-02	0.81836		Completed
	WBSEB	11.	Additional fund for 3 Electrification schemes at Bonogram, Bonogram Sadhanpara & Sondanga Manikthalapara	15-02-02	4.81474	14-03-02	28-12-04	4.81474		Completed
<b>Total :-</b>					<b>17.24611</b>			<b>17.24611</b>		

Contd. Page-18.

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**

NAME OF ASSEMBLY CONSTITUENCY : 77-NABADWIP

NAME OF BIDHAYAK : SRI PUNDARIKAKSHYA SAHA.

Fund Released vide G.O. No. 2977/DP/BEUP/1H-1/2001  
G.O. No. 3790/DP/BEUP/1H-2/2002dated : 27-09-2001 (1<sup>st</sup> Instalment)  
dated : 15-11-2002 (2<sup>nd</sup> Instalment)**Rs. 12.50 Lakh**  
**Rs. 12.50 Lakh**  
**Total : Rs. 25.00 Lakh**

NAME OF THE DISTRICT : NADIA.

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	WBSEB	1.	Electrification at Majdia Kalabagan	23-11-01	0.50	29-01-02	Schemes cancelled vide MLA Letter dt. 20-9-04		06.08.05	L.T. extn. not possible without augmentation of existing transformer.
	Do	2.	Electrification at Pansila Village	23-11-01	0.50	29-01-02				L.T. extn. not possible from STW line.
	Do	3.	Electrification at Mukundapur colony	23-11-01	1.63913	27-09-04	31.07.05	1.63913		Completed
	Do	4.	Electrification at Charmajdia River site	23-11-01	1.04664	29-01-02, 20-01-04	14.02.05	1.04664		Completed
	Do	5.	Electrification at Charbrahmanagar (Polling Stn. No. 47)	23-11-01	0.35624	29-01-02, 19-03-03	30-10-03	0.35624		Completed
	Do	6.	Electrification at Charbrahmanagar (Polling Stn. No. 49)	23-11-01	0.71668	29-01-02, 19-03-03	29-03-04	0.71668		Completed
Nabadwip PS		7.	Constn. of High drain from Manashatala to H/O. Satyen Debnath	28-08-02	0.35	30-09-02	30-12-03	0.35		Completed
	Do	8.	Constn. of Guard wall at Majherchara Burial Ground to Ferry Ghat	28-08-02	1.50	30-09-02	30-12-03	1.50		Completed
	WBSEB	9.	Electrification at Swarupganj GP (Polling Stn. No. 37)	07-02-02	0.24751	02-01-04	08-7-04	0.24751		Completed
Nabadwip PS		10.	Constn. of brick soling road at Swarupganj GP, Bagnepara	28-08-02	0.25	30-09-02	30-12-03	0.25		Completed
	Do	11.	Constn. of brick buuit road from the H/O. Nakul Debnath to Nabadwip Ghat Rly. Stn.	28-08-02	0.25	30-09-02	30-12-03	0.25		Completed
	Do	12.	Constn. of brick soling road at mayapur-I GP (Kalitala Halderpara)	28-08-02	0.25	30-09-02	30-12-03	0.25		Completed
	Do	13.	Constn. of brick soling road from the H/O. Ramesh Dutta to the H/O. Kripasindhu	28-08-02	0.25	30-09-02	30-12-03	0.25		Completed

Memo. No. 844/Dev. dt. 12-08-03

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Nabadwip PS	14.	Earthwork at Swarupganj Bhagirathipara	07-02-02	0.25	14-03-02	30-12-03	0.25	Do	Completed
	Do	15.	Constn. of two culvert at Swarupganj GP	07-02-02	0.30	14-03-02	30-12-03	0.30	Do	Completed
	Do	16.	Sinking of tubewell at Mahisura GP	07-02-02	0.15	14-03-02	30-12-03	0.15	Do	Completed
	Do	17.	Constn. of jhamabats road at Fakirdanga Gholapara GP	07-02-02	0.25	14-03-02	30-12-03	0.25	Do	Completed
	Do	18.	Constn. of jhamabats road from H/O. Dulal Sk to Mahata Barui at Fakirdanga Gholapara GP	07-02-02	0.10	14-03-02	30-12-03	0.10	Do	Completed
	Do	19.	Constn. of jhamabats road from Fakirdanga GP office to Hospital	07-02-02	0.10	14-03-02	30-12-03	0.10	Do	Completed
	Do	20.	Constn. of jhamabats road from Ghoshpara bathing ghat to Banstala	07-02-02	0.30	14-03-02	30-12-03	0.30	Do	Completed
	Do	21.	Constn. of jhamabats road from Bahirchara Dakshinchara Akbar Ali Shop to H/O. Khoaj Sk	07-02-02	0.25	14-03-02	30-12-03	0.25	Do	Completed
	Do	22.	Constn. of jhamabats road from H/O. Ali Sk to Bahirchara Pry. School	07-02-02	0.20	14-03-02	30-12-03	0.20	Do	Completed
	Do	23.	Constn. of jhamabats road from Bahirchara new Maszid to the side of Uttarpara Ganga	07-02-02	0.20	14-03-02	30-12-03	0.20	Do	Completed
	Do	24.	Constn. of jhamabats road from Bahirchara Pry. School to Grossery shop	07-02-02	0.10	14-03-02	30-12-03	0.10	Do	Completed
	WBSEB	25.	Electrification at Bablari GP (Polling Stn. 54)	07-02-02	2.36737	14-03-02, 19-03-03	06-12-03	2.36737	Do	Completed
	Nabadwip PS	26.	Constn. of jhamabats road from the H/O. Atul to Natun village	07-02-02	1.00	14-03-02	30-12-03	1.00	Do	Completed
	Do	27.	Constn. of jhamabats road and brick road from Nidya Mahasin Ali house to Nidya Ferry Ghat	07-02-02	1.50	14-03-02	30-12-03	1.50	Do	Completed
	Do	28.	Constn. of road from Nasratpur ghat to H/O. Ananda Dutta	07-02-02	0.40	27-01-03	30-12-03	0.40	Do	Completed
	Do	29.	Constn. of road from H/O. Anil Mondal to Ghoshpara	07-02-02	0.35	27-01-03	30-12-03	0.35	Do	Completed
	Do	30.	Constn. of road from Natun Maszid to H/O. Safikul Islam	07-02-02	0.25	27-01-03	30-12-03	0.25	Do	Completed
	Do	31.	Constn. of road from H/O. Lokman Mondal to H/O. Khoaj Mondal	07-02-02	0.25	27-01-03	30-12-03	0.25	Do	Completed
	Do	32.	Constn. of road from H/O. Asadul Mondal to shop of Taimuj Sk	07-02-02	0.25	27-01-03	30-12-03	0.25	Do	Completed
	Mahisura GP	33.	Constn. of road from H/O. Haru Ghosh to H/O. Sripati Ghosh	07-02-02	0.40	27-01-03	30-12-03	0.40	Do	Completed

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Mahisura GP	34.	Constn. of jhama batas road from H/O. Sripati Ghosh to Goura nga Setu	07-02-02	0.20	27-01-03	30-12-03	0.20	Do	Completed
	Do	35.	Constn. of jhama bats road from H/O Basudeb Ghosh to H/O. Amrita Ghosh	07-02-02	0.50	27-01-03	30-12-03	0.50	Do	Completed
	Do	36.	Bamboo piling including earthwork at Dakshin Ghoshpara	07-02-02	0.10	27-01-03	30-12-03	0.10	Do	Completed
	Do	37.	Constn. of road from Mahisura Graveyard to the Rly. culvert	07-02-02	0.40	27-01-03	30-12-03	0.40	Do	Completed
	Do	38.	Bamboo piling including earthwork at Majherchara	07-02-02	0.40	27-01-03	30-12-03	0.40	Do	Completed
	Ndp PS	39.	Constn. of brick soling road including earth filling from the H/O. Bhonti Sk. to H/o. Dinu Sk.	07-02-02	0.40	27-01-03	30-12-03	0.40	Do	Completed
	Do	40.	Constn. of brick soling road including earth filling from the H/O. Radhama Sk. to Hossain Sk.	07-02-02	0.40	27-01-03	30-12-03	0.40	Do	Completed
	Do	41.	Constn. of earth road from H/O. Sakti Ghosh to Sunil Biswas	07-02-02	0.20	27-01-03	30-12-03	0.20	Do	Completed
	Do	42.	Constn. of boundary wall of Kajipara Pry. School	07-02-02	0.50	27-01-03	30-12-03	0.50	Do	Completed
	Mayapur-Bamanpukur-II GP	43.	Constn. of road from Madhaipur Ghat to Idrakpur Muslimpara	07-02-02	0.50	27-01-03	30-12-03	0.50	Do	Completed
	Do	44.	Constn. of road from Ganjadanga Pry. School to H/O. Mangal Ghosh	07-02-02	0.50	27-01-03	30-12-03	0.50	Do	Completed
	Do	45.	Constn. of road from H/O. Madhu Ghosh to Maru Ghosh	07-02-02	0.50	27-01-03	30-12-03	0.50	Do	Completed
	Do	46.	Constn. of road from Puratanpara Maszid to Achar Mondal house.	07-02-02	0.20	27-01-03	30-12-03	0.20	Do	Completed
	Do	47.	Constn. of road from the H/O. Mahasin Ali to Dargatala	07-02-02	0.15	27-01-03	30-12-03	0.15	Do	Completed
	Do	48.	Constn. of road from Niranjannagar School to Bandh	07-02-02	0.15	27-01-03	30-12-03	0.15	Do	Completed
	Nabadwip PS	49.	Constn. of bricksoling road at Bablari Dakshinpara	07-02-02	0.50	27-01-03	30-12-03	0.50	Do	Completed
	Do	50.	Constn. of bricksoling road at Siddheswaripara	07-02-02	0.50	27-01-03	30-12-03	0.50	Do	Completed
	Do	51.	Constn. of pucca drain from H/O. Santosh Das to Sunil Das house	07-02-02	0.50	27-01-03	30-12-03	0.50	Do	Completed
	Do	52.	Constn. of bricksoling road from H/O. Swapan Debnath to H/O. Haralal Debnath	07-02-02	0.50	27-01-03, 31-03-03	30-12-03	0.50	Do	Completed
	Do	53.	Constn. of jhamabats road from H/O. Mazid Sk. to the H/O. Nanibat Sk. (Polling Stn. 34 ) & from the H/O. Chanu Sk. to the H/O. Elahi SK (Polling Stn. 33)	07-02-02	0.50	27-01-03	30-12-03	0.50	Do	Completed
	Charmajdia-Char Brahmanagar GP	54.	Constn. of bricksoling road including earthwork from the H/O. Dinesh Biswas to Ferry Ghat	07-02-02	0.60	27-01-03	30-12-03	0.60	Do	Completed

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Charmajdia-Char Brahmanagar GP	55.	Constn. of bricksoling road from the H/O. Rashmohan Debnath to the Govt. Colony Pry. School	07-02-02	0.50	27-01-03	30-12-03	0.50	Do	Completed
	Do	56.	Constn. of bricksoling road from the H/O. Anil Nag to the H/O. Jatin Chakraborty	07-02-02	0.40	27-01-03	30-12-03	0.40	Do	Completed
	Do	57.	Constn. of bricksoling road from the H/O. Dilip Debnath to the H/O. Indra Mohan Debnath	07-02-02	0.50	27-01-03	30-12-03	0.50	Do	Completed
	Nabadwip PS	58.	Constn. of bricksoling road from the H/O. Lakshman Dhara to Shiberghat	07-02-02	0.50	27-01-03	30-12-03	0.50	Do	Completed
	Do	59.	Constn. of bricksoling road at Kanainagar	07-02-02	0.50	27-01-03	30-12-03	0.50	Do	Completed
	Do	60.	Sinking of 3 Nos. tubewell at Polling Stn. No. 160 & 163 including constn. of platform	07-02-02	0.50	27-01-03	08-09-03	0.50	Do	Completed
	Do	61.	Constn. of road including earth work from H/O. Bidhan Saha to the H/O. Lakshmi Debnath	17-03-03	0.28	03-04-03	07-08-03	0.28	Do	Completed
			<b>Total :-</b>		<b>27.20357</b>			<b>27.20357</b>		

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**

NAME OF ASSEMBLY CONSTITUENCY : 78-SANTIPUR

NAME OF BIDHAYAK : SRI AJOY DEY.

Fund Released vide G.O. No. 2977/DP/BEUP/1H-1/2001  
G.O. No. 3250/DP/BEUP/1H-1/2000 Ptdated : 27-09-2001 (1<sup>st</sup> Instalment) **Rs. 12.50 Lakh**  
dated : 23-09-2002 (2<sup>nd</sup> Instalment) **Rs. 12.50 Lakh**  
**Total : Rs. 25.00 Lakh**

NAME OF THE DISTRICT : NADIA.

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	WBSEB	1.	L.T. Extn. at Fulia Chatkatala, Belgoria-I	21-02-02	0.05	15-03-02	31-07-03	0.05	Memo. No. 1069/Dev. dt. 19-09-02, 768/Dev. dt. 23-07-03, 1210/Dev. dt. 06-11-03, 1458/Dev. dt. 30-12-03	Completed
	Do	2.	L.T. Extn. at Fulia Bus Standpara	21-02-02	0.33	15-03-02	30-06-03	0.33		Completed
	Do	3.	L.T. Extn. at Belemath North, Nabla	21-02-02	0.41	15-03-02	30-06-03	0.41		Completed
	Do	4.	L.T. Extn. at Gobarchar	21-02-02	0.10696	15-03-02	-	-		SC charge not deposited
	Do	5.	L.T. Extn. at Bholadanga	21-02-02	0.29317	15-03-02	-	-		Consumer not ready
	Do	6.	L.T. Extn. at Buincha Kadapara	21-02-02	0.28	15-03-02	31-07-03	0.28		Completed
	Santipur PS	7.	Constn. of bituminous road from Kalna road to Sahebdanga more	21-02-02	5.00	15-03-02	14-11-03	5.00		Completed
	Do	8.	Constn. of bituminous road from NH34 to Chatkatala Basakpara	21-02-02	2.50	15-03-02	14-11-03	2.50		Completed
	Do	9.	Constn. of bituminous road from ending portion of Daccapara Municipal road	21-02-02	3.50	15-03-02	14-11-03	3.50		Completed
	Do	10.	Constn. of bituminous road from Krittibas Sanghrasala Gate to Krittibas Library	21-02-02	0.50	15-03-02	14-11-03	0.50		Completed
	Do	11.	Sinking of two nos. Arsenic free tubewell	21-02-02	0.37498	15-03-02	14-11-03	0.37498		Completed
	Do	12.	Constn. of bituminous road from Fulia JibandEEP building to Sikshaniketan High School	21-02-02	0.50	21-11-02	14-11-03	0.50		Completed
	Do	13.	Constn. of drain at Nrisinghapur Madhya colony Pally Unnayan Smriti Football Ground	21-02-02	0.40	21-11-02	14-11-03	0.40		Completed
	Do	14.	Constn. of bituminous road from Nidkur Sahebdanga More to Arbaldah Village	21-02-02	4.00	21-11-02	14-11-03	4.00		Completed
	Do	15.	Constn. of jhamabats road from Gayeshpur Hazratata to Hospital	21-02-02	2.00	21-11-02	14-11-03	2.00		Completed

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Santipur PS	16.	Constn. of bituminous road from ending portion of Municipal Haripur Street to Haripur High School	21-02-02	2.50	21-11-02	14-11-03	2.50	Do	Completed
	Do	17.	Constn. of jhamabats road from Aluipara to Bhaluka	21-02-02	0.50	21-11-02	14-11-03	0.50	Do	Completed
	Do	18.	Constn. of jhamabats road from Kaisthapara DTW to Dingapota Math.	21-02-02	0.60	21-11-02	14-11-03	0.60	Do	Completed
	Do	19.	Constn. of wooden foot bridge at Hijuli	05-06-02	1.50	21-11-02	14-11-03	1.50	Do	Completed
	Do	20.	Constn. of jhamabats road from Bagdebipur to Jamladanga	05-06-02	0.50	21-11-02	14-11-03	0.50	Do	Completed
			<b>Total :-</b>		<b>24.87</b>			<b>25.44498</b>		

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**NAME OF ASSEMBLY CONSTITUENCY : **79-HANSKHALI (SC)**NAME OF BIDHAYAK : **SRI NAYAN SARKAR.**Fund Released vide G.O. No. 2977/DP/BEUP/1H-1/2001  
G.O. No. 3250/DP/BEUP/1H-1/2000 Ptdated : 27-09-2001 (1<sup>st</sup> Instalment) **Rs. 12.50 Lakh**  
dated : 23-09-2002 (2<sup>nd</sup> Instalment) **Rs. 12.50 Lakh**  
**Total : Rs. 25.00 Lakh**NAME OF THE DISTRICT : **NADIA.**

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Betna GP	1.	Impv. of road from Gobindapur Daspara Old Post office to Betna	04-01-02	1.84761	24-01-02	14-05-02	1.84761	Memo. No. 1069/Dev. dt. 19-09-02, 1177/Dev. dt. 28-10-02, 361/Dev. dt. 25-03-03, 768/Dev. dt. 23-07-03, 1210/Dev. dt. 06-11-03, 232/Dev. dt. 12-02-04	
	Mayurhat-II GP	2.	Constn. of road from RLI Centre to Mayurhat-II GP Office	04-01-02	1.80	24-01-02	22-07-02	1.80		
	WBSEB	3.	Electrification at Malsadaha village	04-01-02	1.37604	24-01-02, 13-08-03	08.06.05	1.37604	Completed	
	Do	4.	Electrification at Vill. Radhakantapur	04-01-02	4.27447	24-01-02, 13-08-03	02.02.06	4.27447	Completed	
	Taherpur NAA	5.	Constn. of open stage at Taherpur N.A.A.	04-01-02	1.50	24-01-02	08-09-03	1.50	Completed	
	Hanskali PS	6.	Constn. of jhamabats road from the H/O. Sudhir Biswas to the H/O. Kshetramohan Sarkar of Patikabari	09-01-02	1.50	24-01-02	08-09-03	1.50		
	WBSEB	7.	Electrification at Ramnagar Barachupuria and Chotochupuria village	09-01-02	1.69034	24-01-02, 13-08-03	27.12.05	1.69034	Completed on 05.01.2006	
	Do	8.	Electrification at Bagula Collegepara, Puratanpara, Stationpara, Collegepara (Dakshin) & Muragacha Colony	09-01-02	1.18345 0.31285	19-03-03, 21-01-03	24-03-04	1.4963	Completed	
	Do	9.	Electrification at Shyamnagar Village	09-01-02	0.17999	24-01-02	-	-	Name of Nominee & Consumer list are to be required by WBSEB. Fund not deposited to WBSEB.	
	Do	10.	Electrification at Shyamnagar Mathpara	09-01-02	0.22692	24-01-02	-	-		
	Do	11.	Electrification at Garapota Paschimpara	09-01-02	0.65986	24-01-02	-	-		
	Do	12.	Electrification at Garapota Kalatalapara	09-01-02	0.28437	24-01-02	-	-		
	Do	13.	Electrification at Kaikhali Village	09-01-02	0.17868	24-01-02	-	-		
	Do	14.	Electrification at Kaikhali Uttarpara	09-01-02	0.436	24-01-02	-	-		
	Do	15.	Electrification at Bagula Purbapara & Uttarpara	09-01-02	0.3938	24-01-02	-	-		

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	WBSEB	16.	Electrification at Bhabanipur Village	09-01-02	0.3885	24-01-02	-	-		Name of Nominee & Consumer list are to be required by WBSEB. Fund not deposited to WBSEB.
	Dakshin para-II GP	17.	Constn. of road from Chandanpukur PWD road to Harpukur	21-03-02	1.49938	16-12-02	11-03-03	1.49938		Same as above vide Sl. No. 1,2
		18.	Constn. of road from Itaberia to culvert	21-03-02	1.7719	16-12-02	11-03-03	1.7719	11-03-03	Completed
	Hns PS	19.	Constn. of road from Purandarpur to Sukmar Mondal Bridge	21-03-02	1.49965	16-12-02	11-03-03	1.49965	11-03-03	Completed
	Rgt-I PS	20.	Constn. of road from the H/O. Banu Das to Gagrakhali Pry. School	21-03-02	1.50	16-12-02	30-09-03	1.50	30-09-03	Completed
	Badkulla-I GP	21.	Constn. of road from Khamar Shimulia High Road to H/O. Kinkar Biswas	21-03-02	0.70	16-12-02	30-09-03	0.70		30-09-03
	Do	22.	Constn. of road from the H/O. Bikash Sikdar of Suravisthan to Panchagram Kalitala	21-03-02	0.50	16-12-02	30-09-03	0.50	30-09-03	Completed
	Do	23.	Constn. of road from the H/O. Adhar Bairagya of Patua to the H/O. Dilip Biswas	21-03-02	0.30	16-12-02	30-09-03	0.30	30-09-03	Completed
	WBSEB	24.	Electrification at Mayurhat Uttarpara	21-03-02	0.23157	16-12-02	-	-		Name of Nominee & Consumer list are to be required by WBSEB. Fund not deposited to WBSEB.
	Do	25.	Electrification at Shibchandrapur	21-03-02	0.25305	16-12-02	-	-		
	Do	26.	Electrification at Gournagar	21-03-02	0.64312	16-12-02	-	-		
	Do	27.	Electrification at Banshinagar	21-03-02	0.3667	16-12-02	-	-		
	Hanskhali PS	28.	Constn. of road from Betna Faltu Gattapara to Itaberia DTW	28-03-02	0.71955	16-12-02	30-09-03	0.71955	30-09-03	Completed
<b>Total :-</b>					<b>23.97524</b>			<b>22.20077</b>		

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**NAME OF ASSEMBLY CONSTITUENCY : **80-RANAGHAT EAST (SC)**NAME OF BIDHAYAK : **DR. ASIM BALA**Fund Released vide G.O. No. 2977/DP/BEUP/1H-1/2001  
G.O. No. 3790/DP/BEUP/1M-2/2002dated : 27-09-2001 (1<sup>st</sup> Instalment) **Rs. 12.50 Lakh**  
dated : 15-11-2002 (2<sup>nd</sup> Instalment) **Rs. 12.50 Lakh**  
**Total : Rs. 25.00 Lakh**NAME OF THE DISTRICT : **NADIA.**

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Ranaghat-II PS	1.	Impv. of Jhamabats road from the H/O. Bimal Biswas to the H/O. Nakul Bari	27-03-02	3.00	23-04-02	20-08-03	3.00	Memo. No. 674/Dev. dt. 27-06-03, 844/Dev. dt. 12-08-03, 232/Dev. dt. 12-02-04	Completed
	Do	2.	Impv. of Jhamabats road from the H/O. Arjun Roy to the H/O. Sukhomoy Roy	27-03-02	0.9991	23-04-02	20-08-03	0.9991		Completed
	Chakdah PS	3.	Impv. of Jhamabats road from the H/O. Sashasadhar Pramanick to the H/O. Buddeswar Biswas	27-03-02	0.58555	23-04-02	18-06-03	0.58555		Completed
	Do	4.	Impv. of Jhamabats road from the H/O. Kumar Mondal to the H/O. Putul Durlav	27-03-02	0.58555	23-04-02	18-06-03	0.58555		Completed
	Ranaghat-II PS	5.	Impv. of Jhamabats road from the H/O. Mondal PWD road to Adibashipara	27-03-02	2.6116	23-04-02	18-06-03	2.6116		Completed
	Do	6.	Impv. of Jhamabats road from Eruli Post Office to Mochpukur	27-03-02	0.997	23-04-02	18-06-03	0.997		Completed
	Do	7.	Constn. of class room of Duttafulia Union Accademy (Girls')	27-03-02	1.50	23-04-02	20-08-03	1.50		Completed
	Chakdah PS	8.	Constn. of boundary wall of Tatla Chandra Kishore Vidyapith	27-03-02	0.64311	23-04-02	18-06-03	0.64311		Completed
	Ranaghat-II PS	9.	Constn. of class room of Kamdanga Pry. School	27-03-02	1.03675	23-04-02	18-06-03	1.03675		Completed
	Do	10.	Constn. of Guardwall at Khagradanga	27-03-02, 04-07-02	1.2463	09-01-03	18-06-03	1.2463		Completed
	Do	11.	Impv. of Jhamabats road from the H/O. Bimal Biswas to the H/O. Nakul Bain	27-03-02, 04-07-02	3.60	23-04-02	18-06-03	3.60		Completed
	Do	12.	Impv. of Jhamabats road from Chanditala Pry. School to Khamargaria	27-03-02, 04-07-02	1.00	23-04-02	18-06-03	1.00		Completed
	Do	13.	Constn. of slab culvert at Matikumra	27-03-02, 04-07-02	0.60	23-04-02	18-06-03	0.60		Completed
	Do	14.	Constn. of two vent Humepipe culvert at Bidharpara Korabari	27-03-02, 04-07-02	0.60	23-04-02	18-06-03	0.60		Completed

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Ranaghat-II PS	15.	Constn. of two vent Humepipe culvert at Sridharpur	27-03-02, 04-07-02	0.60	23-04-02	18-06-03	0.60	Do	Completed
	Chakdah PS	16.	Constn. of building of Tatla Chandra Kishore Vidyapith	27-03-02, 04-07-02	0.68	23-04-02, 26-02-03	18-06-03	0.68	Do	Completed
	Do	17.	Constn. of Rajarmath Girls' High School	27-03-02, 04-07-02	1.00	23-04-02	30-06-03	1.00	Do	Completed
	Ranaghat-II PS	18.	Constn. of Gourishal High School	27-03-02, 04-07-02	1.00	23-04-02	30-06-03	1.00	Do	Completed
	Do	19.	Constn. of Eruli Pry. School	27-03-02, 04-07-02	1.09	23-04-02	30-06-03	1.09	Do	Completed
			<b>Total :-</b>		<b>23.37496</b>			<b>23.37496</b>		

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**NAME OF ASSEMBLY CONSTITUENCY : **81-RANAGHAT WEST**NAME OF BIDHAYAK : **SRI SANKAR SINGHA.**Fund Released vide G.O. No. 2977/DP/BEUP/1H-1/2001  
G.O. No. 794/DP/BEUP/1H-1/2000 Ptdated : 27-09-2001 (1<sup>st</sup> Instalment) **Rs. 12.50 Lakh**  
dated : 11-03-2002 (2<sup>nd</sup> Instalment) **Rs. 12.50 Lakh**  
**Total : Rs. 25.00 Lakh**NAME OF THE DISTRICT : **NADIA.**

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Tarapur GP	1.	Constn. of road from the H/O. Harekrishna Mondal to the H/O. Sudeb Biswasx	06-01-02	0.80	21-02-02	12-09-02	0.80	Memo. No. 1069/Dev. dt. 19-09-02, 1177/Dev. dt. 28-10-02, 361/Dev. dt. 25-03-03, 674/Dev. dt. 27-06-03, 1102/Dev. dt. 14-10-03	Completed
	Do	2.	Constn. of road from the H/O. Manik Mondal to the H/O. Dulal Biswas	06-01-02	0.50	21-02-02	12-09-02	0.50		Completed
	Do	3.	Constn. of road from Sureshnagar PWD road to the H/O. Arjun Biswas	06-01-02	1.00	21-02-02	12-09-02	1.00		Completed
	Do	4.	Constn. of road from Kashinathpur PWD road to Colonypara	06-01-02	0.50	21-02-02	12-09-02	0.50		Completed
	Do	5.	Constn. of road from Tarapur PWD road to Old Panchayat Office	06-01-02	0.50	21-02-02	12-09-02	0.50		Completed
	Do	6.	Constn. of pucca drain from Panchayat office to the H/O. Joydeb Biswas	06-01-02	0.50	21-02-02	12-09-02	0.50		Completed
	Ranaghat-I PS	7.	Constn. of road from the H/O. Umapada Bhattacharjee to Jagpur road	06-01-02	0.40	21-02-02	20-12-02	0.40		Completed
	Do	8.	Constn. of road from Nandighat Baganpara to H/O. Prahlad Barman	06-01-02	0.60	21-02-02	20-12-02	0.60		Completed
	Do	9.	Constn. of road from Nandighat Puratan Club More to the H/O., Majed Mondal.	06-01-02	0.40	21-02-02	20-12-02	0.40		Completed
	Do	10.	Constn. of road from the H/O. Anukul Barman to Nandighat Hat	05-02-02	0.40	21-02-02	20-12-02	0.40		Completed
	Ranaghat-II PS	11.	Constn. of road from the H/O. Nilkamal Pal to the H/O. Sital Bhowmick	05-02-02	0.50	21-02-02	30-12-02	0.50		Completed
	Do	12.	Constn. of road from the H/O. Upen Das to the end of Pond	05-02-02	0.50	21-02-02	30-12-02	0.50		Completed
	Do	13.	Constn. of road from Dakshin Khaspur Playground to the H/O. Akbar Mollah	05-02-02	2.00	21-02-02	30-12-02	2.00		Completed

Contd. Page-29.

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Rgt-II PS	14.	Constn. of road from Payradanga road to the H/O. Nimai Adihikari	05-02-02	0.50	21-02-02	30-12-02	0.50	30-12-02	Completed
	Do	15.	Constn. of road from the H/O. Gobinda Arjya to the H/O. Tarak Das	05-02-02	0.30	21-02-02	30-12-02	0.30	30-12-02	Completed
	Do	16.	Constn. of road from NH34 to the H/O. DominicKele Mondal	05-02-02	0.30	21-02-02	30-12-02	0.30	30-12-02	Completed
	Do	17.	Constn. of road from NH34 to the H/O. Junus Mondal	05-02-02	0.40	21-02-02	30-12-02	0.40	30-12-02	Completed
	Do	18.	Constn. of road from the H/O. Narayan Sarkar to Daspara	05-02-02	0.50	21-02-02	30-12-02	0.50	30-12-02	Completed
	Do	19.	Constn. of road from the H/O. Hari Howlader to the H/O. Kalachand Barui	05-02-02	0.40	21-02-02	30-12-02	0.40	30-12-02	Completed
	Do	20.	Constn. of road from the H/O. Sintu Mondal to the H/O. Alope Mal	05-02-02	0.30	21-02-02	30-12-02	0.30	30-12-02	Completed
	Do	21.	Constn. of roof of Ghatigachha Pry. School	05-02-02	0.25	21-02-02	30-12-02	0.25	30-12-02	Completed
	Raghnathpur Hijuli-1 GP	22.	Constn. of road from Hijuli Rishipara Chowrastha to the H/O. Anil Debnath	05-02-02	0.70	21-02-02	31-03-03	0.70		31-03-03
	Do	23.	Constn. of pucca drain from Gajantala to the H/O. Durga Mukherjee	05-02-02	0.70	25-06-02	31-03-03	0.70	31-03-03	Completed
	Do	24.	Constn. of pucca drain from Chapra Purba Sambhupur Maszid to Math	05-02-02	0.50	25-06-02	31-03-03	0.50	31-03-03	Completed
	Do	25.	Constn. of pucca drain from Gajantala to the H/O. Durga Mukherjee	05-02-02, 23-06-03	0.30	25-06-02, 10-07-03	19.08.05	0.30	19.08.05	Completed
	Rgt-II PS	26.	Constn. of pucca drain at Raghnath SDakshin Muslimpara	05-02-02	1.00	25-06-02	31-03-03	1.00	31-03-03	Completed
	Rgt-I PS	27.	Constn. of road from Churchgate to Railline	05-02-02	1.00	25-06-02	30-09-03	1.00	30-09-03	Completed
	Do	28.	Constn. of PWD road towards Bighrabari road	05-02-02	3.00	25-06-02	30-09-03	3.00	30-09-03	Completed
	Do	29.	Constn. of road from Sahebdanga Video Hall to Nutunpur Battala	05-02-02	1.25	25-06-02	30-09-03	1.25	30-09-03	Completed
	Do	30.	Constn. of road from Tildanga Battala to Beledanga Pry. School	05-02-02	0.50	25-06-02	30-09-03	0.50	30-09-03	Completed
	Do	31.	Constn. of road from Radhanagar Barawaritala to Gobindapur Pry. School	05-02-02	0.50	25-06-02	30-09-03	0.50	30-09-03	Completed
	Do	32.	Constn. of road from Debipur Nakul Mahajan house to the H/O Jhunu Mondal	05-02-02	0.50	25-06-02	30-09-03	0.50	30-09-03	Completed
	Do	33.	Constn. of road from Majdia pucca rastha to pucca rastha through inside the village	05-02-02	0.50	25-06-02	30-09-03	0.50	30-09-03	Completed

Contd. Page-30.

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Rgt-I PS	34.	Constn. of road from Kalabaganpara to the H/O. Paritosh Biswas	05-02-02	0.50	25-06-02	30-09-03	0.50	30-09-03	Completed
	RGT M	35.	Constn. of Urinal & Lavatory	05-02-02	0.50	25-06-02	-	-	-	Work in progress
	D.M	36.	Purchase of new Ambulance for Biplabi Kshitish Bose Smriti Parishad-O-Book Bank, Payradanga	05-02-02	2.00	19-09-02	30-09-02	2.00	30-09-02	Completed
			<b>Total :-</b>		<b>25.00</b>			<b>24.50</b>		

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**NAME OF ASSEMBLY CONSTITUENCY : **82-CHAKDAHA**NAME OF BIDHAYAK : **SRI SATYASADHAN CHAKRABORTY.**Fund Released vide G.O. No. 2977/DP/BEUP/1H-1/2001  
G.O. No. 3790/DP/BEUP/1M-2/2002dated : 27-09-2001 (1<sup>st</sup> Instalment) **Rs. 12.50 Lakh**  
dated : 15-11-2002 (2<sup>nd</sup> Instalment) **Rs. 12.50 Lakh**  
**Total : Rs. 25.00 Lakh**NAME OF THE DISTRICT : **NADIA.**

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Chakdah PS	1.	Constn. of building of Dakshin Chandmari Janakalyan High School	13-03-02	1.00	22-03-02	20-12-02	1.00	Memo. No 1300/Dev. dt. 02-12-03, 1458/Dev. dt. 30-12-03	Completed
	Do	2.	Constn. of building of Charnayasari Vivekananda Pry. School	13-03-02	0.50	22-03-02	20-12-02	0.50		Completed
	Do	3.	Constn. of building of Muratipur Pry. School	13-03-02	0.50	22-03-02	20-12-02	0.50		Completed
	Do	4.	Constn. of building of Chandmari Anandanagar free Pry. School	13-03-02	0.50	22-03-02	20-12-02	0.50		Completed
	Do	5.	Constn. of Toilet of Dakshinpara Pry. School	13-03-02	0.25	22-03-02	20-12-02	0.25		Completed
	Do	6.	Constn. of building of Majherchar Tarakdas Pry. School	13-03-02	0.30	22-03-02	20-12-02	0.30		Completed
	Do	7.	Purchase of book of Rathtala Iswargupta Pathagar	13-03-02	0.25	22-03-02	20-12-02	0.25		Completed
	Kalyani Municipality.	8.	Constn. of building of Ghosh Saraswati Trust Vidyapith	13-03-02	0.85	22-03-02	13-11-03	0.85		Completed
	Do	9.	Installation of Computer at Kalyani Public Library	13-03-02	0.50	22-03-02	13-11-03	0.50		Completed
	Do	10.	Constn. of building of Majherchar Satyapriya High School	13-03-02	1.25	22-03-02	13-11-03	1.25		Completed
	Do	11.	Establishment of Drama Accademy of Nityacharjya Kendra	13-03-02	0.25	22-03-02	13-11-03	0.25		Completed
	Do	12.	Constn. of office building for Pry. School at Kalyani Pannalal Institution	13-03-02	0.50	22-03-02	13-11-03	0.50		Completed
	Gayeshpur M.	13.	Constn. of building of Gayeshpur Netaji Vidyamandir	13-03-02	1.65	22-03-02	24-09-03	1.65		Completed
	Do	14.	Constn. of building of Kataganj Gakulpur Adarsha Sikshayatan	13-03-02	1.70	22-03-02	24-09-03	1.70		Completed
	Chakdaha PS	15.	Constn. of building of Sanyalchar Atalbehari Vidyapith	13-03-02	1.70	25-06-02	21-10-03	1.70		Completed
	Do	16.	Constn. of building of Simurali Upendra Vidyabhavan (HS)	13-03-02	1.00	25-03-03	14-11-03	1.00		Completed
	Do	17.	Constn. of building of Mukundanagar K.C. High School	13-03-02	0.70	25-06-02	14-11-03	0.70		Completed
	Do	18.	Repair of brick road at New Koutkpur	13-03-02	0.50	25-03-03	14-11-03	0.50		Completed

Contd. Page-32.

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	WBSEB	19.	Electrification at New Koutkpur, Brahmapara, Madanpur	13-03-02	0.15953	25-03-03	-	-	Name of Nominee & Consumer list are to be required by WBSEB. Fund not deposited to WBSEB.	
	Do	20.	Electrification at Elaipur Mathpara, Madanpur	13-03-02	0.24217	25-03-03	-	-		
	Chakdaha PS	21.	Constn. of roof & building of Madanpur Kendriya Adarsha Vidyalaya	13-03-02	0.50	25-03-03	14-11-03	0.50	14-11-03	Completed
	Do	22.	Constn. of road culvert at Alaipur Shikarpur	13-03-02	1.01866	25-03-03	14-11-03	1.01866	14-11-03	Completed
	Do	23.	Constn. of road culvert wings at Alaipur Shikarpur	13-03-02	0.49644	25-03-03	14-11-03	0.49644	14-11-03	Completed
	Do	24.	Constn. of road at Iswaripur to Sarati Pry. School	13-03-02	1.4832	25-03-03	14-11-03	1.4832	14-11-03	Completed
	Chakdaha Municipality	25.	Repair of building of Durganar Bipin Behari Vidyapith	13-03-02	0.50	25-03-03	11-11-03	0.50	11-11-03	Completed
	Do	26.	Repair of building of Chakdaha Co-opt Colony Vidyatan.	13-03-02	0.50	25-03-03	11-11-03	0.50	11-11-03	Completed
	Do	27.	Repair of building of Chakdaha Purbachal Vidyapith	13-03-02	0.50	25-03-03	11-11-03	0.50	11-11-03	Completed
	Do	28.	Repair of building of Ghugia Bhuban Mohini Vidyamandir	13-03-02	0.50	25-03-03	11-11-03	0.50	11-11-03	Completed
	Do	29.	Repair of building of Chakdaha Ramlal Accademy	13-03-02	0.50	25-03-03	11-11-03	0.50	11-11-03	Completed
	Do	30.	Repair of building of Chakdaha Purbachal Balika Vidyapith	13-03-02	0.50	25-03-03	11-11-03	0.50	11-11-03	Completed
	Do	31.	Repair of building of Bhabanipur Sukanta Sikshyaniketan	13-03-02	0.50	25-03-03	11-11-03	0.50	11-11-03	Completed
	Do	32.	Repair of building of Basantakumari Balika Vidyapith	13-03-02	0.50	25-03-03	11-11-03	0.50	11-11-03	Completed
	Chakdaha PS	33.	Constn. of Pucca drain from the H/O. Gour Saha to the H/O. Birendra Das <b>(Modified)</b>	13-03-02, 11-03-03	1.70	25-03-03, 19-01-04	31-08-04	1.70	31-08-04	Completed
	Chakdaha Municipality	34.	Repair of Palpara GSF Pry. School <b>(Modified)</b>	13-03-02, 11-03-03	0.65	25-03-03	11-11-03	0.65	11-11-03	Completed
	Chakdaha PS	35.	Installation of Arsenic free tubewell at Koutkpur beside the residence of Khodabox Mondal, Priyanagar Bhowmickpara beside the nibaran Bhowmick and 2 No. Gobindanagar beside the residence of Satish Mondal	13-03-02, 11-03-03	0.85	25-03-03, 24-12-03	31-08-04	0.85	31-08-04	Completed
<b>Total :-</b>						<b>24.5983</b>		<b>24.5983</b>		

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**

NAME OF ASSEMBLY CONSTITUENCY : 83-HARINGHATA

NAME OF BIDHAYAK : SRI BANKIM GHOSH.

Fund Released vide G.O. No. 2977/DP/BEUP/1H-1/2001  
G.O. No. 3790/DP/BEUP/1M-2/2002

dated : 27-09-2001 (1<sup>st</sup> Instalment) **Rs. 12.50 Lakh**  
dated : 15-11-2002 (2<sup>nd</sup> Instalment) **Rs. 12.50 Lakh**  
**Total : Rs. 25.00 Lakh**

NAME OF THE DISTRICT : NADIA.

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Haringhata PS	1.	Impv. of WBM road from Kurumbelia to Kurumbelia bridge	27-03-02	0.50	23-04-02	21-10-03	0.48072	Memo. No. 1210/Dev. dt. 06-11-03, 1458Dev. dt. 30-12-03 (Except Sl. Nos. 4 & 5)	Completed
	Do	2.	Impv. of WBM road from Panpur School to Roadway to Bizra	27-03-02	0.50	23-04-02	21-10-03	0.48082		Completed
	Do	3.	Impv. of WBM road from Mathurajheel Adibashipara to Daluipur	27-03-02	0.50	23-04-02	21-10-03	0.47725		Completed
	Do	4.	Repair of wooden bridge at Dahakalipara	27-03-02	0.50	23-04-02	-	-		Completed
	Do	5.	Constn. of Putikhali culvert at Kastodangapara	27-03-02	0.25	23-04-02	-	-		Completed
	Do	6.	Pilling up the pond at Napitsatberia	27-03-02	0.25	23-04-02	21-10-03	0.23981		Completed
	Do	7.	Pilling up the tank at Dighirpar at Subarnapur	27-03-02	0.50	23-04-02	21-10-03	0.47623		Completed
	Do	8.	Purchasing of Books of Haringhata Farm Library	27-03-02	0.15	23-04-02	21-10-03	0.15		Completed
	Do	9.	Constn. of Latrine at Nagarukhra Public Library	27-03-02	0.15	23-04-02	-	-		Completed
	Do	10.	Constn. of building of Birohi Netaji Vidyabhavan	27-03-02	0.50	23-04-02	21-10-03	0.44189		Completed
	Do	11.	Constn. of building of Haripukuria High School	27-03-02	0.50	23-04-02	21-10-03	0.4332		Completed
	Do	12.	Constn. of building of Anandapur High School	27-03-02	0.50	23-04-02	21-10-03	0.49992		Completed
	Do	13.	Constn. of building of Sarujabala Girls' High School	27-03-02	0.50	23-04-02	21-10-03	0.49983		Completed
	Do	14.	Constn. of building of Fatepur High School	27-03-02	1.00	23-04-02	21-10-03	0.99959		Completed
	Do	15.	Constn. of building of Muragacha Pry. School	27-03-02	0.50	23-04-02	21-10-03	0.467		Completed
	Do	16.	Constn. of building of Garali Netaji Jr. High School	27-03-02	1.00	23-04-02	14-11-03	0.99781		Completed
	Do	17.	Constn. of building of Nimtala Ranewar H.S. School	27-03-02	0.50	23-04-02	21-10-03	0.49796		Completed
	Do	18.	Constn. of building of Parulia Pry. School	27-03-02	0.50	23-04-02	21-10-03	0.49929		Completed
	Do	19.	Constn. of building of Ramesh Chandra Balika Vidyalaya	27-03-02	0.50	23-04-02	21-10-03	0.49797		Completed
	Do	20.	Constn. of building of Kastadanga Tarakdas Vidyapith	27-03-02	1.00	23-04-02	14-11-03	1.00		Completed
	Do	21.	Constn. of building of Haringhata Mahavidyalaya	27-03-02	2.00	23-04-02	14-11-03	1.9993		Completed
	Do	22.	Impv. of WBM road from Gourbhanga road to Surendranagar Pry. School	27-03-02	0.20	23-04-02	14-11-03	0.19995		Completed

Contd. Page-34.

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2001-2002	Haringhata PS	23.	Re-excavation of Kumli Beel	27-03-02	2.00	24-03-03	-	-	-	Work in prog.
	Do	24.	Impv. of WBM road from Daylermore to Atbeharia	27-03-02	0.50	24-03-03	-	0.45388	-	Work in prog.
	Chakdaha PS	25.	Impv. of WBM road from Dighra Sawratala Turningpoint to the H/O. Siddheswar Mondal	27-03-02	1.00	24-03-03	25-04-03	0.98038	25-04-03	Completed
	Do	26.	Impv. of WBM road from Netaji Bazar Turningpoint to the H/O. Doud Mondal	27-03-02	0.50	24-03-03	25-04-03	0.50	25-04-03	Completed
	Do	27.	Impv. of WBM road from the H/O. Agni Biswas to the H/O. Kartick Ch. Roy	27-03-02	1.55	24-03-03	07-05-03	1.55	07-05-03	Completed
	Do	28.	Impv. of WBM road from the H/O. Laltu Bose to Saktisangha	27-03-02	0.70	24-03-03	07-05-03	0.70	07-05-03	Completed
	Do	29.	Pilling work of pond Molarpukur	27-03-02	0.50	24-03-03	07-05-03	0.50	07-05-03	Completed
	Do	30.	Impv. of WBM road near Maheswarpur Vill. Maszid alongwith Bamboo Pilling	27-03-02	0.50	24-03-03	07-05-03	0.50	07-05-03	Completed
	Do	31.	Impv. of WBM road from the H/O. Bishnupada Ghosh to Sarappur	27-03-02	0.48	24-03-03	07-05-03	0.48	07-05-03	Completed
	Do	32.	Impv. of WBM road from the H/O. Budho Ghosh to Kalitala	27-03-02	0.50	24-03-03	07-05-03	0.50	07-05-03	Completed
	Do	33.	Constn. of culvert near Routari Dakshin-Paschimpara	27-03-02	0.18	24-03-03	07-05-03	0.18	07-05-03	Completed
	Do	34.	Pilling up the tank of NH34 Narapatipara, Maheswarpur	27-03-02	0.95	24-03-03	19-04-03	0.95	19-04-03	Completed
	Do	35.	Impv. of WBM road from Kumarpukur to Teghari Gatepara	27-03-02	0.71	24-03-03	19-04-03	0.71	19-04-03	Completed
	Do	36.	Impv. of WBM road from Laxmipur Surir Khal to the H/O. Bimal Chowdhury	27-03-02	0.66	24-03-03	19-04-03	0.66	19-04-03	Completed
	Do	37.	Impv. of WBM road Hingnara to Hingnara Khal	27-03-02	0.50	24-03-03	19-04-03	0.50	19-04-03	Completed
	Do	38.	Impv. of WBM road from the H/O. Jagadish Mistri of Paschkim Darrappur to Chakdob culvert	27-03-02	0.50	24-03-03	19-04-03	0.50	19-04-03	Completed
	Do	39.	Repair of Routari Girls' High School	27-03-02	0.37	24-03-03	28-04-03	0.37	28-04-03	Completed
<b>Total :-</b>					<b>24.60</b>			<b>21.3728</b>		