

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**

**Utilisation Certificate of fund under M.P.L.A.D.S.**

Year : 2002-2003.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Krishnagar-I.**

| Sl. No.         | D.M'Order No. & Date       | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                        |
|-----------------|----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|--------------------------------|
| 1.              | 2.                         | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                             |
| 1.              | 195(4)/Dev. dt. 24.02.2003 | Constn. of Class Room at Pakurgachhi B.C.S.G. Vidyamandir                            | 0.50            | 0.50              | 49.795               | 24.02.2003           | 27.01.2005         | Refund Rs.205/- on 27.01.2005  |
| 2.              | Do                         | Constn. of Class Room at Dignagar High School  | 1.50            | 1.50              | 1.49402              | 24.02.2003           | 27.01.2005         | Refund Rs.598/- on 27.01.2005  |
| 3.              | Do                         | Constn. of Class Room at Naduria Sahid Khudiram Bosu Vidyapith                       | 2.20830         | 2.20830           | 2.20394              | 24.02.2003           | 27.01.2005         | Refund Rs.436/- on 27.01.2005  |
| 4.              | 337(4)/Dev. dt. 19.03.2003 | Constn. of proposed building for Burial Ground at Jahingirpur Mouza                  | 1.33400         | 1.33400           | 1.32495              | 19.03.2003           | 27.01.2005         | Refund Rs.905/- on 27.01.2005  |
| 5.              | Do                         | Constn. of Class Room at Paninala Satyapriya Roy Smrity Srkshaniketan                | 1.00            | 1.00              | 0.99315              | 19.03.2003           | 25.02.2004         | Refund Rs.685/- on 25.02.2004  |
| 6.              | Do                         | Constn. of Pucca Road from Krishnagar-Badkulla Road (Pucca) to Mahadeb Saha's house. | 1.50            | 1.50              | 1.49695              | 19.03.2003           | 27.01.2005         | Refund Rs.305/- on 27.01.2005  |
| 7.              | Do                         | Constn. of a Class Room at Ramtanu Lahiri Smrity Jr. High School under Dogachhi GP   | 1.50            | 1.50              | 1.46223              | 19.03.2003           | 27.01.2004         | Refund Rs.3777/- on 27.01.2005 |
| <b>Total :-</b> |                            |  | <b>9.5423</b>   | <b>9.5423</b>     | <b>9.47319</b>       |                      |                    | <b>Rs. 6911.00</b>             |

Year : 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Krishnagar-I.**

| Sl. No.         | D.M'Order No. & Date        | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                        |
|-----------------|-----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|--------------------------------|
| 1.              | 2.                          | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                             |
| 1.              | 681(16)/Dev. dt. 27.06.2003 | Constn. of Jhama bats consolidation road from Paschim Sandhya Mathpara to Majdia Road       | 1.50            | 1.50              | 1.49638              | 27.06.2003           | 27.01.2005         | Refund Rs.362/- on 27.01.2005  |
| 2.              | 127(12)/Dev. dt. 22.01.2004 | Constn. of boundary wall at Gangabash Burial ground under Ruipukur GP                       | 1.47            | 1.47              | 1.45963              | 22.01.204            | 29.08.2005         | Refund Rs.1037/- on 30.08.2005 |
| 3.              | 213(8)/Dev dt. 11.02.2004   | Constn. of Krishnagar Govt. College Students Canteen and Com,mon Room with electrification. | 4.95            | 4.95              | 4.94575              | 11.02.2004           | 24.03.2006         | Refund Rs.425/- on 24.03.2006  |
| <b>Total :-</b> |                             |   | <b>7.92</b>     | <b>7.92</b>       | <b>7.90176</b>       |                      |                    | <b>Rs. 1824.00</b>             |

Year : 2004-2005.

[ Rs. in Lakh ].

Name of the Executing Agency :- BDO, Krishnagar-I.

| Sl. No.         | D.M'Order No. & Date        | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                          |
|-----------------|-----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|----------------------------------|
| 1.              | 2.                          | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                               |
| 1.              | 574(11)/Dev. dt. 01.06.2004 | Constn. of 1 <sup>st</sup> floor School building of Umasashi Girls Jr. High School | 3.00            | 3.00              | 2.9598               | 01.06.2004           | 24.03.2006         | Refund Rs.4020/- on 24.03.2006   |
| 2.              | Do                          | Constn. of Class room of Asannagar High School                                     | 1.40875         | 1.40875           | 1.40300              | 01.06.2004           | 27.01.2005         | Refund Rs. 575/- on 27.01.05     |
| 3.              | Do                          | Extn. work of Umasashi Nari Silpa Sikshamandir building                            | 6.032           | 6.032             | 5.74825              | 01.06.2004           | 14.09.2006         | Refund Rs. 28375/- on 14.09.06   |
| 4.              | 223(4)/Dev. dt. 15.02.2005  | Constn. of Class room of Rambox Chetlangia High School                             | 2.50            | 2.50              | 1.91556              | 15.02.05             | 29.12.06           | Refund Rs. 0.58444/- on 29.12.06 |
| 5.              | Do                          | Constn. of Class room of Tarakdas Sikshasadan Girls Jr. High School                | 2.00            | 2.00              | 1.50404              | 15.02.05             | 29.12.06           | Refund Rs. 0.49596 on 29.12.06   |
| <b>Total :-</b> |                             |  | <b>14.94075</b> | <b>14.94075</b>   | <b>13.53065</b>      |                      |                    | <b>Rs. 1.41010</b>               |

Year : 2005-2006.

[ Rs. In Lakh ].

Name of the Executing Agency :- BDO, Krishnagar-I.

| Sl. No.         | D.M'Order No. & Date       | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                        |
|-----------------|----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|--------------------------------|
| 1.              | 2.                         | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                             |
| 1.              | 893(8)/Dev. dt. 24.05.2005 | Constn. Of Class room at Satyapriya Smrity Sikshaniketan under Bhandarkhola GP      | 1.00            | 1.00              | 0.97778-             | 24.05.2006           | 24.03.2006         | Refund Rs.2222/- on 24.03.2006 |
| 2.              | 1429(6)/Dev dt. 29.08.2005 | Constn. Of Aswinikumar Pry. School at Janghitala Lane under Krishnagar Municipality | 2.99152         | 2.99152           | 2.98157              | 29.08.2005           | 24.03.2006         | Refund Rs.995/- on 24.03.2006  |
| 3.              | 577(3)/dt. 12.06.2006      | Cons. of Boundary wall at Jahangirpur Burial ground.                                | 0.50            | 0.50              | 0.49644              | 12.06.2006           | 31.07.2006         | Refund Rs. 365/- on 14.09.06   |
| <b>Total :-</b> |                            |   | <b>4.49152</b>  | <b>4.49152</b>    | <b>4.45579</b>       |                      |                    | <b>0.03573</b>                 |

Year : 2006-2007.

[ Rs. In Lakh ].

Name of the Executing Agency :- BDO, Krishnagar-I.

| Sl. No. | D.M'Order No. & Date    | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                     |
|---------|-------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|-----------------------------|
| 1.      | 2.                      | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                          |
| 1.      | 785(4)/Dev. dt.20.07.06 | Constn. Of Boundary wall of Barial ground Situated on Dag NO. 837 & 838 pastening to Khaitan NO. 264 in 88 Jahangir Mouza near NH-34 & Panthathirtha of Bhatjangla G.P. | 0.50            | 0.50              | 0.49950              | 20.07.06             | 29.12.06           | Refund Rs. 50/- on 29.12.06 |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**

**Utilisation Certificate of fund under M.P.L.A.D.S.**

Year : 2002-2003.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Krishnagar-II.**

| Sl. No.         | D.M'Order No. & Date        | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks |
|-----------------|-----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|---------|
| 1.              | 2.                          | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.      |
| 1.              | 242(10)/Dev. dt. 28.02.2003 | Constn. of Jhama bats consolidation road from the H/O. Monoranjan Roy at Harindanga to Sarkat Sk's house under Noapara-I GP | 1.64            | 1.64              | 1.64                 | 28.02.2003           | 24.03.2004         |         |
| 2.              | Do                          | Constn. of Jhama bats consolidation road from the Village Neki to Saligram Ghoshpara Pry. School under Sadhanpara-II GP     | 1.03            | 1.03              | 1.03                 | 28.02.2003           | 24.03.2004         |         |
| <b>Total :-</b> |                             |   | <b>2.67</b>     | <b>2.67</b>       | <b>2.67</b>          |                      |                    |         |

Year : 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Krishnagar-II.**

| Sl. No.         | D.M'Order No. & Date        | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks |
|-----------------|-----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|---------|
| 1.              | 2.                          | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.      |
| 1..             | 127(12)/Dev. dt. 22.01.2004 | Jhama bats consolidation road with bamboo pilling from Kalinagar to Ferryghat | 3.184           | 3.184             | 3.184                | 22.01.2004           | 30.05.2005         |         |
| <b>Total :-</b> |                             |   | <b>3.184</b>    | <b>3.184</b>      | <b>3.184</b>         |                      |                    |         |

Year : 2004-2005.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Krishnagar-II.**

| Sl. No.         | D.M'Order No. & Date        | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|-----------------|-----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.              | 2.                          | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.              | 574(11)/Dev. dt. 01.06.2004 | Constn. of R.C.C Culvert with approach road at Village Balainagar under Belpukur G.P. | 9.443           | 9.443             | 9.443                | 01.06.2004           | 31.03.2005         | Complete |
| 2.              | Do                          | Electrical installation at Dhubulia Deshbandhu High School                            | 2.06568         | 2.06568           | 1.82750              |                      |                    | Ongoing  |
| <b>Total :-</b> |                             |   | <b>11.50868</b> | <b>11.50868</b>   | <b>11.2705</b>       |                      |                    |          |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**

**Utilisation Certificate of fund under M.P.L.A.D.S.**

Year : 2002-2003.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Nakashipara.**

| Sl. No.         | D.M'Order No. & Date        | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks |
|-----------------|-----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|---------|
| 1.              | 2.                          | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.      |
| 1.              | 242(10)/Dev. dt. 28.02.2003 | Constn. of Jhama bats consolidation road from Muragachha to Kanchkuli under Muragachha GP                     | 1.20            | 1.20              | 1.20                 | 28.02.2003           | 02.04.2004         |         |
| 2.              | Do                          | Constn. of Jhama bats consolidation road from Dogachhi Kharer Math to Mundumalapara Battala under Dogachhi GP | 5.767           | 5.767             | 5.767                | 28.02.2003           | 02.04.2004         |         |
| 3.              | Do                          | Constn. of Jhama bats consolidation road from NH34 near Nagadi to Bargachhi under BikrampurGP                 | 5.57            | 5.57              | 5.57                 | 28.02.2003           | 02.04.2004         |         |
| 4.              | Do                          | Constn. of Pucca drain from Harakumar High School to Cannel under Bethuadahari-I GP                           | 4.106           | 4.106             | 4.106                | 28.02.2003           | 02.04.2004         |         |
| <b>Total :-</b> |                             |   | <b>16.643</b>   | <b>16.643</b>     | <b>16.643</b>        |                      |                    |         |

Year : 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Nakashipara.**

| Sl. No.         | D.M'Order No. & Date        | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|-----------------|-----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.              | 2.                          | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1..             | 127(12)/Dev. dt. 22.01.2004 | Jhama bats consolidation road from Patulighat Pucca Road to Dadupur High School | 5.805           | 5.805             | 5.80500              | 22.01.2004           | 04.05.2005         | Complete |
| 2.              | Do                          | Constn. of WBM Road from Saligram to Nutan Noapara                              | 5.707           | 5.707             | 5.70700              | 22.01.2004-          | 04.05.2005         | Complete |
| <b>Total :-</b> |                             |   | <b>11.512</b>   | <b>11.512</b>     | <b>11.512</b>        |                      |                    |          |

Year : 2004-2005.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Nakashipara.**

| Sl. No.         | D.M'Order No. & Date        | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|-----------------|-----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.              | 2.                          | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.              | 574(11)/Dev. dt. 01.06.2004 | Constn. of Cycle Shed at Bethuadahari College                            | 2.0823          | 2.0823            | 2.0823               | 01.06.2004           | 02.01.2006         | Complete |
| 2.              | Do                          | Constn. of Study room at Deshbandhu Smriti Pathagar under Bethuadahari-I | 2.00            | 2.00              | 2.00                 | 01.06.2004           | 31.08.2005         | Complete |
| <b>Total :-</b> |                             |  | <b>4.0823</b>   | <b>4.0823</b>     | <b>4.0823</b>        |                      |                    |          |

Year : 2005-2006.

[ Rs. in Lakh ].

Name of the Executing Agency :- BDO, Nakashipara.

| Sl. No.         | D.M'Order No. & Date        | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks   |
|-----------------|-----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|-----------|
| 1.              | 2.                          | 3.  | 4.              | 5.                | 6                    | 7.                   | 8.                 | 9.        |
| 1.              | 1030(5)/Dev. dt. 22.06.2005 | Addl. fund for Constrn. of Cycle Shed at Bethuadahari College | 3.8767          | 3.8767            | 3.8767               | 22.06.2005           | 02.01.2006         | Completed |
| 2.              | 1644(5)/Dev. Dt.07.10.2005  | Cons. Of classrooms at Muragachha High School.                | 2.00            | 2.00              | 1.72377              | 07.10.2005           | -                  | Ongoing   |
| 3.              | Do                          | Cons. Of classrooms at Tentul Beria High School.              | 2.00            | 2.00              | 2.00                 | 07.10.2005           | 13.10.2006         | Completed |
| 4.              | Do                          | Cons . of Classroom at Bethuadahari SahaPara High School.     | 2.00            | 2.00              | 1.18379              | 07.10.200.           | -                  | Ongoing   |
| <b>Total :-</b> |                             |   | <b>9.8767</b>   | <b>9.8767</b>     | <b>8.78426</b>       |                      |                    |           |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**

**Utilisation Certificate of fund under M.P.L.A.D.S.**

Year : 2002-2003.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Kaliganj.**

| Sl. No. | D.M'Order No. & Date        | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|---------|-----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.      | 2.                          | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.      | 193(4))/Dev. dt. 24.02.2003 | Constn. of Brick soling road from the H/O. Hemanta Kundu to Uttarpara Hazrapota Masjid under Mira-I GP               | 0.25            | 0.25              | 0.25                 | 24.02.2003           | 30.01.2004         | Complete |
| 2.      | Do                          | Constn. of Jhama bats consolidation road from Plassey Nutanpara Pry. School to Nutanpara masjid under Plassey-II GP  | 0.3197          | 0.3197            | 0.3197               | 24.02.2003           | 30.01.2004         | Complete |
| 3.      | Do                          | Constn. of Jhama bats consolidation road at Plassey (Old Khaspara)   | 0.3045          | 0.3045            | 0.3045               | 24.02.2003           | 30.01.2004         | Complete |
| 4.      | Do                          | Constn. of Brick soling road from Nimai Ghosh house to Sukhen Das house under Mira-I GP                              | 0.25            | 0.25              | 0.25                 | 24.02.2003           | 30.01.2004         | Complete |
| 5.      | Do                          | Constn. of Brick soling road from Bhurulia Ghoshpara end to Daspara under Plassey-I GP                               | 0.32            | 0.32              | 0.32                 | 24.02.2003           | 30.01.2004         | Complete |
| 6.      | Do                          | Constn. of Brick soling road from Hafijul Sk's house to Arman Sk's house at Janakinagar under Plassey-I GP           | 0.565           | 0.565             | 0.565                | 24.02.2003           | 30.01.2004         | Complete |
| 7.      | Do                          | Constn. of Jhama bats consolidation road from Kumladanga Pry. School to Haripurpara Bus Stoppage under Matary GP     | 2.04            | 2.04              | 2.04                 | 24.02.2003           | 30.01.2004         | Complete |
| 8.      | Do                          | Constn. of Jhama bats consolidation road from Juranpur PWD Office to Gangaramurdanga under Juranpur GP               | 2.04            | 2.04              | 2.04                 | 24.02.2003           | 30.01.2004         | Complete |
| 9.      | Do                          | Constn. of Class Room of S.M. Nasir Smriti Jr. High School   | 0.932           | 0.932             | 0.932                | 24.02.2003           | 30.01.2004         | Complete |
| 10.     | Do                          | Constn. of Jhama bats consolidation road from Jakir Sk's house to Nazim Sk's house at Hatgobindapur under Mira-II GP | 0.526           | 0.526             | 0.526                | 24.02.2003           | 30.01.2004         | Complete |
|         |                             | <b>Total :-</b>  | <b>7.5472</b>   | <b>7.5472</b>     | <b>7.5472</b>        |                      |                    |          |

Year : 2003-2004.

[ Rs. in Lakh ].

Name of the Executing Agency :- BDO, Kaliganj.

| Sl. No. | D.M'Order No. & Date        | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|---------|-----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.      | 2.                          | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.      | 681(16)/Dev. dt. 27.06.2003 | Constn. of Guard Wall from Roy Pur Old Masjid to the house of Halim Sk under Panighata GP for protection of Road. | 1.18            | 1.18              | 1.18                 | 27.06.2003           | 30.01.2004         | Complete |
| 2.      | 127(12)/Dev. dt. 22.01.2004 | Jhamabats consolidation road from Noapara to Basarkhola under Palitbegia GP                                       | 2.168           | 2.168             | 2.168                | 22.01.2004           | 30.12.2004         | Complete |
| 3.      | Do                          | Jhamabats consolidation road from Chakbegia to Chakbalia under Palitbegia GP                                      | 2.168           | 2.168             | 2.168                | 22.01.2004           | 30.12.2004         | Complete |
| 4.      | 213(8)/Dev. dt. 11.02.2004  | Constn. of Jhamabats consolidation road from Sahapur to Panighata NH34  | 2.50            | 2.50              | 2.50                 | 11.02.2004           | 30.12.2004         | Complete |
| 5.      | Do                          | Jhamabats consolidation road from Tejnagarpara Bus Stand to Barachandghar Laldighi under Barachandghar GP         | 2.50            | 2.50              | 2.50                 | 11.02.2004           | 30.12.2004         | Complete |
|         |                             | <b>Total :-</b>   | <b>10.516</b>   | <b>10.516</b>     | <b>10.516</b>        |                      |                    |          |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**  
Utilisation Certificate of fund under M.P.L.A.D.S.

Year : 2002-2003.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Chapra.**

| Sl. No.        | D.M'Order No. & Date        | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                         |
|----------------|-----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|---------------------------------|
| 1.             | 2.                          | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                              |
| 1.             | 1420(4)/Dev. dt. 30.12.2002 | Constn. of a Culvert on Elangi Charatala Road near Gobinda Pramanick's Pond | 0.40261         | 0.40261           | 0.39207              | 30.12.2002           | 16.02.2004         | Refund Rs. 1054/- on 16.02.2004 |
| 2.             | Do                          | Impv. of road from Bara Andulia to Beniakhari                               | 1.0525          | 1.0525            | 1.05153              | 30.12.2002           | 16.02.2004         | Refund Rs. 97/- on 16.02.2004   |
| 3.             | Do                          | Constn. of a Culvert on Elangi Charatala Road near Kathiram Halder's Land   | 0.41007         | 0.41007           | 0.38664              | 30.12.2002           | 16.02.2004         | Refund Rs. 2343/- on 16.02.2004 |
| 4.             | Do                          | Constn. of a Culvert on Elangi Charatala Road Junction                      | 0.69167         | 0.69167           | 0.65734              | 30.12.2002           | 16.02.2004         | Refund Rs. 3433/- on 16.02.2004 |
| 5.             | Do                          | Constn. of Beltala High Madrassa  | 1.01805         | 1.01805           | 1.01805              | 30.12.2002           | 16.02.2004         |                                 |
| 6.             | Do                          | Impv. of Road from Tilakpur Ghoshpara Kadamtala to Colonypara Pny. School   | 1.00151         | 1.00151           | 1.00151              | 30.12.2002           | 16.02.2004         |                                 |
| <b>Total:-</b> |                             |   | <b>4.57641</b>  | <b>4.57641</b>    | <b>4.50714</b>       |                      |                    | <b>6927.00</b>                  |

Year : 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Chapra.**

| Sl. No.         | D.M'Order No. & Date        | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                     |
|-----------------|-----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|-----------------------------|
| 1.              | 2.                          | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                          |
| 1..             | 127(12)/Dev. dt. 22.01.2004 | Constn. of Jhama bats consolidation road from Pukuria Idga to the H/O. of Kuddus Khan       | 4.41            | 4.41              | 4.41                 | 22.01.2004           | 09.03.2005         | Complete                    |
| 2.              | Do                          | Impv. of road from Bara Andulia Main Road to Bara Andulia High School                       | 4.31            | 4.31              | 4.31                 | 22.01.2004           | 09.03.2005         | Complete                    |
| 3.              | Do                          | Constn. of road from Chapra bus Stand to Chapra Daspara                                     | 4.12            | 4.12              | 4.12                 | 22.01.2004           | 09.03.2005         | Complete                    |
| 4.              | Do                          | Constn. of Hudapara Rangirpota High School under Maheshpur GP                               | 3.148           | 3.148             | 3.148                | 22.01.2004           | 09.07.2005         | Complete                    |
| 5.              | 129(3)/Dev. dt. 22.01.2004  | Constn. of Culvert on Lakshmpur to Gachha Road  | 0.59841         | 0.59841           | 0.59841              | 22.01.2004           | 31.07.2005         | Complete                    |
| 6.              | Do                          | Protective work (Pilling work) on road side at Pathuria Village.                            | 1.03724         | 1.03724           | 1.03724              | 22.01.2004           | 31.07.2005         | Complete                    |
| 7.              | Do                          | Impv. of road from Bhagabanpur Battala to Bhagabanpur Muslimpara                            | 1.00            | 1.00              | 0.94973              | 22.01.2004           | 31.07.2005         | Refund 5027/- on 20.12.2005 |
| 8.              | Do                          | Special repair of Shimulia High School Class room   | 0.947           | 0.947             | 0.947                | 22.01.2004           | 31.07.2005         | Complete                    |
| 9.              | 213(8)/Dev. dt. 11.02.2004  | Protection work at the Left bank of River Jalangi for " 0 " Mtr. to " 200 " Mtr. at Pukuria | 8.464           | 8.464             | 8.464                | 22.01.2004           | 31.07.2005         | Complete                    |
| <b>Total :-</b> |                             |   | <b>28.03465</b> | <b>28.03465</b>   | <b>27.98438</b>      |                      |                    | <b>5027/- on 20.12.2005</b> |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**  
Utilisation Certificate of fund under M.P.L.A.D.S.

Year : 2002-2003.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Krishnaganj.**

| Sl. No.         | D.M'Order No. & Date       | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|-----------------|----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.              | 2.                         | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.              | 196(4)/Dev. dt. 24.02.2003 | Constn. of a Class room with Varandah at Nonaganj Pry. School under Bhajanghat Tungi GP          | 1.25            | 1.25              | 1.25                 | 24.02.2003           | 14.01.2005         | Complete |
| 2.              | Do                         | Constn. of a Class room at Joyghata Majdia Gandharbyapara Vidyasagar Vidyapith under Joyghata GP | 1.50            | 1.50              | 1.50                 | 24.02.2003           | 14.01.2005         | Complete |
| <b>Total :-</b> |                            |  | <b>2.75</b>     | <b>2.75</b>       | <b>2.75</b>          |                      |                    |          |

Year : 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Krishnaganj.**

| Sl. No.         | D.M'Order No. & Date        | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|-----------------|-----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.              | 2.                          | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.              | 127(12)/Dev. dt. 22.01.2004 | Spl. repair of Rabindra Bhavan at Majdia under Krishnaganj Block | 5.00            | 5.00              | 5.00                 | 22.01.2004           | 31.12.2005         | Complete |
| <b>Total :-</b> |                             |  | <b>5.00</b>     | <b>5.00</b>       | <b>5.00</b>          |                      |                    |          |

Year : 2004-2005.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Krishnaganj.**

| Sl. No.        | D.M'Order No. & Date        | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|----------------|-----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.             | 2.                          | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.             | 1487(4)/Dev. dt. 21.12.2004 | Constn. of Addl. Class room of Taldaha Jogmaya Jr. High School | 1.54233         | 1.54233           | 1.54233              | 21.12.2004           | 31.05.2005         | Complete |
| 2.             | Do                          | Constn. of Chandannagar Daspara Hazarilal Pry. School          | 1.57976         | 1.57976           | 1.57976              | 21.12.2004           | 31.12.2005         | Complete |
| <b>Total:-</b> |                             |  | <b>3.12209</b>  | <b>3.12209</b>    | <b>3.12209</b>       |                      |                    |          |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**

**Utilisation Certificate of fund under M.P.L.A.D.S.**

Year : 2002-2003.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Nabadwip.**

| Sl. No. | D.M'Order No. & Date       | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                         |
|---------|----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|---------------------------------|
| 1.      | 2.                         | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                              |
| 1.      | 91(4)/Dev. dt. 28.01.2003  | Jhamabats consolidation road from Charkasthasali to Gangadanga  | 1.995           | 1.995             | 1.995                | 28.01.2003           | 15.07.2004         |                                 |
| 2.      | Do                         | Jhamabats consolidation road from Nidya Sluicegate to Gangadanga Ghoshpara More   | 1.995           | 1.995             | 1.995                | 28.01.2003           | 15.07.2004         |                                 |
| 3.      | Do                         | Constn. of Pucca drain from Majherchara New Masjid to Akhel Sk. house   | 0.9975          | 0.9975            | 0.9975               | 28.01.2003           | 15.07.2004         |                                 |
| 4.      | 401(3)/Dev. Dt.01.04.2003  | Impv. of road by bats consolidation including pilling work and earth filling at Mahisura (Binapani High School to Kharer Math)                      | 1.4967          | 1.4967            | 1.495                | 01.04.2003           | 15.07.2004         | Refund Rs. 170/- on 28.08.2003  |
| 5.      | Do                         | Jhamabats consolidation road from Pansila to Kanainagar Bituminous road   | 1.22            | 1.22              | 1.22                 | 01.04.2003           | 15.07.2004         |                                 |
| 6.      | Do                         | Jhamabats consolidation road from Brahmanpara to Pansila  | 0.797           | 0.797             | 0.797                | 01.04.2003           | 15.07.2004         |                                 |
| 7.      | Do                         | Brick soling road from Bablari GP Office to Sidedeswaripara Railway Gumti   | 1.00            | 1.00              | 1.00                 | 01.04.2003           | 15.07.2004         |                                 |
| 8.      | Do                         | Constn. of Pucca drain from the H/O. Nepal Khan to Vittermath Battala Via PHE Culvert at Swarupganj   | 3.585           | 3.585             | 3.585                | 01.04.2003           | 25.01.2005         |                                 |
| 9.      | Do                         | Brick soling road from Bablari Bus Stand to Madhaipur Ferry Ghat  | 1.00            | 1.00              | 1.00                 | 01.04.2003           | 15.07.2004         |                                 |
| 10.     | Do                         | Constn. of a building at Swarupganj Pansila Balika Vidyalaya  | 2.083           | 2.083             | 2.083                | 01.04.2003           | 25.01.2005         |                                 |
| 11.     | Do                         | Constn. of Bus Shed at Nabadwip Ghat  | 3.385           | 3.385             | 3.385                | 01.04.2003           | 15.07.2004         |                                 |
| 12.     | Do                         | Development of road at Nabadwip Ghat Bus Stand under Nabadwip (Fund transferred to Ex. Engr. PWD (Roads), Div-I vide No. 576(3)/Dev. dt. 01.06.2004 | 2.3485          | 2.3485            | 2.30510              | 01.04.2003           | 14.07.2005         | Refund Rs. 4340/- on 22.07.2005 |
| 13.     | 375(4)/Dev. dt. 29.03.2003 | Boundary Wall at Uttar Teorkhali Burial Ground  | 1.00            | 1.00              | 0.99142              | 29.03.2003           | 16.05.2005         | Refund Rs. 858/- on 16.05.2005  |
|         |                            | <b>Total :-</b>   | <b>22.9027</b>  | <b>22.9027</b>    | <b>22.84902</b>      |                      |                    | <b>5368.00</b>                  |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**

**Utilisation Certificate of fund under M.P.L.A.D.S.**

Year : 2002-2003.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Hanskhali.**

| Sl. No. | D.M'Order No. & Date      | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|---------|---------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.      | 2.                        | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.      | 194(4)/Dev. Dt.24.02.2003 | Imp. Of WBM. Road from Pakhiara Pry. School to IBB. Rood (North) under Ramnagar Bara Chupria-I GP.                 | 0.4974          | 0.4974            | 0.4974               | 24.02.2003           | 08.07.2004         | Complete |
| 2.      | Do                        | Imp. Of WBM. Road from H/O. Mrinal Roy at Panditpur to Purbo-Harindanga Beelpara under Ramnagar-Barachapria-II GP. | 0.4974          | 0.4974            | 0.4974               | 24.02.2003           | 08.07.2004         | Complete |
| 3.      | Do                        | Imp. Of WBM. Road from the H/O. Sambhu Kasmokas to the house of Naren Mondol under Badkulla-I GP.                  | 0.4974          | 0.4974            | 0.4974               | 24.02.2003           | 08.07.2004         | Complete |
| 4.      | Do                        | SPL repair of chhoto Muraguchha Pry. School under Manjoan GP.  | 0.49846         | 0.49846           | 0.49605              | 24.02.2003           |                    | Complete |
| 5.      | Do                        | Cons. Of Class Room at Itaberia -Purbo Para Pry. School under DaskhinPara-I GP.                                    | 0.4975          | 0.4975            | 0.4974               | 24.02.2003           | 08.07.2004         | Complete |
| 6.      | Do                        | Imp. Of WBM. Road from Anjan Ghosh Rail Gate to Anjan gorh.  | 0.4974          | 0.4974            | 0.4974               | 24.02.2003           | 08.07.2004         | Complete |
| 7.      | Do                        | Imp. Of WBM. Road from Himayatpur Culvert to jKalitola under Daskhin Para-II GP.                                   | 0.4974          | 0.4974            | 0.4974               | 24.02.2003           | 08.07.2004         | Complete |
| 8.      | Do                        | Imp. Of WBM. Road from Bus Hanskhali Gour jPal's house to River Churni under Mayushat-II GP.                       | 0.4974          | 0.4974            | 0.4974               | 24.02.2003           | 08.07.2004         | Complete |
| 9.      | Do                        | Imp. Of WBM. Road from Fate pur Bazar to Das Para under Gazna GP.  | 0.4974          | 0.4974            | 0.4974               | 24.02.2003           | 08.07.2004         | Complete |
| 10.     | Do                        | Imp. Of WBM. Road from Lokenath pur Aditya Biswas house to Gopal Biswas house under Betna Gobindopur GP.           | 0.4974          | 0.4974            | 0.4974               | 24.02.2003           | 08.07.2004         | Complete |
|         |                           | <b>Total:-</b>   | <b>4.97516</b>  | <b>4.97516</b>    | <b>4.97275</b>       |                      |                    |          |

Signature

Year : 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Hanskhali**

| Sl. No. | D.M'Order No. & Date      | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks |
|---------|---------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|---------|
| 1.      | 2.                        | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.      |
| 1.      | 681(16)/Dev dt.27.06.2003 | Cons. R.C.C. Culvert on the road between Gayeshpur to Hatishala at Putikhali undr Mamjoan GP. | 1.00            | 1.00              | 1.00                 | 27.06.2003           |                    |         |

Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)  
Utilisation Certificate of fund under M.P.L.A.D.S.

Year : 2004-2005.

[ Rs. in Lakh ].

Name of the Executing Agency :- BDO, Hanskhali.

| Sl. No. | D.M'Order No. & Date      | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks |
|---------|---------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|---------|
| 1.      | 2.                        | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.      |
| 1.      | 669(4)/Dev. Dt.25.06.2004 | Cons. Of R.C.C. Culvert over Bagjulla Khal between Betna to Tarinipur rood.         | 0.99726         | 0.99726           | 0.99726              | 25.06.2004           |                    |         |
| 2.      | Do                        | Cons. Of R.C.C. Culvert at the end of Durgabari to Kaimarisata rood.                | 0.99726         | 0.99726           | 0.99726              | 25.06.2004           |                    |         |
| 3.      | Do                        | Cons. Of R.C.C. Culvert over Kaikhali Khal between kharer Math jto Suryapur more.   | 0.99726         | 0.99726           | 0.99726              | 25.06.2004           |                    |         |
| 4.      | Do                        | Jhama bats rood from Betna-Natunpara Sunil Karmokar's house to Sanjit Biswas house. | 0.497           | 0.497             | 0.497                | 25.06.2004           |                    |         |
|         |                           | <b>Total:-</b>  | 3.48878         | 3.48878           | 3.48878              |                      |                    |         |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**  
Utilisation Certificate of fund under M.P.L.A.D.S.

Year : 2002-2003.

[ Rs. in Lakh ].

**Name of the Executing Agency :- BDO, Santipur.**

| Sl. No. | D.M'Order No. & Date     | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                         |
|---------|--------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|---------------------------------|
| 1.      | 2.                       | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                              |
| 1.      | 42(4)/Dev. Dt.09.01.2003 | Cons. Of Rest Room at Baganchra Burning Ghat .  | 0.70            | 0.70              | 0.68550              | 09.01.2003           | 15.02.2005         | Refund Rs. 1450/- on 07.02.2005 |
| 2.      | Do.                      | Cons. Of Culvert at the Pond Side of Mollaber.  | 1.05            | 1.05              | 1.01296              | 09.01.2003           | 15.02.2005         | Refund Rs. 3704/- on 07.02.2005 |
| 3.      | Do.                      | Jhama Metal rood from Durlavpara to jNatanpara at Shyamnagar.                               | 1.00            | 1.00              | 0.97564              | 09.01.2003           | 15.02.2005         | Refund Rs. 2436/- on 07.02.2005 |
| 4.      | Do.                      | Jhama Metal rood from Tarun Sangha to Manick Dihi at jBathna.                               | 1.00            | 1.00              | 0.95397              | 09.01.2003           | 15.02.2005         | Refund Rs. 4603/- on 07.02.2005 |
| 5.      | Do.                      | Jhama Metal rood from the housse of Brindabon Rajoar to Paschimpara at Teghori.             | 1.00            | 1.00              | 0.98566              | 09.01.2003           | 15.02.2005         | Refund Rs. 1434/- on 07.02.2005 |
| 6.      | Do.                      | Jhama Metal rood from the house of Fakir Mirja t the house of Bhajahani Das at Hemayetpur . | 1.00            | 1.00              | 0.98204              | 09.01.2003           | 15.02.2005         | Refund Rs. 1796/- on 07.02.2005 |
| 7.      | Do.                      | Jhama Metal rood from Gayeshpur G.S.F. Pry. School to Mathurapur Pry. School.               | 2.00            | 2.00              | 1.97812              | 09.01.2003           | 15.02.2005         | Refund Rs. 2179/- on 07.02.2005 |
| 8.      | Do.                      | Cons. Of Bituminus rood over existing Jhama rood from NH-34 (Kalipur) t Rail Line.          | 1.00            | 1.00              | 1.00                 | 09.01.2003           | 15.02.2005         | Complete                        |
| 9.      | Do.                      | Cons. Of Bituminus rood from Fulia Bus Stand to Pal Para.                                   | 1.00            | 1.00              | 0.97094              | 09.01.2003           | 15.02.2005         | Refund Rs. 2906/- on 07.02.2005 |
| 10.     | Do.                      | Cons. Of Room at Purna Chandra Jr. Higha School.  | 1.25            | 1.25              | 1.23005              | 09.01.2003           | 15.02.2005         | Refund Rs. 1995/- on 07.02.2005 |
| 11.     | Do.                      | Cons. Of Roof Slab, Brick work etc. at Uttar Chandra Pry. School.                           | 1.00            | 1.00              | 0.95998              | 09.01.2003           | 15.02.2005         | Refund Rs. 4002/- on 07.02.2005 |
| 12.     | Do.                      | Additional alternation of Class room of Kirtibash High School.                              | 1.00            | 1.00              | 0.98876              | 09.01.2003           | 15.02.2005         | Refund Rs. 1124/- on 07.02.2005 |
| 13.     | Do.                      | Jhama Meal rood from PHE Tubewell to NH-34 at Prafullanagar.                                | 1.00            | 1.00              | 0.95009              | 09.01.2003           | 15.02.2005         | Refund Rs. 4991/- on 07.02.2005 |
| 14.     | Do.                      | Jhama Meal rood from the house of Nitya Das to Taltala Kalibari at Taltala.                 | 1.00            | 1.00              | 0.94964              | 09.01.2003           | 15.02.2005         | Refund Rs. 5036/- on 07.02.2005 |
|         |                          | <b>Total:-</b>  | <b>15.00</b>    | <b>15.00</b>      | <b>14.62344</b>      |                      |                    | <b>37656/-</b>                  |

Year : 2003-2004.

[ Rs. in Lakh ].

Name of the Executing Agency :- BDO, Santipur.

| Sl. No. | D.M'Order No. & Date         | Name of the Scheme                            | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                            |
|---------|------------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|------------------------------------|
| 1.      | 2.                           | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                                 |
| 1.      | 13(5)/Dev.<br>Dt.02.01.2004  | Cons. Of Santipur Muslim Higha School.        | 2.10            | 2.10              | 2.08548              | 02.01.2004           | 15.02.2005         | Refund Rs. 1452/-<br>on 07.02.2005 |
| 2.      | 213(8)/Dev.<br>Dt.11.02.2004 | Cons. Of a Culvert at Hijuli under Gayeshpur. | 6.00            | 6.00              | 6.00                 | 11.02.2004           | 11.04.2005         | Complete                           |
|         |                              | <b>Total:-</b>                                | <b>8.10</b>     | <b>8.10</b>       | <b>8.08548</b>       |                      |                    | <b>1452/-</b>                      |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**

**Utilisation Certificate of fund under M.P.L.A.D.S.**

Year : 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency :- Secretary Nadia Zilla Parishad.**

| Sl. No.        | D.M'Order No. & Date       | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|----------------|----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|--|
| 1.             | 2.                         | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.   |
| 1.             | 973(3)/Dev. Dt.11.09.2003  | Cons. of Building for Nadia Jana Kalyan Kendra at Krishnagar.  | 24.9639         | 24.9639           | 24.9639              | 11.09.2003           | 28.11.2006         | Complete   |
| 2.             | Do                         | Sinking of 15 Nos.150 mtr. Deep Tubewell (100mx40mm dia) fitted with India Mark-II Hand Pump under Krishnagar Municipality @ Rs. 60,516.00 per Tubewell. | 9.0774          | 9.0774            | 8.05521              | 11.09.2003           | 31.03.2005         | Complete.Balance Rs. 1.02219 Lakh Refunded on 31.03.2005 |
| 3.             | 252(2)/Dev. Dt.18.02.2004  | Imp. Of rood from Ram Box School to Press.   | 1.74619         | 1.74619           | 1.64157              | 18.02.2004           |                    | Ongoing  |
| 4.             | Do                         | Cons. of Pucca drain from Krishnagar Revibel Club to Anjana Khal.  | 5.91193         | 5.91193           | 5.83                 | 18.02.2004           |                    | Ongoing  |
| 5.             | 1153(4)/Dev. Dt.22.10.2003 | Cons. of rood at Ghurni Halder para Tarakdas Banerjee Lane, word No.1 under K.M.   | 1.5215          | 1.5215            | 1.44745              | 22.10.2003           | 31.03.2005         | Complete. Bal. Rs.07405 Refund on 31.03.2005             |
| 6.             | Do                         | Cons. of Pucca drain from at rood side at Nuri Para K.D.Sen Lane under K.M.  | 0.703           | 0.703             | 0.54640              | 22.10.2003           | 31.03.2005         | Complete.Bal.Rs. 0.15660 Refund on 31.03.2005            |
| <b>Total:-</b> |                            |  | <b>43.92392</b> | <b>43.92392</b>   | <b>42.48453</b>      |                      |                    | <b>1.25284</b>   |

Year : 2004-2005.

[ Rs. in Lakh ].

**Name of the Executing Agency :- Secretary Nadia Zilla Parishad.**

| Sl. No.        | D.M'Order No. & Date                    | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks |
|----------------|---|--|-----------------|-------------------|----------------------|----------------------|--------------------|---------|
| 1.             | 2.                                      | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.      |
| 1.             | 574(11)/Dev. Dt.01.06.2004              | Cons. of School Building at Jahangirpur Surya Sen High Schhool under Deypara GP.                   | 5.00            | 5.00              | 4.99477              | 01.06.2004           |                    | Ongoing |
| 2.             | Do & Modi No. 434(3)/Dev. Dt.18.03.2005 | Cons. of Culvert in between the rood of Potarpara Bus Stand to Palsunda Dighir par at Plassy Para. | 5.00            | 5.00              |                      |                      |                    |         |
| <b>Total:-</b> |   |  | <b>10.00</b>    | <b>10.00</b>      | <b>4.99477</b>       |                      |                    |         |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**  
**Utilisation Certificate of fund under M.P.L.A.D.S.**

Year : 2005-2006.

[ Rs. in Lakh ].

**Name of the Executing Agency :- Secretary Nadia Zilla Parishad.**

| Sl. No.        | D.M'Order No. & Date  | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                     |
|----------------|---|---|-----------------|-------------------|----------------------|----------------------|--------------------|-----------------------------|
| 1.             | 2.  | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                          |
| 1.             | 1030(5)/Dev. Dt.22.06.2005  | Cons. of R.C.C. drain from Ram Box High School to near the press of Panchanan Pramick at P.C.Bose Lane at Krishnagar.                           | 1.779           | 1.779             | 1.06773              | 22.06.2005           | 10.07.2006         | Comp u/c Recd.              |
| 2.             | 1429(6)/Dev dt. 29.08.2005 & Modification No. 1550(3)/Dev. Dt. 19.09.2005 | Cons. of boundary wall at Jahangir pur Burial ground.<br><br>The scheme transferred to B.D.O. Krishnagar-I. vide No. 577(3)/Dev. dt. 12/06/2006 | 0.50            | 0.50              | -                    | 29.08.2005           | -                  | Transferred to Krishnagar-I |
| <b>Total:-</b> |   |   | <b>2.279</b>    | <b>2.279</b>      | <b>1.06773</b>       |                      |                    |                             |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**  
Utilisation Certificate of fund under M.P.L.A.D.S.

Year : 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency :- B.D.O. Ranaghat-I**

| Sl. No. | D.M' Order No. & Date      | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|---------|----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.      | 2.                         | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.      | 681(16)/Dev. Dt.27.06.2003 | Cons. of metal rood from Nazirpur to Shibpur under Barasat GP.  | 3.008           | 3.008             | 3.008                | 27.06.2003           | 15.11.2003         | Complete |
| 2.      | Do                         | Cons. of W.B.M. rood from Shyam Nagar Nripen Karmoker Horse to Anukul Biswas house under Kalinarayanpur GP.     | 0.9999          | 0.999             | 0.999                | 27.06.2003           | 22.11.2003         | Complete |
| 3.      | Do                         | Cons. of W.B.M. rood from Debipur Kumaresh Biswas house to Mondol para under Kalinarayanpur GP.                 | 0.9999          | 0.999             | 0.9999               | 27.06.2003           | 27.10.2003         | Complete |
| 4.      | Do                         | Cons. of W.B.M. rood from Rajapur to Chakdohra under Habibpur GP.   | 0.9999          | 0.999             | 0.9999               | 27.06.2003           | 20.11.2003         | Complete |
| 5.      | Do                         | Cons. of W.B.M. rood from Sahebpur video Hall to Gosaichar Pry. School under Noapara GP.                        | 3.008           | 3.008             | 2.98765              | 27.06.2003           | 11.01.2004         | Complete |
| 6.      | Do                         | Cons. of W.B.M. rood from Satigacha Barowari Tala to Anulia Pucca rood under Anulia GP.                         | 0.998           | 0.998             | 0.998                | 27.06.2003           | 29.11.2003         | Complete |
| 7.      | Do                         | Cons. of W.B.M. rood from NH-34 Beldanga under Habibpur GP.   | 0.998           | 0.998             | 0.998                | 27.06.2003           | 11.11.2003         | Complete |
| 8.      | Do                         | Cons. of W.B.M. rood from Panipara Pry.School to Math Para.   | 0.50            | 0.50              | 0.50                 | 27.06.2003           | 02.11.2003         | Complete |
| 9.      | Do                         | Cons. of W.B.M. rood from Kalinarayanpur Vivekanda Stadium to Tarani Bhattacharja house under KalinarayanpurGP. | 0.50            | 0.50              | 0.50                 | 27.06.2003           | 06.11.2003         | Complete |
| 10.     | Do                         | Cons. of W.B.M. rood at Kalinarayanpur Village.   | 0.50            | 0.50              | 0.50                 | 27.06.2003           | 24.10.2003         | Complete |
| 11.     | Do                         | Cons. of W.B.M. rood from Ghoraghata to Palas pur under Kalinarayanpur GP.                                      | 3.008           | 3.008             | 2.96299              | 27.06.2003           | 24.12.2003         | Complete |
| 12.     | Do                         | Cons. of W.B.M. rood Anulia Village   | 3.008           | 3.008             | 3.008                | 27.06.2003           | 15.11.2003         | Complete |
| 13.     | Do                         | Cons. of W.B.M. rood at Math Para under Ranaghat-i  | 0.50            | 0.50              | 0.50                 | 27.06.2003           | 15.11.2003         | Complete |
|         |                            | <b>Total:-</b>  | <b>19.025</b>   | <b>19.025</b>     | <b>18.95964</b>      |                      |                    |          |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**

**Utilisation Certificate of fund under M.P.L.A.D.S.**

Year: 2002-2003.

[ Rs. in Lakh ].

**Name of the Executing Agency :- B.D.O. Ranaghat-II**

| Sl. No.         | D.M'Order No. & Date       | Name of the Scheme                                     | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|-----------------|----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.              | 2.                         | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.              | 242(10)/Dev. Dt.28.02.2003 | Construction of Hall Room of Rathtala Jr. High School. | 2.00            | 2.00              | 1.99121              | 28.02.2003           | 16.07.2004         | Complete |
| <b>Total: -</b> |                            |  | <b>2.00</b>     | <b>2.00</b>       | <b>1.99121</b>       |                      |                    |          |

Year: 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency :- B.D.O. Ranaghat-II**

| Sl. No.         | D.M'Order No. & Date       | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|-----------------|----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.              | 2.                         | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.              | 1339(3)/Dev. Dt.08.12.2003 | Imp. Of rood by Jhama Bats Starting from NH-34 to the house of Sudip Gomes at Antony para under Baidyapur-II GP.                     | 1.00            | 1.00              | 0.99651              | 08.12.2003           | 16.07.2004         | Complete |
| 2.              | Do                         | Imp. Of rood by Jhama Bats Starting from NH-34 (Patuli More) to the house of Sailen Ghosh via. Patuli Pirtala under Baidyapur-II GP. | 1.50            | 1.50              | 1.49602              | 08.12.2003           | 16.07.2004         | Complete |
| 3.              | Do                         | Imp. Of rood by Jhama Bats Starting from Coopers' Camp Begopara rood to Banomali Palli under Baidyapur-II GP.                        | 1.00            | 1.00              | 1.00                 | 08.12.2003           | 16.07.2004         | Complete |
| <b>Total: -</b> |                            |  | <b>3.50</b>     | <b>3.50</b>       | <b>3.49253</b>       |                      |                    |          |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**  
Utilisation Certificate of fund under M.P.L.A.D.S.

Year: 2002-2003.

[ Rs. in Lakh ].

**Name of the Executing Agency :- B.D.O. Chakdaha.**

| Sl. No.         | D.M'Order No. & Date                                  | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|-----------------|---|--|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.              | 2.  | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.              | 242(10)/Dev. Dt.28.02.2003                            | Cons. of Shikarpur Prathamik Vidyalaya Building under Madanpur-II GP.        | 0.50            | 0.50              | 0.49342              | 28.02.2003           | 16.11.2003         | Complete |
| 2.              | Do  | Cons. of Two Culverts at village Char sarati.                                | 0.50            | 0.50              | 0.50265              | 28.02.2003           | 16.11.2003         | Complete |
| 3.              | Do  | Cons. of Sardanga Durgapur Pry. School Building under Chanduria-I GP.        | 1.15            | 1.15              | 1.14771              | 28.02.2003           | 16.11.2003         | Complete |
| 4.              | 242(10)/Dev. Dt.28.02.2003/ 354(3)/Dev. Dt.24.03.2003 | Spl. Repair of rood from Charkanchara Para Bat tala to Bansberia Ferry Ghat. | 0.50370         | 0.50370           | 0.49935              | 24.03.2003           | 16.11.2003         | Complete |
| <b>Total: -</b> |   |  | <b>2.6737</b>   | <b>2.6737</b>     | <b>2.64313</b>       |                      |                    |          |

Year: 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency :- B.D.O. Chakdaha.**

| Sl. No.         | D.M'Order No. & Date       | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|-----------------|----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.              | 2.                         | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.              | 681(10)/Dev. Dt.27.06.2003 | Cons. of a additional Classroom at Dubra Kalipada Vidyamandir. | 1.50            | 1.50              | 1.50                 | 27.06.2003           |                    | Complete |
| 2.              | 13(5)/Dev. Dt.02.01.2004   | Cons. of Staircase of Darappus Jr. High School.                | 0.44659         | 0.44659           | 0.44659              | 02.01.2004           |                    | Complete |
| <b>Total: -</b> |                            |  | <b>1.94659</b>  | <b>1.94659</b>    | <b>1.94659</b>       |                      |                    |          |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**

**Utilisation Certificate of fund under M.P.L.A.D.S.**

Year: 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency :- B.D.O. Tehatta-I**

| Sl. No.         | D.M'Order No. & Date       | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|-----------------|----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.              | 2.                         | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.              | 681(16)/Dev. Dt.27.06.2003 | Cons. of W.B.M. Rood & Bamboo Pilling work at village Asraf pur.  | 0.815           | 0.815             | 0.815                | 27.06.2003           | 28.01.2005         | Complete |
| 2.              | 13(5)/Dev. Dt.02.01.2004   | Cons. of Drain with Humepipe Culvert at Taranagar Halderpara (South) under Ragunathpur GP.                      | 0.64172         | 0.64172           | 0.64172              | 02.01.2004           | 28.01.2005         | Complete |
| 3.              | Do                         | Cons. of follr of existing ground follr building at the premise of Gobindopur Pry. School including Staer case. | 2.96042         | 2.96042           | 2.90281              | 02.01.2004           | 28.01.2005         | Complete |
| 4.              | Do                         | Cons of Class room at Nazirpur Sarada Balika Vidyalaya under Chitka GP.   | 3.10791         | 3.10791           | 3.10791              | 02.01.2004           | 14.10.2005         | Complete |
| 5.              | Do                         | Cons.of Class room at Sadhu Bazar Pry. School under Betai-II GP.  | 1.38            | 1.38              | 1.38                 | 02.01.2004           | 14.10.2005         | Complete |
| 6.              | Do                         | Cons. of Boundary wall of Natna High School .   | 2.01152         | 2.01152           | 2.01152              | 02.01.2004           | 14.10.2005         | Complete |
| 7.              | Do                         | Cons. of building at Sahapur Pry. School.   | 1.00            | 1.00              | 1.00                 | 02.01.2004           | 01.06.2005         | Complete |
| 8.              | Do                         | Cons. of W.B.M. rood from Hwqlia North, Prem Laha's house to Natna Khokan Karmokar's House.                     | 1.0023          | 1.0023            | 1.0023               | 02.01.2004           | 01.06.2005         | Complete |
| 9.              | 127(12)/Dev. Dt.22.01.2004 | Cons. of W.B.M. rood of Asraf pur Pry. School.  | 2.498           | 2.498             | 2.38954              | 22.01.2004           | 01.06.2005         | Complete |
| 10.             | Do                         | Cons. of Classroom of Sridam Chandra Balika Vidyalaya.  | 3.634           | 3.634             | 3.634                | 22.01.2004           | 28.01.2005         | Complete |
| 11.             | Do                         | Cons. of School Building at the Premises of Mobarakpur Colony High School.                                      | 2.572           | 2.572             | 2.572                | 22.01.2004           | 28.01.2005         | Complete |
| 12.             | Do                         | Cons. of Classroom of Parimal Bagchi Smrity Vidyalaya at Sadhu Bazar.   | 2.93            | 2.93              | 2.93                 | 22.01.2004           | 28.01.2005         | Complete |
| 13.             | Do                         | Cons. of Classroom at 2 <sup>nd</sup> floor of Nimtala Vidyaniketan at Raghunath Pur.                           | 3.933           | 3.933             | 3.933                | 22.01.2004           | 28.01.2005         | Complete |
| <b>Total: -</b> |                            |   | <b>28.48587</b> | <b>28.48587</b>   | <b>28.31980</b>      |                      |                    |          |

Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)  
Utilisation Certificate of fund under M.P.L.A.D.S.

Year: 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency :- B.D.O. Tehatta-II**

| Sl. No.         | D.M'Order No. & Date       | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|-----------------|----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.              | 2.                         | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.              | 681(16)/Dev. Dt.27.06.2003 | Cons. Of Classroom at 1 <sup>st</sup> floor of Choto Naldaha High School under Saheb Nagar. | 0.997           | 0.997             | 0.997                | 27.06.2003           | 29.12.2004         | Complete |
| <b>Total: -</b> |                            |   | <b>0.997</b>    | <b>0.997</b>      | <b>0.997</b>         |                      |                    |          |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**  
Utilisation Certificate of fund under M.P.L.A.D.S.

Year: 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency :- B.D.O. Karimpur-I**

| Sl. No.         | D.M'Order No. & Date       | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                       |
|-----------------|----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|-------------------------------|
| 1.              | 2.                         | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                            |
| 1.              | 681(16)/Dev. Dt.27.06.2003 | Cons. of W.B.M. rood from Sikarpur Darardhar to Karigar Para Pry. School Via. Barun Biswas house. | 1.02            | 1.02              | 1.02                 | 27.06.2003           |                    | Complete                      |
| 2.              | 127(12)/Dev. Dt.22.01.2004 | Cons. of W.B.M. rood from GopalerPara to Kadam tala under Karimpur-I GP.                          | 1.00            | 1.00              | 1.00                 | 22.01.2004           |                    | Complete                      |
| 3.              | Do                         | Cons. of W.B.M. rood from Raninagar Nam-Jogyotala to Chitta Ranjan Ghosh's House.                 | 1.00            | 1.00              | 0.97034              | 22.01.2004           |                    | Refund Rs. 2966/- on 29.11.06 |
| 4.              | Do                         | Cons. of W.B.M. rood from Baliasisa more to Rakunpur Pry. School under Hogolberia GP.             | 1.00            | 1.00              | 0.85814              | 22.01.2004           |                    | RefundRs.14,186/ on 29.11.06  |
| <b>Total: -</b> |                            |   | <b>4.02</b>     | <b>4.02</b>       | <b>3.84848</b>       |                      |                    |                               |

Year: 2004-2005.

[ Rs. in Lakh ].

**Name of the Executing Agency :- B.D.O. Karimpur-I**

| Sl. No.         | D.M'Order No. & Date       | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                      |
|-----------------|----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|------------------------------|
| 1.              | 2.                         | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                           |
| 1.              | 574(11)/Dev. Dt.01.06.2004 | Cons. of Classroom at Kachuadanga Bidhan Chandra Vidyaniketan. | 1.05            | 1.05              | 90.584               | 01.06.2004           |                    | RefundRs.14416/- on 29.11.06 |
| <b>Total: -</b> |                            |  | <b>1.05</b>     | <b>1.05</b>       | <b>90.584</b>        |                      |                    |                              |

Year: 2005-2006.

[ Rs. in Lakh ].

**Name of the Executing Agency: - B.D.O. Karimpur-I**

| Sl. No.         | D.M.Order No. & Date       | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                      |
|-----------------|----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|------------------------------|
| 1.              | 2.                         | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                           |
| 1.              | 801(4)/Dev. Dt.13.05.2005  | Cons. of Classroom at Jotdarpo narayanpur Pry. School under Sekarpur GP.                      | 3.00            | 3.00              | 2.16446              | 13.05.2005           |                    | RefundRs.83554/- on 29.11.06 |
| 2.              | 1549(5)/Dev. Dt.19.09.2005 | Sinking of 6 Nos. Tubewells under Karimpur-I Block @ Rs. 26,000.00 per Tubewell.              | 1.56            | 1.56              | 1.56                 | 19.09.2005           | 28.06.2006         |                              |
| 3.              | 1549(5)/Dev. Dt.19.09.2005 | Cons. of Children Park at Anandapally under Karimpur-II GP.                                   | 2.00            | 2.00              | 2.00                 | 19.9.2005            | 2.11.2006          | U/C                          |
| 4.              | Do                         | Cons. of Brick Soling rood from Hogolberia metal rood to Naskari tala under Hogolberia GP.    | 1.00            | 1.00              | 1.00                 | 19.09.2005           | 28.06.2006         | U/C on 28.06.2006            |
| 5.              | Do                         | Cons. of Brick Soling rood from Pipulberia to Chakmarua under Pipulberia GP.                  | 1.00            | 1.00              | 0.63252              | 19.09.2005           | 28.06.2006         | RefundRs.36748/- on 29.11.06 |
| 6.              | Do                         | Cons. of Brick Soling rood from Gauri pur More Jabrar math under Harekrishnapur GP.           | 1.00            | 1.00              | 0.89526              | 19.09.2005           | 31.07.2006         | RefundRs.10474/- on 29.11.06 |
| 7.              | Do                         | Cons. of Brick Soling rood from Madhugari Camp towards Sarup Para GP. Under Madhugari GP.     | 1.00            | 1.00              | 0.71657              | 19.09.2005           | 28.06.2006         | RefundRs.28343/- on 29.11.06 |
| 8.              | 1854(5)/Dev. Dt.02.12.2005 | Cons. of Jhama bats rood from Karimpur Muslimpara to Kantatala under Karimpur-I GP.           | 1.00            | 1.00              | 1.00                 | 19.09.2005           | 02.11.2006         | U/C                          |
| 9.              | Do                         | Cons. of Jhama bats rood from Sundalpur Santosh Sarker house to Molladaha under Jamserpur GP. | 1.00            | 1.00              | 1.00                 | 02.12.2005           | 28.06.2006         | U/C on 28.06.2006            |
| 10.             | Do                         | Cons. of Jhama bats rood from Majlishpur Battala to Chaltitala under Karimpur –II GP.         | 1.00            | 1.00              | 1.00                 | 02.12.2005           | 28.06.2006         | U/C on 28.06.2006            |
| 11.             | Do                         | Cons. of Jhama bats rood from Kumri Panchanna mile mori to Health Centre under Hogalberia GP. | 1.00            | 1.00              | 1.00                 | 02.12.2005           | 28.06.2006         | U/C on 28.06.2006            |
| 12.             | Do                         | Cons. of Jhama bats rood from Rukunpur Prathamik Vidyalaya to Megna lunder HogalberiaGP.      | 1.00            | 1.00              | 1.00                 | 02.12.2005           | 31.07.2006         | U/C                          |
| 13.             | Do                         | Cons. of Jhama bats rood from Mathurapur Chinter Battala to Madrasa under Pepulberia GP.      | 1.00            | 1.00              | 1.00                 | 02.12.2005           | 28.06.2006         | U/C on 28.06.2006            |
| 14.             | Do                         | Cons. of Jhama bats rood from Jalder Battala to new Sikerpur under Sikarpur GP.               | 1.00            | 1.00              | 1.00                 | 02.12.2005           | 31.07.2006         | U/C                          |
| 15.             | Do                         | Sinking of 5 Nos. Tubewell under Karimpur Branch @ 26,000.00 Per Tubewell.                    | 1.30            | 1.30              | 1.30                 | 02.12.2005           | 28.06.2006         | U/C on 28.06.2006            |
| <b>Total: -</b> |                            |   | <b>18.86</b>    | <b>18.86</b>      | <b>17.26881</b>      |                      |                    | Rs.1,59,119                  |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**

**Utilisation Certificate of fund under M.P.L.A.D.S.**

Year: 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency :- B.D.O. Karimpur-II**

| Sl. No.         | D.M.Order No. & Date       | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|-----------------|----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.              | 2.                         | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.              | 681(16)/Dev. Dt.27.06.2003 | Cons. of W.B.M. rood from Gopal nagar Sarifuddin's Grocery Shop to Purbo Para under Narayanpur-II GP. | 2.11            | 2.11              | 2.11                 | 27.06.2003           | 07.01.2005         | Complete |
| 2.              | Do                         | Easth work in embankment near the house of Sahabuddin Master at Fazilnagar under Narayanpur-I GP.     | 0.693           | 0.693             | 0.693                | 27.06.2003           | 07.01.2005         | Complete |
| <b>Total: -</b> |                            |   | <b>2.803</b>    | <b>2.803</b>      | <b>2.803</b>         |                      |                    |          |

Year: 2005-2006.

[ Rs. in Lakh ].

**Name of the Executing Agency :- B.D.O. Karimpur-II**

| Sl. No. | D.M.Order No. & Date       | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks           |
|---------|----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|-------------------|
| 1.      | 2.                         | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                |
| 1.      | 1549(5)/Dev. Dt.09.09.2005 | Constn. of Concrete roof on Gourdanga Pry.School under Natidanga-II GP.   | 1.00            | 1.00              | -                    |                      |                    |                   |
| 2.      | Do                         | Cons.of Brick Soling rood from Baliadanga Bazar to Madhapur under Murutia GP.   | 1.00            | 1.00              | 0.994                | 09.09.2005           | 30.04.2006         |                   |
| 3.      | DO                         | Cons. of W.B.M. rood from Barbakpur Palpara to Halsanapara via Vilerdhar under Rahamatpur GP.                           | 1.50            | 1.50              | 1.40006              | 09.09.2005           | 30.04.2006         |                   |
| 4.      | Do                         | Cons. of W.B.M. rood from Singadanga Gangkar More to SardarPara under Murutia GP.                                       | 1.50            | 1.50              | 1.42128              | 09.09.2005           | 30.04.2006         |                   |
| 5.      | Do                         | Cons. of W.B.M. rood from Ramnagar to Panditpur via. Pry.School.  | 1.50            | 1.50              | 0.91                 | 09.09.2005           |                    |                   |
| 6.      | Do                         | Cons. of W.B.M. rood from Dogachi Sahaban Malitha house to Khalil Sk. House under DhoradahaGP.                          | 1.50            | 1.50              | 0.44302              |                      |                    |                   |
| 7.      | Do                         | Cons. of Class room at Panditpur Jr. Madrasa under Natidanga-I GP.  | 1.26            | 1.26              | 1.255                | 09.09.2005           | 30.06.2006         |                   |
| 8.      | 1854(5)/Dev. Dt.02.12.2005 | Cons. of Jhama bats rood from Chamabinganj High Madrasa to Sastitala via. House of Bablu Mollah under Natidanga –II GP. | 1.00            | 1.00              | 1.00                 | 02.12.2005           | 16.06.2006         | U/C on 23.06.2006 |
| 9.      | Do                         | Cons. of Jhama bats rood at Gamakhali near the house of Sahabuddin to Kalam Sk's. House under Natidanga –II GP.         | 1.00            | 1.00              | 1.00                 | 02.12.2005           | 16.06.2006         | U/C on 23.06.2006 |
| 10.     | Do                         | Cons. of Jhama bats rood from Barbakpur Baguapara to BilPara under Rahamat pur GP.                                      | 1.00            | 1.00              | 1.00                 | 02.12.2005           | 16.06.2006         | U/C on 23.06.2006 |

Year: 2005-2006.

[ Rs. in Lakh ].

Name of the Executing Agency :- B.D.O. Karimpur-II

| Sl. No. | D.M.Order No. & Date       | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks           |
|---------|----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|-------------------|
| 1.      | 2.                         | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                |
| 11.     | 1854(5)/Dev. Dt.02.12.2005 | Cons.of Jhama bats rood from Dogachi Miya Para Hat to Taltala under Dhoradaha- II GP.                                  | 1.00            | 1.00              | 1.00                 | 02.12.2005           | 16.06.2006         | U/C on 23.06.2006 |
| 12.     | Do                         | Cons. of Jhama bats rood from Saheb Para Malita Para Pry. School to near Fukam Sk.'s house under Dhoradaha-I GP.       | 1.00            | 1.00              | 1.00                 | 02.12.2005           | 16.06.2006         | U/C on 23.06.2006 |
| 13.     | Do                         | Cons. of Jhama bats rood from Murutia Metal rood to Baniakandi under Murutia GP.                                       | 1.00            | 1.00              | 1.00                 | 02.12.2005           | 16.06.2006         | U/C on 23.06.2006 |
| 14.     | Do                         | Cons. of Jhama bats rood from Rasikpur Kadam tala to Ferry Ghat Brick Soling rood under Murutia GP.                    | 1.00            | 1.00              | 0.99684              | 02.12.2005           | 30.04.2006         | U/C               |
| 15.     | 35(4)/Dev. Dt.06.01.2006   | Constn. of Bituminous Road from Fazilnagar Kanchari to Narayanpur Bazar Via Daskhinpara Masjid under Karimpur-II Block | 8.53781         | 8.53781           | 8.38752              | 06.01.2006           | 07.11.2006         | U/C               |
| 16.     | Do                         | Constn. of Bituminous Road from the shop of Mirajul Kandekar of Fazilnagar towards Amtala Ghat under Karimpur-II Block | 10.24537        | 10.24537          | 10.18558             | 06.01.2006           | 07.11.2006         | U/C               |
|         |                            | <b>Total: -</b>  | <b>35.04318</b> | <b>35.04318</b>   | <b>31.9933</b>       |                      |                    |                   |

Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)  
Utilisation Certificate of fund under M.P.L.A.D.S.

Year: 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency: - B.D.O. Haringhata.**

| Sl. No. | D.M.Order No. & Date       | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                       |
|---------|----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|-------------------------------|
| 1.      | 2.                         | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                            |
| 1.      | 681(16)/Dev. Dt.27.06.2003 | Cons. of W.B.M. rood from Dighalgram to the house of Amir Ali under Haringhata –I GP.           | 1.00            | 1.00              | 0.95512              | 27.06.2003           | 20.01.2005         | Refund Rs. 4488/- On 02.08.06 |
| 2.      | Do                         | Cons. of ballah Pilling work at Paschim Satberia under Nagarukhua-I GP. For Protection of rood. | 1.00            | 1.00              | 0.99153              | 27.06.2003           | 20.01.2005         | Refund Rs. 847/- On 02.08.06  |
| 3.      | Do                         | Cons. of Culvert at Putikhali under Kestodanga GP.  | 1.05            | 1.05              | 1.04557              | 27.06.2003           | 20.01.2005         | Refund Rs. 443/- On 02.08.06  |
| 4.      | Do                         | Cons. of Culvert on Gourbanga rood under Haringhata –I GP.                                      | 1.05            | 1.05              | 1.02534              | 27.06.2003           | 20.01.2005         | Refund Rs. 2466/- On 02.08.06 |
|         |                            | <b>Total: -</b>   | <b>4.10</b>     | <b>4.10</b>       | <b>4.01756</b>       |                      |                    | Rs. 8244/-                    |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**  
**Utilisation Certificate of fund under M.P.L.A.D.S.**

Year: 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency: - Chairman Chakdaha Municipality.**

| Sl. No.         | D.M.Order No. & Date       | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|-----------------|----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.              | 2.                         | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.              | 681(16)/Dev. Dt.27.06.2003 | Cons. of Green Room and Makeup Room at Chakdaha Municipal Auditorium at Hamidpur Rabindranagar, word No. 3 | 3.015           | 3.015             | 3.015                | 27.06.2003           | 08.09.2003         | Complete |
| <b>Total: -</b> |                            |  | <b>3.015</b>    | <b>3.015</b>      | <b>3.015</b>         |                      |                    |          |

Year: 2005-2006.

[ Rs. in Lakh ].

**Name of the Executing Agency: - Chairman Chakdaha Municipality.**

| Sl. No.        | D.M.Order No. & Date       | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks |
|----------------|----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|---------|
| 1.             | 2.                         | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.      |
| 1.             | 1644(5)/Dev. Dt.07.10.2005 | Cons. of urinal & Latrine at Chakdaha Netaji Subhas Stadium under Chakdaha Municipality. | 1.00            | 1.00              | 1.00                 | 07.10.2005           | 08.03.206          |         |
| <b>Total:-</b> |                            |  | <b>1.00</b>     | <b>1.00</b>       | <b>1.00</b>          |                      |                    |         |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**  
**Utilisation Certificate of fund under M.P.L.A.D.S.**

Year: 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency: - Chairman Kalyani Municipality.**

| Sl. No.         | D.M.Order No. & Date       | Name of the Scheme                                       | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|-----------------|----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.              | 2.                         | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.              | 681(16)/Dev. Dt.27.06.2003 | Cons. of Class Room of Kalyani Mahavidyalaya at Kalyani. | 7.185           | 7.185             | 7.185                | 27.06.2003           | 02.01.2004         | Complete |
| <b>Total: -</b> |                            |  | <b>7.185</b>    | <b>7.185</b>      | <b>7.185</b>         |                      |                    |          |

Year: 2005-2006.

[ Rs. in Lakh ].

**Name of the Executing Agency :- Chairman Kalyani Municipality.**

| Sl. No.         | D.M.Order No. & Date      | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks |
|-----------------|---------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|---------|
| 1.              | 2.                        | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.      |
| 1.              | 893(8)/Dev. Dt.24.05.2005 | Cons. of Class Room of Kalyani Mahavidyalaya under Kalyani Municipality. | 5.00            | 5.00              | 5.00                 | 24.05.2005           |                    |         |
| <b>Total: -</b> |                           |  | <b>5.00</b>     | <b>5.00</b>       | <b>5.00</b>          |                      |                    |         |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**  
**Utilisation Certificate of fund under M.P.L.A.D.S.**

Year: 2003-2004.

[ Rs. in Lakh ].

**Name of the Executing Agency :- Departmental**

| Sl. No.         | D.M.Order No. & Date         | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks                        |
|-----------------|------------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|--------------------------------|
| 1.              | 2.                           | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.                             |
| 1.              | 468(5)/Dev.<br>Dt.24.04.2003 | Purchase of H.M-R.T.V. Ambulance for People Relief Committee,Nadia.Branch Aminbazar.Krishnagar, Nadia. | 4.50881         | 4.50881           | 4.34661              | 24.04.2003           | 28.04.2003         | Refund 16,220.00 on 05.08.2003 |
| 2.              | 214(4)/Dev.<br>Dt.11.02.2004 | Purchase of H.M-R.T.V. Ambulance for Tehatta-I Panch-Samity.   | 4.76            | 4.76              | 4.76                 | 11.02.2004           | 15.02.2004         | Complete                       |
| 3.              | 215(4)/Dev.<br>Dt.11.02.2004 | Purchase of H.M-R.T.V. Ambulance for Tehatta-II Panch –Samity.   | 4.76            | 4.76              | 4.76                 | 11.02.2004           | 15.02.2004         | Complete                       |
| <b>Total: -</b> |                              |  | <b>14.02881</b> | <b>14.02881</b>   | <b>13.86661</b>      |                      |                    | <b>16,220.00</b>               |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**  
**Utilisation Certificate of fund under M.P.L.A.D.S.**

Year: 2005-2006.

[ Rs. in Lakh ].

**Name of the Executing Agency :- Chairman Gayeshpur Municipality.**

| Sl. No.         | D.M.Order No. & Date       | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks |
|-----------------|----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|---------|
| 1.              | 2.                         | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.      |
| 1.              | 1429(6)/Dev. Dt.29.08.2005 | Cons. of Community Hall for remaining Pastian of Kataganj under Gayeshpur Municipality. | 5.00            | 5.00              | 4.97                 | 01.03.2006           | 21.06.2006         |         |
| 2.              | 1644(5)/Dev.dt. 07.10.2005 | Internal Electrification work of Community Hall at Kataganj.                            | 2.00            | 2.00              |                      |                      |                    |         |
| <b>Total: -</b> |                            |   | <b>7.00</b>     | <b>7.00</b>       | <b>4.97</b>          |                      |                    |         |

Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)  
Utilisation Certificate of fund under M.P.L.A.D.S.

Year: 2005-2006.

[ Rs. in Lakh ].

**Name of the Executing Agency: - S.D.O. Ranaghat**

| Sl. No. | D.M.Order No. & Date      | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks |
|---------|---------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|---------|
| 1.      | 2.                        | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.      |
| 1.      | 893(8)/Dev. Dt.24.05.2005 | Cons. of guard wall at Khalpar,Sukanta Pally Ward No. 4 under Birnagar Municipality.  | 0.50            | 0.50              |                      |                      |                    |         |
| 2.      | Do                        | Cons. of Brick Soling rood at Sukanta Pally Word No. 4under Birnagar Municipality   | 0.50            | 0.50              |                      |                      |                    |         |
| 3.      | Do                        | Cons. of Brick Soling rood from the house of Gopal Dalal to the house of Chitta Sarkar, word No. 1 under Birnagar Municipality. | 0.50            | 0.50              |                      |                      |                    |         |
|         |                           | <b>Total: -</b>   | <b>1.50</b>     | <b>1.50</b>       |                      |                      |                    |         |

**Sk. Khabiruddin Ahamed, Hon'ble M.P. (R.S.)**  
Utilisation Certificate of fund under M.P.L.A.D.S.

Year: 2004-2005.

[ Rs. in Lakh ].

**Name of the Executing Agency: - Executive Engineer P.H.E. Kalyani Nadia Div.**

| Sl. No.         | D.M.Order No. & Date       | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks  |
|-----------------|----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|----------|
| 1.              | 2.                         | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.       |
| 1.              | 574(11)/Dev. Dt.01.06.2004 | 60 Nos. of Arsenic free Tubewells at different sites @ 6000.00 per Tubewell. | 3.60            | 3.60              | 3.60                 | 01.06.2004           | 30.06.2004         | Complete |
| <b>Total: -</b> |                            |  | <b>3.60</b>     | <b>3.60</b>       | <b>3.60</b>          |                      |                    |          |

Year: 2005-2006.

[ Rs. in Lakh ].

**Name of the Executing Agency: - District Magistrate South 24 Pagans**

| Sl. No.         | D.M.Order No. & Date        | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks |
|-----------------|-----------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|---------|
| 1.              | 2.                          | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.      |
| 1.              | 1582(11)/Dev. Dt.23.09.2005 | Transfer of fund to District Magistrate South 24-Parganas for 12 Nos. of Scheme. | 25.00           | 25.00             | 25.00                | 23.09.2005           |                    |         |
| <b>Total: -</b> |                             |  | <b>25.00</b>    | <b>25.00</b>      | <b>25.00</b>         |                      |                    |         |

Year: 2005-2006.

[ Rs. in Lakh ].

**Name of the Executing Agency: - District Magistrate South 24 Pagans**

| Sl. No.         | D.M.Order No. & Date        | Name of the Scheme  | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks |
|-----------------|-----------------------------|---|-----------------|-------------------|----------------------|----------------------|--------------------|---------|
| 1.              | 2.                          | 3.  | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.      |
| 1.              | 1581(11)/Dev. Dt.23.09.2005 | Transfer of fund to District Magistrate South 24-Parganas for 3 Nos. of Scheme. | 29.90           | 29.90             | 29.90                | 23.09.2005           |                    |         |
| <b>Total: -</b> |                             |   | <b>29.90</b>    | <b>29.90</b>      | <b>29.90</b>         |                      |                    |         |

Year: 2006-2007.

[ Rs. in Lakh ].

**Name of the Executing Agency: - District Collector Kanyakumari**

| Sl. No.         | D.M.Order No. & Date      | Name of the Scheme   | Allotted Amount | Sanctioned Amount | Expenditure incurred | Date of Commencement | Date of Completion | Remarks |
|-----------------|---------------------------|--|-----------------|-------------------|----------------------|----------------------|--------------------|---------|
| 1.              | 2.                        | 3.   | 4.              | 5.                | 6.                   | 7.                   | 8.                 | 9.      |
| 1.              | 797(4)/Dev. Dt.13.06.2006 | Transfer of fundfor Tsunami rehabilitation work of the Tsunami effected area in the District of Kanyakumari. | 11.00           | 11.00             | 11.00                | 13.06.2006           | 15.06.2006         |         |
| <b>Total: -</b> |                           |  | <b>11.00</b>    | <b>11.00</b>      | <b>11.00</b>         |                      |                    |         |