

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**

NAME OF ASSEMBLY CONSTITUENCY : 69-KARIMPUR

NAME OF BIDHAYAK : SRI PRAFULLA KR. BHOWMICK.

Fund Released vide G.O. No. 2252/DP/BEUP/1H-2/2004 Pt-I

dated : 03-08-2004 (1<sup>st</sup> & 2<sup>nd</sup> Instalment)

Rs. 25.00 Lakh

NAME OF THE DISTRICT : NADIA.

[ Rs. in Lakh ]

(1)	E. A. (1A)	Sl. No. (2)	Description of Scheme (3)	Submitted by M.L.A. on (4)	Sanctioned		Executed / Completed on (6)	Amount utilised (7)	U.C. submitted on (8)	Remarks (9)
					Amount (5-A)	Date (5-B)				
2003-2004	E.O., Kmp-I	1.	Constn. of WBM Road from Sundalpur Basantitala to Sundalpur Jamserpur	11-01-05	1.50	09-02-05	15.06.05	1.50	30.06.05	Completed
	Do	2.	Constn. of WBM Road from Manicknagar Bridge to Majlishpur	11-01-05	1.50	09-02-05	15.06.05	1.50	30.06.05	Completed
	Do	3.	Constn. of WBM Road from the H/O. Ratan Mondal of Chamna to Chamna Pry. School, Madhugari	11-01-05	1.00	09-02-05	15.06.05	1.00	30.06.05	Completed
	Do	4.	Constn. of addl. class room of Sovamini Girls' High School, Shikarpur G.P.	11-01-05	1.50	09-02-05	22.11.05	1.50	22.11.05	Completed
	Do	5.	Constn. of WBM Road from the H/O. Haidar Mondal of Gopalpur to H/O. Abinash Mondal, Harekrishnapur GP	11-01-05	1.50	09-02-05	15.06.05	1.50	30.06.05	Completed
	Do	6.	Constn. of Sanitari Latrine and Toilet of Karimpur Girls' High School	11-01-05	1.50	09-02-05	15.06.05	1.50	30.06.05	Completed
	E.O., Kamp-II	7.	Constn. of WBM Road from Barbakpur Football Math to Putimari	11-01-05	1.25	09-02-05	11-04-05	0.90590	30-05-05	Completed
	Do	8.	Constn. of WBM Road from the H/O. Abdul Hagi of Panditpur to Lakshmipur	11-01-05	1.50	09-02-05	01-04-05	1.10264	30-05-05	Completed
	Do	9.	Repair. of WBM Road from Audia Battala to Audia Village	11-01-05	1.50	09-02-05	-	-	-	
	Do	10.	Constn. of WBM Road from Singadanga Ganka More to Berpara	11-01-05	1.50	09-02-05	17-05-05	0.99188	30-05-05	Completed
	Do	11.	Constn. of WBM Road from the house of Khedu Sk. of Sahebpara to Sahebpara East Pry. School (Modified)	20.03.05	1.50	01.04.05	19-05-05	0.96554	30-05-05	Completed
	Do	12.	Constn. of WBM Road from East Dogachhi, Shyampur to Sardarpara Via Patherpara	11-01-05	1.00	09-02-05	26-04-05	0.72623	30-05-05	Completed
	Do	13.	Constn. of WBM Road from H/O. of Partha Ghosh of Dhoradaha to Rajanikanta High School	11-01-05	1.00	09-02-05	13-04-05	0.74741	30-05-05	Completed
	Do	14.	Constn. of Natidanga Gramin Pathagar, Natidanga Library	11-01-05	0.50	09-02-05	16-05-05	0.37418	30-05-05	Completed

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	E.O., Kmp-I	15.	Constn. of WBM Road from Kalabaria Pry. School to Kalabaria Khokatala under Karimpur-II G.P.	28-02-05	1.00	16-03-05	15.06.05	1.00	28.06.06	Completed
	Do	16.	Constn. of WBM Road from Gopalipara Kadamtala to Manikpara under Karimpur-II G.P.	28-02-05	0.50	16-03-05	15.06.05	0.4925	28.06.06	Completed
	Do	17.	Constn. of WBM Road from the house of Jamad Sk of Gopalpara to the house of Rajjak Sk. under Karimpur-I G.P.	28-02-05	1.00	16-03-05	15.06.05	1.00	28.06.06	Completed
	Do	18.	Constn. of WBM Road from Harekrishnapur Pirtala to the house of Dwijen Biswas under Harekrishnapur G.P.	28-02-05	1.00	16-03-05	22.11.05	1.00	22.11.05	Completed
	Do	19.	Sinking of Tubewell near the house of Sahadeb Ghosh under Madhugari G.P.	28-02-05	0.25	16-03-05	18.10.05	0.23714	18.10.05	Completed
	Do	20.	Constn. of Drinking Water Vat at Jyotirmoy Smriti Vidyaniketan under Karimpur-II G.P.	28-02-05	0.50	16-03-05	18.10.05	0.50	18.10.05	Completed
	E.O., Kmp-II	21.	Constn. of a class room at Bagdanga Pry., School under Dighalkandi G.P.	28-02-05	1.50	16-03-05	-	-	-	
	Prodhan, Pipulberia	22.	Constn. of Sanitary Latrine and Toilet of B.R.C. Jr. High School under Pipulberia G.P./ Karimpur-I Block	28-02-05	0.75	16-03-05	7-11-06	0.75	7-11-06	
	Prodhan, Natidanga-I	23.	Constn. of Sanitary Latrine and Toilet at Natidanga Amiya Smriti Vidyalaya under Natidanga-I G.P./ Karimpur-II Block	28-02-05	0.75	16-03-05	02.11.05	0.73528	02.11.05	Completed
	Prodhan, Murutia	24.	Constn. of Sanitary Latrine and Toilet at Baliadanga High School under Murutia G.P./ Karimpur-II Block	28-02-05	0.75	16-03-05	16.12.05-	0.75	16.12.05	Completed
	Prodhan, Natidanga-II	25.	Constn. of Sanitary Latrine and Toilet at Barbakpur Sr. Madrassa under Natidanga-II G.P./ Karimpur-II Block	28-02-05	0.75	16-03-05	7-11-06	0.75	7-11-06	
	Prodhan, Dhoradaha-II	26.	Constn. of Sanitary Latrine and Toilet at Pipulkhola M. S. K. under Dhoradaha-II G.P./ Karimpur-II Block	28-02-05	0.75	16-03-05	7-11-06	0.74607	7-11-06	
	Prodhan, Dighalkandi	27.	Constn. of Sanitary Latrine and Toilet at Dighalkandi Niranjana Colony M. S. K. under Dighalkandi G.P./ Karimpur-II Block	28-02-05	0.75	16-03-05	-	-	-	
<b>Total :</b>					<b>28.50</b>			<b>22.27477</b>		

(-)Less money surrendered Rs.02036

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**

NAME OF ASSEMBLY CONSTITUENCY : 70-PALASHIPARA

NAME OF BIDHAYAK : SRI KAMALENDU SANNYAL.

Fund Released vide G.O. No. 2179/DP/BEUP/1H-2/2004  
G.O. No. 2253/DP/BEUP/1H-2/2004

dated : 28-07-2004 (1<sup>st</sup> Instalment)  
dated : 03-08-2004 (2<sup>nd</sup> Instalment)

Rs. 12.50 Lakh  
**Rs. 12.50 Lakh**  
Rs. 25.00 Lakh

NAME OF THE DISTRICT : NADIA.

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	Tehatta-II PS	1.	Constn. of Jhama bats road consolidation work from Palsunda-II GP Office towards Barea Kharer Math	10-02-04	3.00	16-09-04	15-05-05	3.00	19.12.05	Completed
	-do-	2.	Development of Palashipara Pradyut Smrity Pathagar (Constn. of roof of one room at 1 <sup>st</sup> floor & bathroom for Gents & Ladies)	10-02-04	1.50	16-09-04	19.12.05	1.50	19.12.05	Completed
	-do-	3.	Development of "Anandadhara" - Chgildren Park of Palashipara (for sports equipments, artificioial fountain, constn. of benches for guardian & fancy electric light post)	10-02-04	1.00	16-09-04	19.12.05	1.00	19.12.05	Completed
	Shyamnagar GP	4.	Constn. of two class room at ground floor/1 <sup>st</sup> floor of Bhabanipur High School under Tehatta-I P.S.	10-02-04	2.50	16-09-04	-	2.44075	23.05.06	Completed
	Karimpur-II PS	5.	Constn. of Jhama bats road consolidation work from the H/O. Buddhadev of Kanthalia towards shop of Cloth Store of Mani	10-02-04	1.00	16-09-04	22-03-05	1.00	30-05-05	Completed
	E.O., Tht-I	6.	Constn. of roof of Protapnagar Prathamick Vidyalaya	14-10-04	0.50	09-11-04	15-05-05	0.50	02-06-05	Completed
	Do	7.	Plastering, colour work and constn. of doors and windows of Srirampur Spl. Cadre Prathamick Vidyalaya	14-10-04	1.50	09-11-04	29.08.06	1.50	29.08.06	Completed
	E.O., Kmp-II	8.	Constn. of class room at Ground floor of Gopalnagar High Madrassa ( <b>Modified</b> )	14-10-04 <b>24-02-05</b>	1.50	09-11-04 <b>04-03-05</b>	-	-	-	Work in Prog.
	Do	9.	Constn. of Jhama bats consolidation road from the H/O. Kaimuddin Mondal of Pearpur to the H/O. Keyamat Mondal Via Biswaspara	14-10-04	1.00	09-11-04	16-05-05	0.76247	30-05-05	Completed
	E.O. Tht-II	10.	Constn. of Guard wall at the North side of the Pond of Radhanagar Daspara ( <b>Modified</b> )	14-10-04 <b>14-02-05</b>	2.10	09-11-04 <b>04-03-05</b>	-	-	-	Work in Prog.
	Prodhnan, Shyamnagar	11.	Constn. of two nos. Toilets (separate for Male & Female students) of Siddeswaritala Institution	23-11-04	1.05	07-12-04	-	0.55780	23.05.06	Work in Prog.
	E.O., Tht-II	12.	Constn. of class room of Raninagar Pry. School	23-11-04	1.50	07-12-04	19.12.05	1.50	19.12.05	Completed

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	E.O., Kamp-II	13.	Construction of Class room of Nandanpur Adarsha Vidyapith under Karimpur-II Block	02-02-05	2.50	10-03-05	-	-	-	Work in Prog.
	Prodhan, Barnia GP	14.	Constn. of Floor, Plastering work (inside & outside) & Colour work of all class rooms of Barnia High School under Tehatta-II Block.	02-02-05	2.00	10-03-05	08.05.06	2.00	08.05.06	Completed
	Prodhan, Hanspukuria GP	15.	Construction of Class room of Hanspukuria High School under Tehatta-II Block	02-02-05	1.50	10-03-05	08.05.06	1.50	08.05.06	Completed
			<b>Total :-</b>		<b>24.15</b>			<b>19.36102</b>		

NAME OF ASSEMBLY CONSTITUENCY : 71 - NAKASHIPARA

NAME OF BIDHAYAK : Sri Kollol Khan

Fund Released Vide G.O. No. 465/DP/BEUP/1H-1/2000(Pt - II) Dated : 11.02.2004 ( 1st inst. ) Rs. 12.50 Lakh

G.O. No. 2253/DP/BEUP/1H-2/2004 Dated : 03.08.2004 ( 2nd inst. ) Rs. 12.50 Lakh

-----  
TOTAL : Rs. 25.00 Lakh

NAME OF DISTRICT : NADIA

Rs. in Lakh

Year	Name of E.A	Sl. No.	Description of Scheme	Submitted by M.L.A	Sanctioned		Executed Completed on	Amount Utilized	U.C. Submitted	Remarks
					5(A)	5(B)				
1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-2004	WBSEB	1	Electrification at Kanthalberia Daspara ( J.L. No. - 47 ) P.S. - Nakashipara	19.11.2003, 31.05.2004	2.42806	16.06.2004	27.05.05	2.42806	23.06.05	Completed
	do	2	Electrification at Jagannathpur ( J.L. No. - 64 ) P.S. - Nakashipara	19.11.2003, 31.05.2004	2.68709	16.06.2004	28.05.05	2.68709	23.06.05	Completed
	do	3	Electrification at Rajapur Mushlimpara ( J.L. No. - 53 ) P.S. - Nakashipara	19.11.2003, 31.05.2004	2.09809	16.06.2004	23.11.05	2.09809	01.12.05	Completed
	NKP PS	4	Constn. of class room of Haqrinarayanpur High School	12.07.2004	1.50	26.07.2004	18.01.06	1.50	02.03.06	Completed
	do	5	Constn. of class room of Patpukur High School	12.07.2004	2.00	26.07.2004	28.08.05	2.00	23.09.05	Completed
	do	6	Constn. of floor of class room & Plastering work of Jugpur Jr. High School	12.07.2004	1.00	26.07.2004	20.10.05	1.00	13.12.05	Completed
	do	7	Constn. of brick soling road from the H/O. Haripada Mondal of Radhanagar Colony to Charaktala	12.07.2004	2.00	26.07.2004	06.03.05	1.93691	31.05.05	Completed

1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-2004	NKP PS	8	Constn. of jhama bats road from infront of Dwipsikha Cultural Unit to the Pucca road of Saha para	12.07.2004	2.00	26.07.2004	04.03.05	1.98499	31.05.05	Completed
	CMOH, Nadia	9	Installation of Sergical Operating Microscope with APPA Optical Head (Portable Model) for Bethuadahari Rural Hospital	12.07.2004	1.40	26.07.2004	-	-	-	Work in Prog.
	NKP PS	10.	Constn. of class room of Nagadi Obedia High School	16-11-2004	1.50	07.12.2004	-	-	-	Work in Prog.
	Do	11.	Constn. of jhama bats road from the H/O. Narayan Biswas to the H/O. Purnachandra Biswas of Vill. Jalsukha	16-11-2004	1.50	07.12.2004	17.05.05	1.99404	31.05.05	Completed
	Do	12.	Constn. of jhama bats road from Dhananjoypur Karbala Pry. School to ONGC Bridge	16-11-2004	3.00	07.12.2004	03-05.05	2.87232	31.05.05	Completed
	Do	13.	Constn. of jhama bats road from Dipsikha Cultural unit to the Pucca Road of Sahapara	16-11-2004	0.50	07.12.2004	09.05.05	0.49279	31.05.05	Completed
	Do	14.	Constn. of floor, plastering work including door and window of class room of Gotepara Dharmadas Basic Pry. School	16-11-2004	0.50	07.12.2004	29.04.05	0.50	03.08.05	Completed
			<b>Total :-</b>		<b>24.61324</b>			<b>21.46009</b>		

NAME OF ASSEMBLY CONSTITUENCY : 72 - KALIGANJ

NAME OF BIDHAYAK : Sri Dhananjoy Modak

Fund Released Vide G.O. No. 465/DP/BEUP/1H-1/2000(Pt - II ) Dated : 11.02.2004 ( 1st inst. ) Rs. 12.50 Lakh  
G.O. No. 2253/DP/BEUP/1H-2/2004 Dated : 03.08.2004 ( 2<sup>nd</sup> inst. ) Rs. 12.50 Lakh

-----  
TOTAL : Rs. 25.00 Lakh

NAME OF DISTRICT : NADIA

Rs. in Lakh

Year	Name of E.A	Sl. No.	Description of Scheme	Submitted by M.L.A	Sanctioned		Executed Completed on	Amount Utilized	U.C. Submitted	Remarks
1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-2004	WBSEB	1	Electrification at Mira Roypara ( J.L. No. - 8 ) P.S. - Kaliganj	17.03.2004	0.25144	25.05.2004	26.03.05	0.25144	12.04.05	Completed
	E.O., Kaliganj	2.	Constn. of wing, return and top wall for R.C.C. Culvert at Chhotokulberia	01.11.2004	2.50	07.12.2004	11.09.06	2.50	11.09.06	Completed
	Do	3.	Constn. of R.C.C. Culvert at Badur Battala of Matiary	01.11.2004	2.00	07.12.2004	11.09.06-	2.00	11.09.06-	Completed
	Do	4.	Constn. of doors, windows, floor and plaster in all respect complete of Community Hall at Karalia of Faridpur	01.11.2004	0.20	07.12.2004	21.04.05	0.20	27.05.05	Completed
	Do	5.	Constn. of 1 <sup>st</sup> class picket brick soling road from Jagatkhal embankment to Nutan Dhowra Village of Palashipara-II GP	01.11.2004	0.80	07.12.2004	-	-	-	Work in Prog.
	Do	6.	Constn. of jhama bats consolidation road (extn. of previous work) at Sheoratala of Hatgachha GP	01.11.2004	1.00	07.12.2004	31.03.05	1.00	11.08.05	Completed

Year	Name of E.A	Sl. No.	Description of Scheme	Submitted by M.L.A	Sanctioned		Executed Completed on	Amount Utilized	U.C. Submitted	Remarks
					5(A)	5(B)				
1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-2004	E.O., Kaliganj	7.	Constn. of jhama bats road from Jangalitala to Ghasuriadanga	01.11.2004	1.00	07.12.2004	24.03.05	1.00	24.03.05	Completed
	Do	8.	Constn. of Community Hall at Daspara of Bairampur	01.11.2004	0.75	07.12.2004	16.05.05	0.75	11.08.05	Completed
	Do	9.	Constn. of Community Hall at Kalitala of Juranpur	01.11.2004	0.75	07.12.2004	20.05.05	0.75	11.08.05	Completed
	Do	10.	Constn. of Community Hall at Sapjola of Rajarampur Ghoraikshetra GP	01.11.2004	0.75	07.12.2004	15.06.05	0.75	11.08.05	Completed
	Do	11.	Constn. of 1 <sup>st</sup> class picket brick soling road from pucca road (Siber Dalan-Powerhouse) to Brickfield Via H/O. Subal Pal at Debogram	01.11.2004	0.40	07.12.2004	17.04.05	0.40	27.05.05	Completed
	Do	12.	Constn. of jhama bats road from Nowda Faridatala to Gobra Village	01.11.2004	1.00	07.12.2004	07.03.06	1.00	17.05.06	Completed
	Do	13.	Constn. of black top road from Mira Hospital Road to Sejua	01.11.2004	2.00	07.12.2004	25.04.05	2.00	27.05.05	Completed
	Do	14.	Constn. of jhama bats road from Bara Chandghar to Barachandghar Dakshinpara Via H/O. Nazar Ali	01.11.2004	1.00	07.12.2004	11.04.05	1.00	27.05.05	Completed
	Do	15.	Constn. of toe wall for Guarding road embankment at Bara Itna	01.11.2004	0.70	07.12.2004	18.01.06	0.70	17.05.06	Completed
	Do	16.	Imp. of road at Fulbagan of Gobra GP	01.11.2004	0.25	07.12.2004	27.05.05	0.25	27.05.05	Completed
	Do	17.	Constn. of class room at Juranpur D.S High School	01.11.2004	1.20	07.12.2004	17.03.06	0.876	17.05.06	Completed
	Do	18.	Constn. of class room at Bara Kulberia High School	01.11.2004	1.20	07.12.2004	30.12.05	1.20	08.02.06	Completed
	Do	19.	Constn. of class room at Basarkhola High School	01.11.2004	1.30	07.12.2004	27.06.05	1.30	15.07.05	Completed

1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-2004	E.O, Kaliganj	20	Constn. of class room at Kamari High School	01.11.2004	1.20	07.12.2004	27.01.06	1.10508	17.05.06	Completed
	Do	21.	Constn. of development work at Bara Chandghar Adarsha High School	01.11.2004	0.50	07.12.2004	16.08.05	0.50	27.09.05	Completed
	Do	22.	Constn. of 1 <sup>st</sup> class picket brick soling road from puycca road at Ashapara entrance to Ashapara Maszid of Plassey-II GP	01.11.2004	0.60	07.12.2004	10.06.05	0.60	07.07.05	Completed
	Do	23.	Constn. of building of S.M.Nashir Smriti School under Mira-II G.P. <b>(Additional fund)</b>	18.01.2005	0.20	03.02.2005	28.04.05	0.20	27.05.05	Completed
	Do	24.	Constn. of drain from the house of Atin Chakraborty of Kaliganj Bazar to the house of Kamal Dey under Kaliganj G.P. <b>(Additional fund)</b>	18.01.2005	0.15	03.02.2005	18.06.05	0.15	11.08.05	Completed
	Do	25.	Constn. of Jhama bats road from the shop of Inchhor Ali Sk. of Sahapur village to the house of Rasik Sk. under Kaliganj G.P.	18.01.2005	0.50	03.02.2005	05.06.05	0.50	11.08.05	Completed
	Do	26.	Constn. of Community Hall of Kanralia village (inclompte work to be completed) <b>(Additional fund)</b>	18.01.2005	0.15	03.02.2005	08.07.05	0.15	27.09.05	Completed
	Do	27.	Constn. of Ladies Toilet in front of RSP office at Debagram	18.01.2005	0.15	03.02.2005	06.08.05	0.15	11.08.05	Completed
			<b>Total :-</b>		<b>22.50144</b>			<b>21.28252</b>		

NAME OF ASSEMBLY CONSTITUENCY : 73 - CHAPRA

NAME OF BIDHAYAK : Sri Shamsul Islam Mollah

Fund Released Vide G.O. No. 4698/DP/BEUP/1H-1/2000(Pt - II)

Dated : 05.12.2003 ( 1st inst. )

Rs. 12.50 Lakh

G.O. No. 466/DP/BEUP/1H-1/2000(Pt - II)

Dated : 11.02.2004 ( 2nd inst. )

Rs. 12.50 Lakh

-----  
TOTAL Rs. 25.00 Lakh

NAME OF DISTRICT : NADIA

Rs. in Lakh

Year	Name of E.A	Sl. No.	Description of Scheme	Submitted by M.L.A	Sanctioned		Executed Completed on	Amount Utilized	U.C. Submitted	Remarks
					5(A)	5(B)				
1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-04	Patharghata - II G.P	1	Contruction of Class Room at Tarinipur High School	26.12.2003	1.50	08.01.2004	31.08.04	1.50	31.08.04	Completed
2003-04	E.O. Theta-II	2	Imp. of Jhamabats road from th H/O Chalim Gharim to Purba Gobindapur Club	26.12.2003	1.00	08.01.2004	-	-	-	Work in Prog.
2003-04	Patharghata - II G.P	3	Imp. of Jhamabats road from the land of Puranjoy Dutta to BSF Camp at Vitarpara	26.12.2003	1.50	08.01.2004	31.08.04	1.50	31.08.04	Completed
2003-04	Betai-II G.P.	4	Imp. of Jhamabats road from pucca road to karuigachhi Daspara	26.12.2003	1.00	08.01.2004	18.04.05	1.00	18.04.05	Completed
2003-04	E.O. Chapra	5	Repair of Madhabpur Bagdipara Primary School	26.12.2003	0.50	08.01.2004	31.08.04	0.50	31.08.04	Completed
2003-04	D.M	6	Purchase of an Ambulance for Paschim Banga Bigyan Mancha Chapra Unit	26.12.2003	4.76	08.01.2004	21-01-2004	4.76	21-01-2004	Completed

Year	Name of E.A	Sl. No.	Description of Scheme	Submitted by M.L.A	Sanctioned		Executed Completed on	Amount Utilized	U.C. Submitted	Remarks
					5(A)	5(B)				
1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-04	Alfa G.P	7	Construction of Players' restroom at Chhto Andulia Agradut Sebak Sangha	14.01. 2004	0.75	06.02.2004	26.07.04	0.75	26.07.04	Completed
2003-04	E.O. Chapra	8	Imp. of road including pilling work with salbollah at Papuria Nadir dhar para near Idga and making guard wall on the bank of the river Jalangi	14.01. 2004	1.50	06.02.2004	31.08.04	1.50	31.08.04	Completed
2003-04	Betai-II G.P.	9	Construction of Classroom of Karuigachhi Sadarpara Primary School	14.01. 2004	1.50	06.02.2004	18.04.05	1.50	18.04.05	Completed
2003-04	Chapra P.S	10	Dev. of playground and cons. of players' restroom of Hantra Sangrami Sangha	31.03.2004	1.00	25.05.2004	25.01.05	1.00	25.01.05	Completed
2003-04	-Do-	11	Imp. Of jhamabats road of Bhagabanpur Village	31.03.2004	1.50	25.05.2004	31.08.04	1.50	31.08.04	Completed
2003-04	-Do-	12	Imp. of bricksoling road at chanda tala Christanpara	31.03.2004	1.00	25.05.2004	31.08.04	1.00	31.08.04	Completed
2003-04	-Do-	13	Cons. of classroom of Madhabpur Bagdipara Priamary School	31.03.2004	0.50	25.05.2004	31.08.04	0.50	31.08.04	Completed
2003-04	-Do-	14	Imp. of bricksoling road at chapra Christanpara behind Meru Immaculate School	31.03.2004	2.00	25.05.2004	31.08.04	2.00	31.08.04	Completed

Year	Name of E.A	Sl. No.	Description of Scheme	Submitted by M.L.A	Sanctioned		Executed Completed on	Amount Utilized	U.C. Submitted	Remarks
					5(A)	5(B)				
1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-04	Chapra PS	15	Imp. of jhamabats road from Mathurapur to Mrigipota road	31.03.2004	2.00	25.05.2004	31.08.04	2.00	31.08.04	Completed
2003-04	-Do-	16	cons. of guardwall at Arangsarisha Purbapara on the bank of pond ( Christanpara )	31.03.2004	2.00	25.05.2004	31.08.04	2.00	31.08.04	Completed
2003-04	-Do-	17	Purchase of instrument and other incidental cost for the Eye operation camp at Chapra Rural Hospital	31.03.2004	0.50	25.05.2004	31.08.04	0.50	31.08.04	Completed
2003-04	-Do-	18	Imp. of road at Daierbazar ghoshpara	31.03.2004	0.50	25.05.2004	31.08.04	0.50	31.08.04	Completed
2003-04	-Do-	19	Imp. of road from Patia Halderpara to Paschimpara	31.03.2004	1.50	25.05.2004	31.08.04	1.50	31.08.04	Completed
			<b>Total :-</b>		<b>26.51</b>			<b>25.51</b>		

NAME OF ASSEMBLY CONSTITUENCY : 74 - Krishnaganj (SC )

NAME OF BIDHAYAK : Sri Sushil Biswas.

Fund Released Vide G.O. No. 2252/DP/BEUP/1H -2/2004 (Pt-I) Dated :03.08.2004 ( 1st inst. & 2<sup>nd</sup> Inst.) Rs. 25.00 Lakh

NAME OF DISTRICT : NADIA

Rs. in Lakh

Year	Name of E.A	Sl. No.	Description of Scheme	Submitted by M.L.A	Sanctioned		Executed Completed on	Amount Utilized	U.C. Submitted	Remarks
					5(A)	5(B)				
1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-04	Prodhan, Bhimpur G.P.	1	Constn. of Class room at 1 <sup>st</sup> floor of Bhimpur Swamiji Vidyapith.	07.02.2005	1.50	12.08.05	-	-	-	
	-do-	2	Constn. of Class room of Pakurgachhi B.C.S.G. Vidyamandir.	07.02.2005	1.50	12.08.05	-	-	-	
	-do-	3	Repair of Bhimpur Nutanpara Pry. School	07.02.2005	1.00	12.08.05	-	-	-	
	E.O., Chapra P.S.	4	Constn. of jhamabats road including earth work from Mohokhola CPWB Road to Elangi PMGSY Road	07.02.2005	4.00	12.08.05	15.12.05	3.87992	08.06.06	Completed
	-do-	5	Constn. of jhamabats road from Galdanga Simultala Dhal to the house of Mohiuddin.	07.02.2005	4.00	12.08.05	19.12.05	3.98405	08.06.06	Completed
	-do-	6	Constn. of class room of Simulia High School	07.02.2005	1.00	12.08.05	-	-	-	
	-do-	7	Constn. of class room of Gantra High School	07.02.2005	1.00	12.08.05	12.01.06	0.89757	08.06.06	Completed

1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-04	E.O., Krishnaganj P.S.	8	Constn. of Building of Majdia Rabindra Sangha	07.02.2005	0.40	12.08.05	-	-	-	
	-do-	9	Constn. of class room of Swarnakhali High School	07.02.2005	1.50	12.08.05	29.11.2006	1.30	29.11.2006	Work in progress
	-do-	10	Constn. of class room of Majdia Rail Bazar Pry. School	07.02.2005	0.50	12.08.05	29.11.2006	0.50	29.11.2006	Completed
	-do-	11	Constn. of class room of Kandipur K.C.D.M. High School	07.02.2005	1.50	12.08.05	29.11.2006	1.30	29.11.2006	Work in progress
	-do-	12	Constn. of class room of Rabindranagar Pry. School	07.02.2005	1.00	12.08.05	-	-	-	
	Prodhan, Bhajanghat- Tungi G.P.	13	Constn. of class room of Indira Gandhi Pry. School	07.02.2005	1.50	12.08.05	16.11.05	1.50	16.11.05	Completed
	-do-	14	Constn. of black top road from Putikhali More to Dharampur Bazar	07.02.2005	2.50	12.08.05	16.11.05	2.50	16.11.05	Completed
	Prodhan, ShibnibasG.P.	15	Const. of jhamabats road from Shibnibas G.P. Office to Halderpra More	07.02.2005	1.00	12.08.05	-	-	-	
	E.O., Krishnagar-I P.S.	16	Purchase of an Ambulance for Daforpota New Jagaran Sangha	29.08.2005	2.90	06.10.05	-	-	-	
	-do-	17	Constn. of new building of Daforpota New Jagaran Sangha	29.08.2005	0.40	06.10.05	-	-	-	
	-do-	18	Constn. of building of Asannagar Netaji Subhas Sangha	29.08.2005	0.25	06.10.05	-	-	-	
	-do-	19	Constn. of Black top Road from Daforpota More to Dafarpota D.T. W.	29.08.2005	2.96	06.10.05	-	-	-	
			<b>Total :</b>		<b>30.41</b>			<b>15.86154</b>		

NAME OF ASSEMBLY CONSTITUENCY : 75 - Krishnagar ( East )

NAME OF BIDHAYAK : Sri Sibdas Mukherjee

Fund Released Vide G.O. No. 3202/DP/BEUP/1M -2/2002 Dated :25.07.2003 ( 1st inst. )

Rs. 12.50 Lakh

G.O. No. 3984/DP/BEUP/1M-2/2002 Dated : 24.09.2003 ( 2nd inst. )

Rs. 12.50 Lakh

-----  
TOTAL : Rs. 25.00 Lakh

NAME OF DISTRICT : NADIA

Rs. in Lakh

Year	Name of E.A	Sl. No.	Description of Scheme	Submitted by M.L.A	Sanctioned		Executed Completed on	Amount Utilized	U.C. Submitted	Remarks
					5(A)	5(B)				
1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-04	KGR - I P.S.	1	Iron removal filter and accessories for Holy Family Girls' H.S. School	06.01.2003	2.41	16.09.2003	06/09/2004	2.41	06/09/2004	Completed
2003-04	KGR - I P.S.	2	Sinking of 40m.m dia. Tubewell at Kulgachhi Math under Poragachha G.P	06.01.2003	0.32	16.09.2003	06/09/2004	0.32	06/09/2004	Completed
2003-04	KGR - I P.S.	3	Sinking of 40m.m dia. Tubewell at Khamarpara Sri Harinagar ( Booth No. - 22 ) under PoragachhaG.P	06.01.2003	0.32	16.09.2003	06/09/2004	0.32	06/09/2004	Completed
2003-04	Chairman KM	4	Cons of classroom at second floor of Mrinalini Girls' H.S. School	06.01.2003	2.00	16.09.2003	14/6/2004	0.6111	14/6/2004	Work in prog.
2003-04	Chairman KM	5	cons. of school building of Tarakdas Shikshasadan Jr. High School	06.01.2003	1.00	16.09.2003	-	-	-	Do
2003-04	Chairman KM	6	Cons. of seminar hall at First floor of Ambedkar Bhaban	06.01.2003	1.52012	16.09.2003	-	-	-	Do

NAME OF DISTRICT : NADIA

Rs. in Lakh

Year	Name of E.A	Sl. No.	Description of Scheme	Submitted by M.L.A	Sanctioned		Executed Completed on	Amount Utilized	U.C. Submitted	Remarks
					5(A)	5(B)				
1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-04	Chairman KM	7	Cons. of ground floor of Ramkrishna Ashram	06.01.2003	1.00	16.09.2003	-	-	-	Work under Process
2003-04	Chairman KM	8	Cons. of hall and baranda of Krishnagar High School	06.01.2003	2.14417	16.09.2003	-	0.86434	-	Work under Process
2003-04	D.M	9	Purchase of an Ambulance for Krishnagar Generator's owner Association	15.10.2003	2.8047	23.10.2003	20.11.2003	2.8047	20.11.2003	Completed
2003-04	KGR-I P.S.	10	Extension work of stadium building of NDSA	15.10.2003	2.01	23.10.2003	31.03.05	2,01	19.04.05	Completed
2003-04	KGR-I P.S.	11	Imp. of jhamabats road at Battala Majherpara road at village Ichhapur under Dogachhi G.P.	15.10.2003	2.4125	23.10.2003	31.03.05	2.4125	19.04.05	Completed
2003-04	KGR-I P.S.	12	Sinking of 40m.m dia. Tubewell at Kulgachhi ( Pansipara ) under Poragachha G.P.	15.10.2003	0.32	23.10.2003	9.6.2004	0.32	9.6.2004	Completed
2003-04	KGR-I P.S.	13	Sinking of 40m.m dia. Tubewell at Purba Bhatjangla under Poragachha G.P.	15.10.2003	0.32	23.10.2003	9.6.2004	0.32	9.6.2004	Completed

NAME OF DISTRICT : NADIA

Rs. in Lakh

Year	Name of E.A	Sl. No.	Description of Scheme	Submitted by M.L.A	Sanctioned		Executed Completed on	Amount Utilized	U.C. Submitted	Remarks
					5(A)	5(B)				
1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-04	KGR-I P.S.	14	Cons. of school building for Children run by Arabinda Bhavan trust	15.10.2003	2.00	23.10.2003	19.09.05	2.00	19.09.05	Completed
2003-04	KGR-I P.S.	15	Cons. of school building for Ma Jahura Dibyalok at Krishnagar	15.10.2003	0.71	23.10.2004	31.03.05	0.71	19.04.05	Completed
2003-04	Bhatjangla G.P.	16	Imp. Work of Hindi High School at Krishnagar	15.10.2003	0.70	23.10.2005	-	-	-	
2003-04	Bhatjangla G.P.	18	Cons. of cross culvert to the entrance of Burial ground besides N.H. - 34	15.10.2003	0.2328	23.10.2004	-	-	-	
2003-04	WBSEB	19	Electrification at Manikpara , Rudranagar and Dhakapara Colonyat ward No. - 24	06.08.2003	1.67811	04.12.2003	28.3.2004	1.67811	28.3.2004	Completed
2003-04	WBSEB	20	Electrification at Hatkholapara, Sashibhusan lane, Manmatha Durtta lane , Rathtala Nanigopal Saha road and Benepukur lane under ward no. - 9 of Krishnagar Municipality	01.06.2004	1.09501	04.12.2003	20.11.2004	1.09501	20.11.2004	Completed
			<b>Total :-</b>		<b>24.99741</b>			<b>17.87576</b>		

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**

NAME OF ASSEMBLY CONSTITUENCY : 76-KRISHNAGAR WEST

NAME OF BIDHAYAK : SRI SUNIL KR. GHOSH.

Fund Released vide G.O. No. 465/DP/BEUP/1H-1/2000 Pt-II  
G.O. No. 2253/DP/BEUP/1H-2/2004

dated : 11-02-2004 (1<sup>st</sup> Instalment)  
dated : 03-08-2004 (2<sup>nd</sup> Instalment)

Rs. 12.50 Lakh  
Rs. 12.50 Lakh  
Rs. 25.00 Lakh

NAME OF THE DISTRICT : NADIA.

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	Kgr-II PS	1.	Constn. of jhama bats road from Sonatala to Ferry Ghat	01-03-04	2.00	18-06-04	28-03-05	2.00	31-05-05	Completed
	Do	2.	Constn. of jhama bats road of Nutun Nowapara Village	01-03-04	1.00	18-06-04	28-03-05	1.00	31-05-05	Completed
	Do	3.	Constn. of jhama bats road from the H/O. Sannyasi Dey upto Mosque	01-03-04	2.00	18-06-04	28-03-05	1.50	31-05-05	Completed
	Do	4.	Constn. of jhama bats road at Dhubulia 19/20 Colony Road	01-03-04	1.00	18-06-04	23.12.04	1.00	23.12.04	Completed
	Kgr-I PS	5.	Constn. of jhama bats road at Char Sambhunagar from 3 No. to Chowdhurypara	26-07-04	1.00	10-08-04	08.03.05	1.00	08.03.05	Completed
	Do	6.	Constn. of jhama bats road Gangabas to Kashibas	26-07-04	1.00	10-08-04	08.03.05	1.00	09.12.05	Completed
	Kgr-II PS	7.	Constn. of jhama bats road at Patradaha Village from the H/O. Jahangir Chowdhury to Patradaha Ferry Ghat	26-07-04	2.00	10-08-04	Jan.06	2.00	13.07.06	Completed
	Do	8.	Constn. of jhama bats road from the H/O. Barkat Mondal to the Crop Field at Nutun Nowpara	26-07-04	1.00	10-08-04	30-04-05	1.00	31-05-05	Completed
	Bhaluka GP	9.	Constn. of School Building of Santi Bhusan Girls Jr. High School	26-07-04	1.00	10-08-04	29.08.05	1.00	29.08.05	Completed
	Joania GP	10.	Constn. of School Building of Kabi Sukanta Jr. High School	26-07-04	1.00	10-08-04	-	-	-	Work in Prog.
	WBSEB	11.	Electrification at Harishpur JL. No. 54 & Sakherpara Amghata JL. No. 57	19-08-04	0.97158	25-08-04	30.10.05	0.97158	01.12.05	Completed
	Kgr-II PS	12.	Constn. of jhama bats road from Rajapur Lichu Bagan to Pry. School Via Co-operative.	23-08-04	2.00	07-09-04	18-03-05	2.00	31-05-05	Completed
	NKP PS	13.	Constn. of Kabi Sukanta Community Hall, Vill. & P.O. Gachha	23-08-04	2.00	07-09-04	12.04.06	2.00	06.06.06	Completed
	Kgr-I PS	14.	Sinking of Deep tube well at Ruipukur Community Hall	09.11.04	0.30	01.12.04	-	-	-	Work in Prog.
	Do	15.	Sinking of Deep tube well at High Road Lichutalapara	09.11.04	0.30	01.12.04	-	-	-	Work in Prog.
	Do	16.	Sinking of Deep tube well at Nutan Sambhunagar Pry. School	09.11.04	0.30	01.12.04	-	-	-	Work in Prog.

(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-04	E.O.,Kgr-II PS	17.	Constn. of jhamabats road from Armia Ghoshpara to Adarsha Colony	09.11.04	2.00	01.12.04	14-03-05	2.00	31-05-05	Completed
	Do	18.	Constn. of jhamabats road from Sonatala G.P. Office to Sonatala Ghoshpara	09.11.04	1.50	01.12.04	22-03-05	1.50	31-05-05	Completed
	Do	19.	Constn. of staircase of Dhubulia Deshbandhu High School	09.11.04	0.50	01.12.04	09.11.05	0.50	09.11.05	Completed
	E.O., Nak PS	20.	Purchase of an HMRTV Ambulance (Hindusthan Motors) for Panchu Gopal Banerjee Smriti Trust Board.	09.11.04	4.73892	01.12.04	11.07.05	4.73892	12.07.05	Completed
	Prodhan, Bhalkua G.P.	21.	Constn. of class room at 1 <sup>st</sup> floor of Santibhusan Girls' Jr. High School	09.11.04	1.50	01.12.04	29.08.05	1.50	29.08.05	Completed
	Do	22.	Constn. of boundary wall of Bhaluka Sadharan Pathagar (Govt. sponsored library vide no. 622(28) SE-12.09.80) <b>(Modified)</b>	08.02.05	0.50	09.02.05	29.08.05	0.50	29.08.05	Completed
	Prodhan, Deypara G.P.	23.	Sinking of Deep tube well at Subarnabihar Bus stand	09.11.04	0.30	01.12.04	-	-	-	Work in Prog.
	Do	24.	Sinking of Deep tube well at Deypara-Muslimpara	09.11.04	0.30	01.12.04	-	-	-	Work in Prog.
	Do	25.	Sinking of Deep tube well at Sebakgram Sreekrishna Pry. School	09.11.04	0.30	01.12.04	-	-	-	Work in Prog.
	Do	26.	Sinking of Deep tube well at Harishpur Pry. School	09.11.04	0.30	01.12.04	-	-	-	Work in Prog.
			<b>Total :</b>		<b>30.8105</b>			<b>28.2105</b>		

## BIDHAYAK ELAKA UNNAYAN PRAKALPA

NAME OF ASSEMBLY CONSTITUENCY : 77-NABADWIP

NAME OF BIDHAYAK : SRI PUNDARIKAKSHYA SAHA.

Fund Released vide G.O. No. 465/DP/BEUP/1H-1/2000 Pt-II  
G.O. No. 2253/DP/BEUP/1H-2/2004

dated : 11-02-2004 (1<sup>st</sup> Instalment)  
dated : 03-08-2004 (2<sup>nd</sup> Instalment)

Rs. 12.50 Lakh  
Rs. 12.50 Lakh  
Rs. 25.00 Lakh

NAME OF THE DISTRICT : NADIA.

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	Chairman, Nabadwip (M).	1	Re-constn. of Mathpara 3 <sup>rd</sup> Lane in front of Saraswat Mandir (Boys) from its junction with Bundh Road upto Palpara (Black top), Ward No.1	27-02-04	2.21542	26-05-04	21.02.05	2.09965	12.04.05	Completed
	Do	2	Constn. of two class room at 1 <sup>st</sup> floor of R.C.B. Saraswat Mandir School, Ward No.1	06.10.04	2.00	28.10.04	-	-	-	
	Do	3	Constn. of Concrete Pavement at Lane by the side of Tantkapor Hat, Woodburnrn Road, Ward No. 9	06.10.04	0.27888	28.10.04	29.01.05	0.18902	12.04.05	Completed
	Do	4	Constn. of Concrete Pavement at Lane opposite of Holy Child School, Ranirghat Road, Ward No. 9	06.10.04	0.11736	28.10.04	26.02.05	0.09964	12.04.05	Completed
	Do	5	Constn. of Concrete Pavement at Gantala bye-Lane by the side of Ganado Vidyapith, Ward No. 9	06.10.04	0.25971	28.10.04	28.03.05	0.20428	11.06.05	Completed
	Do	6	Constn. of Concrete Pavement at Ramgobinda Road bye-lane from the H/O. Ramani Chaki to Ramgobinda Road, Ward No. 9	06.10.04	0.19464	28.10.04	02.02.05	0.17848	12.04.05	Completed
	Do	7	Constn. of Concrete Pavement at Ramgobinda Road bye-Lane from the H/O. Nitish Roy to Barun Roy, Ward No. 9	06.10.04	0.25342	28.10.04	-	-	-	
	Do	8	Re-Constn. of Gantala bye-lane from the H/O. Jiban Goswami upto H/O. Netai Roy, Ward No. 9	06.10.04	0.27160	28.10.04	28.03.05	0.2626	11.06.05	Completed
	Do	9	Re-constn. of Ramgobinda Road, Ward No. 9	06.10.04	0.6543	28.10.04	25.01.05	0.64982	11.06.05	Completed

(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
	Chairman, Nabadwip (M).	10	Constn. of drain at Poraghat Road from H/O. Bhagirath Saha upto Jn.with Sribasangan Char Road, Ward No. 10 (75 M.)	06.10.04	0.48538	28.10.04	22.04.05	0.47973	11.06.05	Completed
	Do	11	Constn. of Concrete Pavement at Sitanath Chowdhury bye-Lane, Kalabagan,, Ward No. 10 (82 M.)	06.10.04	0.27445	28.10.04	11.02.05	0.26033	11.06.05	Completed
	Do	12	Constn. of Concrete Pavement at Tilipara bye-Lane East, Ward No. 10.	06.10.04	0.47433	28.10.04	14.02.05	0.41734	11.06.05	Completed
	Do	13	Re-Constn. of Tilipara Road (Black Top) with both side drain and guard wall, Ward No. 10, 13 (170 M.)	06.10.04	1.63172	28.10.04	01.03.05	1.54012	11.06.05	Completed
	Do	14	Constn. of Concrete Pavement at Bangopara bye-Lane, Ward No. 13 (135 M.)	06.10.04	0.53746	28.10.04	04.02.05	0.49793	11.06.05	Completed
	Do	15	Constn. of Concrete Pavement at P. C. Goswami bye-Lane, Ward No. 13 (40 M.)	06.10.04	0.66990	28.10.04	12.01.05	0.61348	11.06.05	Completed
	Do	16	Constn. of drain (both side) at Sribasangan Char South 3 <sup>rd</sup> Lane from H/O. Kestoraman Debnath to Fasitala Char Road, Ward No. 11 (195 M.)	06.10.04	1.84512	28.10.04	14.02.05	1.54448	12.04.05	Completed
	Do	17	Constn. of drain at Road at Purashcharan Math from Jagannath mandir to Dandapanitala Ghat Road, Ward No. 22 (450 M.)	06.10.04	2.11602	28.10.04	28.02.05	1.98088	11.06.05	Completed
	Do	18	Re-Constn. of Basakpara Road (Black top) Ward No. 7( 220 M.)	06.10.04	2.10729	28.10.04	05.03.05	1.94978	11.06.05	Completed
	Do	19	Re-Constn. of Smritikantha bye-Lane from H/O. Tarak Chakrabort upto H/O. Kiranmoy Banerjee, Ward No. 14	06.10.04	0.68442	28.10.04	31.01.05	0.47279	11.06.05	Completed
	Do	20	Re-Constn. of Smritikantha bye-Lane from Pronobananda Pry. School upto H/O. Chandugopal Das, Ward No. 14	06.10.04	0.84953	28.10.04	30.03.05	0.65619	11.06.05	Completed
	Do	21	Re-Constn. of Jatiya Vidyalaya Road infront of Jatiya Vidyalaya School (Boys) Black top, Ward No. 21	06.10.04	2.15203	28.10.04	11.03.05	2.05308	11.06.05	Completed
	Do	22	Reconstruction of Dwarikababu Road (Part ) Black Top Ward No. -3	06.10.04	2.16517	28.10.04	15.06.05	1.1817	07.09.05	Completed
	Do	23	Constn. of drain at Road at Buroshibtala Road from its Jn with M.M.Chandidas Road upto Jn with Bireswar Bose Road 9Ward No -2 )	06.10.04	0.41938	28.10.04	22.01.05	0.39862	11.06.05	Completed
			<b>Total :</b>		<b>22.65753</b>			<b>18.35994</b>		

## BIDHAYAK ELAKA UNNAYAN PRAKALPA

NAME OF ASSEMBLY CONSTITUENCY : 78-SANTIPUR

NAME OF BIDHAYAK : SRI AJOY DEY.

Fund Released vide G.O. No. 4698/DP/BEUP/1H-1/2000 Pt-II  
G.O. No. 278/DP/BEUP/1H-1/2000 Pt-II

dated : 05-12-2003 (1<sup>st</sup> Instalment)  
dated : 27-01-2004 (2<sup>nd</sup> Instalment)

**Rs. 12.50 Lakh**

**Rs. 12.50 Lakh**

**Total : Rs. 25.00 Lakh**

NAME OF THE DISTRICT : NADIA.

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	Santipur M.	1.	Purchase of Dead Body Carrier for Santipur Municipality	04-02-04	4.50	10-02-04	14.12.04	4.50	14.12.04	Completed
	Do	2.	Development of Volleyball Ground for Sarat Smriti Sangha	04-02-04	0.25	10-02-04	14.12.04	0.25	14.12.04	Completed
	Do	3.	Purchase of Sports Materials for Santipur Sporting Union	04-02-04	0.25	10-02-04	14.12.04	0.25	14.12.04	Completed
	Do	4.	Constn. of Waiting Hall at Santipur State General Hospital (for Patient Party)	04-02-04	1.50	10-02-04	14.12.04	1.50	14.12.04	Completed
	Do	5.	Constn. of Class Room of Malancha Jr. High School	04-02-04	0.50	10-02-04	14.12.04	0.50	14.12.04	Completed
	Do	6.	Repairing of Rest Room & Boundary with Barbade wire at Meler Street Burial Ground	04-02-04	1.50	10-02-04	14.12.04	1.50	14.12.04	Completed
	Do	7.	Constn. of Club Room for Charjijira Yuba Sangha	04-02-04	0.50	10-02-04	14.12.04	0.50	14.12.04	Completed
	Santipur PS	8.	Constn. of Metal Road from NH34 to Belemath Railline	04-02-04	3.50	10-02-04	25-04-05	3.50	25-04-05	Completed
	Do	9.	Constn. of Bituminous Road from Gobindapur Mahishyspara to Vill. Barajiakur	26-05-04	5.00	18-06-04	17-08-06	4.99604	28-08-06	Completed
	Santipur M.	10.	Sinking of Arasenic Free Tubewell of 100 MM. X 40 MM. dia at 3 No. Rail Gate by the side of the H/O. Sanatan Das, Ward No.1	11-08-04	0.50	17-08-04	14.12.04	0.50	14.12.04	Completed
	Do	11.	- Do- at Saragarpara by the side of the H/O. Kurban Sk, Ward No.1	11-08-04	0.50	17-08-04	14.12.04	0.50	14.12.04	Completed
	Do	12.	-Do- by the side of Amar Sakti Club of Baganepara, Ward No.2	11-08-04	0.50	17-08-04	14.12.04	0.50	14.12.04	Completed
	Do	13.	-Do- at 2 No. Ram Gopal Sen Street , Ward No.3	11-08-04	0.50	17-08-04	14.12.04	0.50	14.12.04	Completed
	Do	14.	-Do- at Damadar Mukherjee Street , Ward No.4	11-08-04	0.50	17-08-04	14.12.04	0.50	14.12.04	Completed
	Do	15.	-Do- at Baragoswamipara Colony , Ward No.6	11-08-04	0.50	17-08-04	14.12.04	0.50	14.12.04	Completed
	Do	16.	-Do- at Sachinath Pramanick Street , Ward No.10	11-08-04	0.50	17-08-04	14.12.04	0.50	14.12.04	Completed
	Do	17.	-Do- at Lebutala Lane (Kalabagan Para) , Ward No.10	11-08-04	0.50	17-08-04	14.12.04	0.50	14.12.04	Completed
	Do	18.	-Do- at Satyanagar Colony , Ward No.13	11-08-04	0.50	17-08-04	14.12.04	0.50	14.12.04	Completed
	Do	19.	-Do- at 2 No. Colony Biswasuk Pally , Ward No.17	11-08-04	0.50	17-08-04	14.12.04	0.50	14.12.04	Completed

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	Santipur M.	20.	-Do- on the Ground of Radhaakrishna Pally Barawari , Ward No.18	11-08-04	0.50	17-08-04	14.12.04	0.50	14.12.04	Completed
	Do	21	-Do- at Ajaz :Pally by the side of Maszid , Ward No.18	11-08-04	0.50	17-08-04	14.12.04	0.50	14.12.04	Completed
	Do	22.	-Do- at infront of the land of Maniknagar Darga , Ward No.19	11-08-04	0.50	17-08-04	14.12.04	0.50	14.12.04	Completed
	Do	23.	-Do- at Bhadrakalitala, Sutragarh near Krishnakalitala on the land infront of Bhadrakali Temple , Ward No.20	11-08-04	0.50	17-08-04	14.12.04	0.50	14.12.04	Completed
	Do	24.	-Do- at on the land infront of Barawaritala of Raja Rammohan Pally , Ward No.22	11-08-04	0.50	17-08-04	14.12.04	0.50	14.12.04	Completed
			<b>Total :-</b>		<b>25.00</b>			<b>24.99604</b>		

## BIDHAYAK ELAKA UNNAYAN PRAKALPA

NAME OF ASSEMBLY CONSTITUENCY : 79-HANSKHALI (SC)

NAME OF BIDHAYAK : SRI NAYAN SARKAR.

Fund Released vide G.O. No. 4698/DP/BEUP/1H-1/2000 Pt-II  
G.O. No. 466/DP/BEUP/1H-1/2000 Pt-II

dated : 05-12-2003 (1<sup>st</sup> Instalment)  
dated : 11-02-2004 (2<sup>nd</sup> Instalment)

**Rs. 12.50 Lakh**

**Rs. 12.50 Lakh**

**Total : Rs. 25.00 Lakh**

NAME OF THE DISTRICT : NADIA.

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	Dakshin para-II GP	1.	Constn. of School Building of Hazarinagar Nutan Pry. School	11-02-04	0.20	18-02-04	14.11.06	0.20	14.11.06	
	Khisma GP.	2.	Constn. of Jhamabats road from Musalmanpara Khedaitala to DTW	11-02-04	0.50	18-02-04	08-09-04	0.50	08-09-04	Completed
	HNS PS	3.	Constn. of Jhamabats road from the H/O. Narahari Halder to the H/O. Purna Bhattacharjee	11-02-04	1.00	18-02-04	11.09.06	1.00	11.09.06	Completed
	Do	4.	Constn. of Jhamabats road from Hatibandha Tentultala to Guptipara	11-02-04	1.50	18-02-04	11.09.06	1.50	11.09.06	Completed
	Do	5.	Constn. of Jhamabats road from the H/O. Arun Biswas to the H/O. Skandha Roy	11-02-04	0.50	18-02-04	-	0.44910	-	Work in progress
	Do	6.	Sinking of Arsenic Free Tubewell at Panchagram Kalitala Feeding Centre	11-02-04	0.35	18-02-04	31-08-04	0.32260	31-08-04	Completed
	Do	7.	Sinking of Arsenic Free Tubewell at Nawpukur Battala	11-02-04	0.35	18-02-04	31-08-04	0.32263	31-08-04	Do
	Do	8.	Sinking of Arsenic Free Tubewell at Purba Badkulla	11-02-04	0.35	18-02-04	31-08-04	0.322	31-08-04	Do
	Do	9.	Sinking of Arsenic Free Tubewell at Bazpukur Feeding Centre	11-02-04	0.35	18-02-04	31-08-04	0.322	31-08-04	Do
	Do	10.	Sinking of Arsenic Free Tubewell at Patuli	11-02-04	0.35	18-02-04	31-08-04	0.3221	31-08-04	Do
	Rgt-I PS	11.	Sinking of Arsenic Free Tubewell at Barasat Paharipara	11-02-04	0.35	18-02-04	09-08-06	0.35	28-08-06	Do
	Do	12.	Sinking of Arsenic Free Tubewell at Barakulla Sishu Siksha Kendra	11-02-04	0.35	18-02-04	09-08-06	0.35	28-08-06	Do
	Betna G.Pur GP	13.	Constn. of Passenger Rest Room including Latrine & Bathroom at Hanskhali Busstand	25-06-04	2.00	27-07-04	15.06.05	1.99974	30.06.05	Completed
	Do	14.	Purchase of Sports materials for Nabarun Sangha of Gobindapur Colony, Hanskhali, Reg. NO. S/19474	25-06-04	0.20	27-07-04	15.06.05	0.19422	30.06.05	Completed
	Do	15.	-do- for Rising Club & Library of Betna, Hanskhali, Reg. NO. S/12245	25-06-04	0.20	27-07-04	15.06.05	0.19422	30.06.05	Completed
	Do	16.	-do- for Ghagharchar Nabarun Sangha, Hanskhali, Reg. NO. S/129242	25-06-04	0.20	27-07-04	15.06.05	0.19422	30.06.05	Completed

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	Mayurhat-II GP	17.	Constn. of Passengers Rest Room at Katakhal	25-06-04	1.00	27-07-04	22.07.05	1.00	22.07.05	Completed
	HNK PS	18.	Constn. of Passengers Rest Room in front of Bagula Sreekrishna College	25-06-04	1.50	27-07-04	11.09.06	1.50	11.09.06	Completed
	Do	19.	Constn. of Passengers Rest Room at Silberia	25-06-04	0.45	27-07-04	11.09.06	0.45	11.09.06	Completed
	Do	20.	Constn. of jhama bats road from the H/O. Amir Mondal of Bererpara Paschimpara to the H/O. Sridam mondal	25-06-04	0.37094	27-07-04	23.03.05	0.37094	08.04.05	Completed
	Do	21.	Constn. of jhama bats road from Baramuragachha Dargatala to the H/O. Sukurali Sardar Via H/O. Sailen Ghosh	25-06-04	1.00	27-07-04	11.09.06	1.00	11.09.06	Completed
	Do	22.	Sinking of Arsenic Free Tubewell near Majitpur Pry. School, JL. No. 38, Mouza-Dakshinpara, Plot No. 3653/4632	25-06-04	0.35	27-07-04	31.08.04	0.35	31.08.04	Completed
	Do	23.	-do- near H/O. Adhir Biswas of Bhagabatitala, JL. No. 38, Mouza-Dakshinpara, Plot No. 4435	25-06-04	0.35	27-07-04	31.08.04	0.35	31.08.04	Completed
	Do	24.	-do- near H/O. Rabindranath Biswas of Patrapara, JL. No. 38, Mouza-Dakshinpara, Plot No. 3514	25-06-04	0.35	27-07-04	31.08.04	0.35	31.08.04	Completed
	Do	25.	-do- at Vill. Kakmari, JL. No. 39, Mouza-Joypur, Plot No. 2533	25-06-04	0.35	27-07-04	31.08.04	0.35	31.08.04	Completed
	Do	26.	-do- at Vill. Nutangram, JL. No. 39, Mouza-Joypur, Plot No. 4586	25-06-04	0.35	27-07-04	31.08.04	0.35	31.08.04	Completed
	Do	27.	-do- at Hariharnagar Feeding Centre, JL. No. 39, Mouza-Joypur, Plot No. 4692/5906	25-06-04	0.35	27-07-04	31.08.04	0.35	31.08.04	Completed
	Do	28.	-do- at Kuthirpara Barawaritala, JL. No. 39, Mouza-Joypur, Plot No. 12	25-06-04	0.35	27-07-04	31.08.04	0.35	31.08.04	Completed
	Do	29.	-do- at Vill. Hatibandha, JL. No. 63, Mouza-Hatibandha, Plot No. 170	25-06-04	0.35	27-07-04	31.08.04	0.35	31.08.04	Completed
	Do	30.	-do- Vaina Uttarpara, JL. No. 67, Mouza-Vaina, Plot No. 675	25-06-04	0.35	27-07-04	31.08.04	0.35	31.08.04	Completed
	Do	31.	-do- Bhabanipur Santrapara, JL. No. 70, Mouza-Bhabanipur, Plot No. 295	25-06-04	0.35	27-07-04	31.08.04	0.35	31.08.04	Completed
	Do	32.	-do- at Kautuknagari, JL. No. 71, Mouza-Kautuknagar, Plot No. 969	25-06-04	0.35	27-07-04	31.08.04	0.35	31.08.04	Completed

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	HNK PS	33.	Purchase of Sports materials for Muragachha Uday Sangha, 11 Mile of Muragachha , Reg. NO. S/56602	25-06-04	0.20	27-07-04	13.03.06	0.20	16.03.06	Completed
	Do	34.	-do- for Badkulla United Club, Reg. NO. S/9241	25-06-04	0.20	27-07-04	13.03.06	0.20	16.03.06	Completed
	Do	35.	-do- for Badkulla Milan Sangha, Reg. NO. S/9643	25-06-04	0.20	27-07-04	13.03.06	0.20	16.03.06	Completed
	Do	36.	-do- for Pallysree Samity (Sangha), Badkulla, Reg. NO. S/39249	25-06-04	0.20	27-07-04	13.03.06	0.20	16.03.06	Completed
	Gazna GP	37.	Constn. of Passengers Rest Room infront of Kamalpur Pry. School	25-06-04	0.45	27-07-04	-	-	-	
	Do	38.	Sinking of Arsenic Free Tubewell near the H/O. Badal Durlav of Gazna Durlavpara	25-06-04	0.35	27-07-04	-	-	-	
	Do	39.	-do- near the H/O. Bhajan Sardar of Sanatanpur Sardarpara	25-06-04	0.35	27-07-04	-	-	-	
	Do	40.	-do- near the H/O. Sachin Biswas of Shyamnagar	25-06-04	0.35	27-07-04	-	-	-	
	Taherpur NAA	41.	Sinking of Tubewells and flow pipe water line with Sintex Water Tank at Taherpur Girls High School <b>(Modified)</b>	25-06-04	0.50	27-07-04, 25-08-04	05.01.05	0.50	05.01.05	Completed
	Do	42.	Purchase of Sports materials for Taherpur Agnisikha Club at Taherpur D-Block Reg. No. S/44563	25-06-04	0.20	27-07-04	05.01.05	0.20	05.01.05	Completed
	D.M, Nadia	43.	Purchase of an Ambulance for Badkulla Byabsayee Samity, Badkulla	25-06-04	4.73892	27-07-04, 09-09-04 (Work Order)	11.11.04	4.73892	11.11.04	Completed
<b>Total :-</b>					<b>24.65986</b>			<b>23.07904</b>		

## BIDHAYAK ELAKA UNNAYAN PRAKALPA

NAME OF ASSEMBLY CONSTITUENCY : **80-RANAGHAT EAST (SC)**

NAME OF BIDHAYAK : **DR. ASIM BALA.**

Fund Released vide G.O. No. 4173/DP/BEUP/1H-1/2000 Pt-II  
G.O. No. 466/DP/BEUP/1H-1/2000 Pt-II

dated : 17-10-2003 (1<sup>st</sup> Instalment)  
dated : 11-02-2004 (2<sup>nd</sup> Instalment)

**Rs. 12.50 Lakh**

**Rs. 12.50 Lakh**

**Total : Rs. 25.00 Lakh**

NAME OF THE DISTRICT : **NADIA.**

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	WBSEB	1.	Electrification at Kushaberia Paschimpara	19-05-03, 03-09-03	0.84863	03-11-03	30-03-04	0.84863	30-03-04	Completed
	Do	2.	Electrification at Darappur Bhatbhanga	19-05-03, 03-09-03	2.34190	03-11-03	08-04-04	2.34190	08-04-04	Completed
	Do	3.	Electrification at Pratapgarh Madhyampara	19-05-03, 03-09-03	1.72787	03-11-03	21.03.05	1.72787	28.02.05	Completed
	Do	4.	Electrification at Sabuj Pally, Nasra	19-05-03, 03-09-03	2.18138	03-11-03	31-08-04	2.18138	31-08-04	Completed
	Rgt-II PS	5.	Constn. of Gourisal High School	03-09-03, 30-09-03	1.00	06-11-03	08.08.05	0.99597	08.08.05	Completed
	Do	6.	Constn. of Majhergram High School	03-09-03, 30-09-03	1.00	06-11-03	01.02.06	0.98423	01.02.06	Completed
	Do	7.	Constn. of Cross section Drain from H/O. Haran Pal to Culvert	03-09-03, 30-09-03	0.48786	06-11-03	-	-		
	CKD PS	8.	Development of Jagarani Club	04-01-04, 18-01-04	0.50	20-02-04	31-08-04	0.50	31-08-04	Completed
	Do	9.	Development of Neulia Pally Mangal	04-01-04, 18-01-04	0.25	20-02-04	31-08-04	0.25	31-08-04	Completed
	Do	10.	Development of Sanhati	04-01-04, 18-01-04	0.25	20-02-04	31-08-04	0.25	31-08-04	Completed
	Do	11.	Development of Jagarani Govt. Library	04-01-04, 18-01-04	1.00	20-02-04	31-08-04	1.00	31-08-04	Completed
	Do	12.	Development of Dubra Anchal Majdoor Biri Sramik Samabay	04-01-04, 18-01-04	0.50	20-02-04	31-08-04	0.50	31-08-04	Completed
	Do	13.	Development of Road from Radhanagar to Kadaghata	04-01-04, 18-01-04	1.00	20-02-04	31-08-04	1.00	31-08-04	Completed
	Rgt-II PS	14.	Constn. of Hazrapur High School	04-01-04, 18-01-04	1.50	20-02-04	26-04-05	1.50	26-04-05	Completed
	Do	15.	Constn. of Duttafulia Union Accademy for Boys	04-01-04, 18-01-04	1.00	20-02-04	-	0.80818	26-04-05	Work in Prog.

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
	Nokari GP	16.	Constn. of Jhamabats from the H/O. Mahadeb Mondal to Maszid	04-01-04, 18-01-04	0.50	20-02-04	30.12.04	0.50	30.12.04	Completed
	Do	17.	Constn. of Jhamabats road from the H/O. Ganesh Sarkar to the H/O. Haripada Sarkar	04-01-04, 18-01-04	0.2001	20-02-04	30.12.04	0.2001	30.12.04	Completed
	WBSEB	18.	Electrification at Sankarpur Madhyapara	04-01-04	4.44403	20-02-04	26.07.05	4.44403	11.08.05	Completed
	Do	19.	Electrification at Laxmipur and Eruli	04-01-04	1.93927	20-02-04	-	-		
	Nokari GP	20.	Constn. of Cross-section drain from the Shop of Tapan Dutta to the Shop Tapan Sarkar	30-06-04	0.48786	30-08-04	17.06.05	0.48786	17.06.05	Completed
	Do	21.	Constn. of Culvert at Kuthirpara near the Land of Nepal Biswas	30-06-04	0.62658	30-08-04	17.06.05	0.62658	17.06.05	Completed
	Do	22.	Impv. of WBM Jhama bats road from the H/O. Gafar Mondal to the H/O. of Anawar Goldar at Purnanagar.	30-06-04	0.30547	30-08-04	-	0.07084	17.06.05	Work in progress
	Aranghata GP	23.	Impv. of WBM Jhama bats road from Daspara PWD Math to the H/O. Madan Biswas	30-06-04	0.60	30-08-04	24.03.05	0.60	24.03.05	Completed
	Do	24.	Constn. of Daspara Sishu Siksha Kendra	30-06-04	0.30	30-08-04	30.04.05	0.30	13.06.05	Completed
			<b>Total :-</b>		<b>24.99095</b>			<b>22.11757</b>		

NAME OF ASSEMBLY CONSTITUENCY : 81 - Ranaghat (West)

NAME OF BIDHAYAK : Sri Sankar Singh

Fund Released Vide G.O. No. 3202/DP/BEUP/1M -2/2002 Dated :25.07.2003 ( 1st inst. )

Rs. 12.50 Lakh

G.O. No. 3984/DP/BEUP/1M-2/2002 Dated : 24.09.2003 ( 2nd inst. )

Rs. 12.50 Lakh

-----  
TOTAL : Rs. 25.00 Lakh

NAME OF DISTRICT : NADIA

Rs. in Lakh

Year	Name of E.A	Sl. No.	Description of Scheme	Submitted by M.L.A	Sanctioned		Executed Completed on	Amount Utilized	U.C. Submitted	Remarks
					5(A)	5(B)				
1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-04	RGHT-I P.S	1	Drinking water tubewell in front of Monoranjan Bhowmick House Under Anulia G.P.	03.09.2003	0.30	19.09.2003	01.06.2004	0.30	01.06.2004	Completed
	RGHT-I P.S	2	Drinking water tubewell in front of Maszid Nandighat Under Anulia G.P.	03.09.2003	0.30	19.09.2003	01.06.2004	0.30	01.06.2004	Completed
	RGHT-I P.S	3	Construction of Pucca Drrain from Dipak Das House to Churni river under Anulia G.P.	03.09.2003	0.30	19.09.2003	01.06.2004	0.30	01.06.2004	Completed
	RGHT-I P.S	4	Financila asstt. for plaster and door window of Nandighat Board Pry. School	03.09.2003	0.25	19.09.2003	01.06.2004	0.25	01.06.2004	Completed
	RGHT-I P.S	5	Cons. of Anulia High School	03.09.2003	1.00	19.09.2003	01.06.2004	1.00	01.06.2004	Completed
	RGHT-I P.S	6	Drinking water tubewell in front of Madhusudan Sarkar's House Under Ramnagar-II G.P.	03.09.2003	0.30	19.09.2003	01.06.2004	0.30	01.06.2004	Completed

Year	Name of E.A	Sl. No.	Description of Scheme	Submitted by M.L.A	Sanctioned		Executed Completed on	Amount Utilized	U.C. Submitted	Remarks
					5(A)	5(B)				
1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-04	RGHT-II P.S	7	Cons. of jhamabats road from Narayan Roy's House to brick field under Baidyapur-I G.P.	03.09.2003	0.40	19.09.2003	-	0.25837	-	Work in Prog.
	RGHT-II P.S	8	Cons. of of jhamabats road from Manaranjan Dutta House to Sushanta Sarkar house.	03.09.2003	0.20	19.09.2003	-	0.12926	-	Work in Prog.
	Baidyapur-II GP	9	Cons. of of jhamabats road from NH 34 to Siraj Mondal house	03.09.2003	1.30	19.09.2003	28.03.05	1.23174	28.03.05	Completed
	Kalinarayan paharpur GP	10	Tubewell at Gurupada Pramanick house	03.09.2003	0.30	19.09.2003	-	-	-	
	Kalinarayan paharpur GP	11	Tubewell at Shyamnagarpara	03.09.2003	0.30	19.09.2003	-	-	-	
	Payradanga GP	12	Tubewell at Harimohan Biswas house	03.09.2003	0.30	19.09.2003	30.03.05	0.30	11.04.05	Completed
	Payradanga GP	13	Tubewell at Palbari More	03.09.2003	0.30	19.09.2003	30.03.05	0.30	11.04.05	Completed
	Payradanga GP	14	Tubewell at Shyam Biswas house	03.09.2003	0.30	19.09.2003	30.03.05	0.30	11.04.05	Completed
	Payradanga GP	15	Constn. of road from the H/O. Asit Biswas to the H/O. Nalini Biswas	03.09.2003	0.50	19.09.2003	30.03.05	0.30	11.04.05	Completed

Year	Name of E.A	Sl. No.	Description of Scheme	Submitted by M.L.A	Sanctioned		Executed Completed on	Amount Utilized	U.C. Submitted	Remarks
					5(A)	5(B)				
1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-04	Tarapur GP	16	Cons. of new building of Sureshnagar Sanskrit-O-Pallibikash Mondal	03.09.2003	0.25	19.09.2003	31.03.05	0.25	31.03.05	Completed
	Tarapur GP	17	Cons. of bridge over Arow Khal	03.09.2003	3.00	19.09.2003	31.03.05	3.00	31.03.05	Completed
	Ramnagar-I GP	18	Cons. of brick & jhamabats road from the H/O. Sachin Pal to the H/O. Ramani Biswas	03.09.2003	0.35	19.09.2003	24.03.2004	0.35	24.03.2004	Completed
	Ramnagar-I GP	19	Cons. of brick & jhamabats road from the H/O. Bimal Das I to the H/O. Narayan Ghosh	03.09.2003	0.22	19.09.2003	24.03.2004	0.22	24.03.2004	Completed
	Ramnagar-I GP	20	Cons. of brick & jhamabats road from the H/O. Haradhan Debnath to the H/O. Ranjit Pal	03.09.2003	0.23	19.09.2003	24.03.2004	0.23	24.03.2004	Completed
	Ramnagar-I GP	21	Cons. of brick & jhamabats road from the H/O. Haripada Debnath to the H/O. Rabi Kundu	03.09.2003	0.33	19.09.2003	24.03.2004	0.33	24.03.2004	Completed
	Nawpara Masunda GP	22	Cons. of jhamabats road from the Sahebdanga V.D.O. Hall to the H/O. Radharaman Biswas	03.09.2003	1.00	19.09.2003	22.03.05	1.00	22.03.05	Completed
	Nawpara Masunda GP	23	Cons. of jhamabats road from the Bhuiapara Pry. School to the H/O. Sudhir Roy	03.09.2003	0.50	19.09.2003	22.03.05	0.50	22.03.05	Completed

Year	Name of E.A	Sl. No.	Description of Scheme	Submitted by M.L.A	Sanctioned		Executed Completed on	Amount Utilized	U.C. Submitted	Remarks
					5(A)	5(B)				
1	2	3	4	5	5(A)	5(B)	6	7	8	9
2003-04	Rgt-I PS	24	Cons. of bathing ghat at Srinathpur Site of TB Hospital	03.09.2003, 31-10-2003	1.80	23.12.2003	31-08-04	1.80	31-08-04	Completed
	Birnagar M	25	Financial assistance for sinking of DTW at Birnagar	03.09.2003, 31-10-2003	10.00	23.12.2003	12.10.04	10.00	12.10.04	Completed
	Ranaghat M.	26	Fitting fixing of Street light equipments in Ward No. 14 of Ranaghat	03.09.2003, 31-10-2003	1.29	23.12.2003	-	-	-	Work in Prog.
			<b>Total :-</b>		<b>25.32</b>			<b>23.14937</b>		

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**

NAME OF ASSEMBLY CONSTITUENCY : 82-CHAKDAHA

NAME OF BIDHAYAK : SRI SATYASADHAN CHAKRABORTY.

Fund Released vide G.O. No. 277/DP/BEUP/1H-1/2000 Pt-II  
G.O. No. 466/DP/BEUP/1H-1/2000 Pt.II

dated : 27-01-2004 (1<sup>st</sup> Instalment)  
dated : 11-02-2004 (2<sup>nd</sup> Instalment)

Rs. 12.50 Lakh  
Rs. 12.50 Lakh  
Rs. 25.00 Lakh

NAME OF THE DISTRICT : NADIA.

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	EO, Chakdahaha	1.	Constn. of Jhama brick road from Bagher Khal to H/O. Suranjan Pramanick, Chanduria-II G.P.	01-05-05	1.00	26-05-05	5-12-06	1.00	5-12-06	Completed
	Do	2.	Benches for Sanyalchar Atalbihari Bidyapith, Chanduria-II G.P.	01-05-05	0.50	26-05-05	5-12-06	0.50	5-12-06	Completed
	Do	3.	Renovation of Sanyalchar Atalbihari Bidyapith, Chanduria-II G.P.	01-05-05	0.50	26-05-05				
	Do	4.	Constn. of Jhama brick road from Gangaprasadpur Rathtala to Gournagar Ghat (remaining part)	01-05-05	0.50	26-05-05	5-12-06	0.47619	5-12-06	Completed
	Do	5.	Constn. of brick road in the Western side of Shimurali Rly. Stn from Nitai's Das Tea Shop to Chanduria Burning Ghat, Chanduria-I G.P.	01-05-05	1.60	26-05-05	5-12-06	1.34575	5-12-06	Completed
	Do	6.	Renovation work for 2 rooms of Ghoragacha Madhyamik Siksha Kendra etc., Saguna G.P.	01-05-05	1.55	26-05-05	5-12-06	1.46112	5-12-06	Completed
	Do	7.	Constn. of pucca drain and renovation of brick road at Santinagar, Sankar Nag's house to Nilmani Sen's house, Saguna-I G.P.	01-05-05	1.18	26-05-05	5-12-06	1.01077	5-12-06	Completed
	Do	8.	Constn. of brick road from Priyalal Das's house at 1 No. Gobindanagar to Dulal Bose's house at 2 No. Gobindanagar (Via Northern side of 1 No. Gobindanagar Pry. School & Nursery School to Manindra Karmakar's house), Madanpur-I G.P.	01-05-05	1.50	26-05-05	5-12-06	1.50	5-12-06	Completed
	Do	9.	Constn. of the remaining work of Muktamancha of Madanpur Kendriya Adarsha Bidyalaya, Madanpur-I G.P.	01-05-05	1.50	26-05-05	5-12-06	1.28190	5-12-06	Completed
	Do	10.	Renovation of building of Majdia Shri Gouranga Pry. School, Madanpur-II G.P.	01-05-05	0.40	26-05-05	5-12-06	0.40	5-12-06	Completed

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	EO, Chakdaha	11.	Constn. of brick road at Sikarpur, Ghosalpara from Milan Samity to Sailen Ghosh's house.	01-05-05	0.60	26-05-05	5-12-06	0.60	5-12-06	Completed
	Do	12.	Installation of two deep tubewell at Jhuripara adjacent to Alaipur Uttarpara Daud Mondal's house and hospital Ground, Madanpur-II G.P.	01-05-05	0.67	26-05-05	5-12-06	0.60211	5-12-06	Completed
	Do	13.	Constn. of brick road at Tarinipur from Jaisuddin Biswas's house to Latif Mondal's house, Sarati G.P.	01-05-05	0.50	26-05-05	5-12-06	0.50	5-12-06	Completed
	Do	14.	Constn. of brick road from electric transformer at Chagharepara to eastward about 380 Mtr. Long, Sarati G.P.	01-05-05	1.00	26-05-05	5-12-06	1.00	5-12-06	Completed
	Do	15.	Constn. of culvert in front of Bhola Methe's house at Kalitalpara.	01-05-05	0.50	26-05-05	5-12-06	0.50	5-12-06	Completed
	Do	16.	Constn. of road from Bhutta Bazar to Jadubati Village under Kancharapara G.P.	01-05-05	1.00	26-05-05	5-12-06	0.88573	5-12-06	Completed
	Do	17.	Constn. of wooden bridge over the Khal beside Sahid Pally under Kancharapara G.P.	01-05-05	1.20	26-05-05				
	Do	18.	Installation of 4 (four) Arsenic-free deep Tubewell in the following locations at Rathtala under Kancharapara G.P.. i) Beside the H/O. Ajit Neogi, 82/115 Pt. ii) Beside Onkarnath Ashram, 82/115 & 116 Pt. iii) In front of the H/O. Pabitra Dutta, 82/117 Pt. iv) In front of the H/O. Subodh Kar, 82/117 Pt.	01-05-05	2.40	26-05-05	5-12-06	2.03260	5-12-06	Completed
	Chairman Chakdaha (M)	19.	Development of park of Chakdaha Municipality	01-05-05	3.00	26-05-05	07.03.06	3.00	07.03.06	Completed
	Do	20.	Installation of 5 (five) Arsenic-free deep Tubewell in the following locations under Chakdaha Municipality. i) At Bara Khash Colony, Ward No. 18. ii) In front of Milanmandir, Ward No. 19. iii) In front of Sanyal House, Ward No. 2. iv) In front of Ramkrishna Vidyapith, Ward No. 6. v) In front of Community Hall, Ward No. 13.	01-05-05	3.00	26-05-05	07.03.06	3.00	07.03.06	Completed
	Do	21.	Development of Play ground of Netaji Subhas Stadium	01-05-05	1.00	26-05-05	07.03.06	100	07.03.06	Completed
<b>Total :</b>					<b>25.10</b>			<b>22.09617</b>		

**\*Less money surrendered Rs.1.30383**

**BIDHAYAK ELAKA UNNAYAN PRAKALPA**

NAME OF ASSEMBLY CONSTITUENCY : 83-HARINGHATA

NAME OF BIDHAYAK : SRI BANKIM GHOSH.

Fund Released vide G.O. No. 276/DP/BEUP/1H-1/2000 Pt-II  
G.O. No. 466/DP/BEUP/1H-1/2000 Pt.II

dated : 27-01-2004 (1<sup>st</sup> Instalment)  
dated : 11-02-2004 (2<sup>nd</sup> Instalment)

Rs. 12.50 Lakh  
Rs. 12.50 Lakh  
Rs. 25.00 Lakh

NAME OF THE DISTRICT : NADIA.

[ Rs. in Lakh ]

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	District Magistrate Nadia	01	Allocation of fund for purchasing of an Ambulance (Model No. RTV[HM] from Sailla Motor, Tamluk, East Midnapur) for "SRISHTI" (Regn. No. S/IL/27322 of 2004-05) of Nagarukhra, P.O. Nagarukhra under Nagarukhra-I GP (Haringhata Block)	23-03-05	4.80	20-04-05	08.06.05	4.80	08.06.05	Completed
	E.O., Haringhata P.S.	02	Constn. of Bus Shed of Hapania Bus Stand under Nagarukhra-II GP (Haringhata Block)	23-03-05	0.70	20-04-05	06.07.06	0.68408	06.07.06	Completed
	Do	03.	Constn. of building of Nimtala Sadharan Granthagar (Govt.) under Kastadanga-II GP (Haringhata Block)	23-03-05	0.45	20-04-05	06.07.06	0.44745	06.07.06	Completed
	Do	04	Purchasing of Electric fans of Kshetramohan Girls' Jr. High School under Nagarukhra-I GP (Haringhata Block)	23-03-05	0.15	20-04-05	06.07.06	0.14190	06.07.06	Completed
	Do	05	Purchasing of Electric fans of Uttar Rajapur Nazrul Smrity Vidyapith under Birohi-II GP (Haringhata Block)	23-03-05	0.15	20-04-05	06.07.06	0.14190	06.07.06	Completed
	Do	06.	Purchasing of Electric fans of Garali Netaji Jr. High School under Kastodanga-II GP (Haringhata Block)	23-03-05	0.15	20-04-05	06.07.06	0.14190	06.07.06	Completed
	Do	07.	Purchasing of Electric fans of Haripukuria High School under Fatepur GP (Haringhata Block)	23-03-05	0.15	20-04-05	06.07.06	0.14190	06.07.06	Completed
	Do	08.	Purchasing of Electric fans of Ramesh Chandra Balika Vidyalaya under Kastodanga-II GP (Haringhata Block)	23-03-05	0.10	20-04-05	06.07.06	0.09030	06.07.06	Completed
	Do	09.	Purchasing of Books for Manmatha Nath Roy Memorial Public Library (Rural) Govt., Birohi under Birohi-I GP (Haringhata Block)	23-03-05	0.25	20-04-05	28.07.05	0.25	28.07.05	Completed
	E.O., Chakdaha P.S.	10.	Constn. of building of Routari High School under Routari GP (Chakdaha Block)	23-03-05	0.80	20-04-05	5.12.06	0.80	5.12.06	Completed
	Do	11.	Pilling the pond of Uttar Pachpota near the H/O. of Rafikul Mondal with WBM road under Chakdaha GP (Chakdaha Block)	23-03-05	0.20	20-04-05	5.12.06	0.20	5.12.06	Completed

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	Do	12.	Pilling the pond of Basanta at the village of Maheswarpur with WBM road under Routari GP (Chakdaha Block)	23-03-05	0.20	20-04-05	5.12.06	0.20	5.12.06	Completed
	Do	13.	Posting a new set up tubewell (Sinking) near the Muslim Para at the Khorgachi Village under Routari GP (Chakdaha Block)	23-03-05	0.30	20-04-05	5.12.06	0.30	5.12.06	Completed
	Do	14.	Posting a new set up tubewell (Sinking) near the H/O. Heku Molla at Mollapara Village under Routari GP (Chakdaha Block)	23-03-05	0.30	20-04-05	5.12.06	0.30	5.12.06	Completed
	Do	15.	Posting a new set up tubewell (Sinking) near the H/O. Khoybar Hossen Mondal under Routari GP (Chakdaha Block)	23-03-05	0.30	20-04-05	-	-	-	
	E.O., Chakdaha P.S.	16.	Impv. of WBM road from Uttar Pachpota Masjid to the H/O. Tara Ghosh (Chanakal) under Rautari GP (Chakdaha Block)	23-03-05	0.30	20-04-05	5.12.06	0.30	5.12.06	Completed
	Do	17.	Impv. of WBM road from Ekterpur Mosjid to the H/O. Majid Mondal under Rautari GP (Chakdaha Block)	23-03-05	0.50	20-04-05	5.12.06	0.50	5.12.06	Completed
	Do	18.	Impv. of WBM road at Uttar Enayetpur road under Rautari GP (Chakdaha Block)	23-03-05	0.40	20-04-05	5.12.06	0.40	5.12.06	Completed
	Prodhan, Haringhata-I GP	19.	Impv. of field of Animal Resources Deptt., Haringhata Farm (Govt. of W.B.) by filling up with sandy soil, located by the side of NH34 and opposite to the Police Investigation Centre, Mohanpur near Barajaguli under Haringhata-I GP (Haringhata Block)	23-03-05	5.00	20-04-05	30.07.05	5.00	30.07.05	Completed
	Do	20.	Purchasing of Books only for Pragnananda Rural Library (Govt.) Barajaguli under Haringhata-I GP (Haringhata Block)	23-03-05	0.25	20-04-05	30.07.05	0.25	30.07.05	Completed
	Prodhan, Dewli GP	21.	Purchasing of Electric fans of Rasullapur High School under Dewli GP (Chakdaha Block)	23-03-05	0.10	20-04-05	07.12.05	0.10	07.12.05	Completed
	Do	22.	Constn. of building of Chowgacha Panugopal High School under Dewli GP (Chakdaha Block)	23-03-05	1.00	20-04-05	07.12.05	1.00	07.12.05	Completed
	Do	23.	Constn. of building of Rasullapur Senior Madrasha under Dewli GP (Chakdaha Block)	23-03-05	0.75	20-04-05	07.12.05	0.75	07.12.05	Completed
	Do	24.	Constn. of building of Rasullapur High School under Dewli GP (Chakdaha Block)	23-03-05	1.00	20-04-05	07.12.05	1.00	07.12.05	Completed
	Do	25.	Constn. of building of Kundulia Pry. School under Dewli GP (Chakdaha Block)	23-03-05	0.75	20-04-05	07.12.05	0.75	07.12.05	Completed

Year	E. A.	Sl. No.	Description of Scheme	Submitted by M.L.A. on	Sanctioned		Executed / Completed on	Amount utilised	U.C. submitted on	Remarks
					Amount	Date				
(1)	(1A)	(2)	(3)	(4)	(5-A)	(5-B)	(6)	(7)	(8)	(9)
2003-2004	Prodhan, Tatla-II GP	26.	Posting a new set up Arsenic free tubewell (sinking) at Lalpur Balpur under Tatla-II GP (Chakdaha Block)	23-03-05	0.60	20-04-05	06.02.05	0.60	06.02.05	Completed
	Do	27.	Impv. of WBM road at Lalpur nearest the house of Santi Dutta to Chakdaha Banagram road under Tatla-II GP (Chakdaha Block)	23-03-05	0.30	20-04-05	06.02.05	0.30	06.02.05	Completed
	Do	28.	Constn. of Children Park on the ground of Bara Pumlia Pry. School at Pumlia under Tatla-II GP (Haringhata Block)	23-03-05	0.70	20-04-05	06.02.05	0.70	06.02.05	Completed
	Do	29.	Posting a new set up Cylinder tubewell (sinking) near Chatimatla Nayna Pukur, Chatimtala under Tatla-II GP (Chakdaha Block)	23-03-05	0.25	20-04-05	06.02.05	0.25	06.02.05	Completed
	Do	30.	Posting a new set up tubewell (Sinking) near the H/O. Kamala Das, 20 No. Lalpur, Dag No. 924 under Tatla-II GP (Chakdaha Block)	23-03-05	0.55	20-04-05	06.02.05	0.55	06.02.05	Completed
	Do	31.	Posting a new set up tubewell (Sinking) near 14 No. Pumlia Chatkatala, Dag No. 249/189 under Tatla-II GP (Chakdaha Block)	23-03-05	0.55	20-04-05	06.02.05	0.55	06.02.05	Completed
	Do	32.	Posting a new set up tubewell (Sinking) near Joy Krishnapur Gosai Das Pry. School, Dag No. 916 under Tatla-II GP (Chakdaha Block)	23-03-05	0.55	20-04-05	06.02.05	0.55	06.02.05	Completed
	Prodhan, Ghetugachi GP	33.	Impv. of WBM road from Banamali Para Play Ground to Deep tubewell Ghetugachi under Ghetugachi GP (Chakdaha Block)	23-03-05	0.75	20-04-05	16.10.06	0.75	16.10.06	Completed
	Do	34.	Constn. of Jaguli Jr. Basic Pry. School under Ghetugachi GP (Chakdaha Block)	23-03-05	1.00	20-04-05	16.10.06	1.00	16.10.06	Completed
	Do	35.	Posting a new set up tubewell (Sinking) near the H/O. Dhiren Majumder (Sibpur), Dag No. 780 under Ghetugachi GP (Chakdaha Block)	23-03-05	0.40	20-04-05	16.10.06	0.40	16.10.06	Completed
	Do	36.	Posting a new set up tubewell (Sinking) near the H/O. Gorapada Roy (Banamali Para) under Ghetugachi GP (Chakdaha Block)	23-03-05	0.40	20-04-05	16.10.06	0.40	16.10.06	Completed
	Do	37.	Posting a new set up tubewell (Sinking) near Kugachi Bipin Behari High School under Ghetugachi GP (Chakdaha Block)	23-03-05	0.45	20-04-05	16.10.06	0.45	16.10.06	Completed
<b>Total :</b>					<b>25.55</b>			<b>25.18943</b>		